

LArFCS Cryogenic System Progress

Yichen, Sergey



6/8/21



LArFCS Construction

► LArFCS construction


- Feedback received from Jianming and Jason about the design
- Jianming pointed out a few holes should be added to the mounting rod to eliminate dead volume and provide details on the cabling arrangement
- Jason points out on some missing critical tolerance
- Revising the drawing and sending to KHV this week



6000 Gallon LN2 tank(A Reminder)

► Preparations for the commissioning following lab safety guidance

- Operation procedures and documents
 - Tank operation manual provided to Mike with all the procedures, waiting for Mike's feedback
- Vacuum quality check to ensure the vacuum insulation integrity
 - Vacuum reading was acquired from the tank with help from Magnet Division
 - Reading is 110 mTorr, slightly higher than typical vacuum of 50 mTorr for such tank
 - Vacuum would improve under cold, still operational with more boiling-off
 - Confirming with Mike for the operation
- Replacement of the burst disk, and radiator (optional)
 - F&O has not ordered the parts
 - The commission can be proceed with the items order, radiator is optional
- Pressure test
 - The test can be run under minimal pressure as low as 15 psig
 - A hold test to verify the plumbing of the tank is still good
- Paint the tank (optional but strongly recommended)
 - Mike strongly recommend it
 - Tom needs a new WO to do it
 - A painter is currently working onsite with the Mag Division Tank, cost is ~\$3000



6000 Gallon LN2 tank

► **Preparations for the commissioning following lab safety guidance**

- Still waiting for feedback on documentations
- Insulation vacuum quality test
 - Consulted with lab cryogenic team lead Roberto Than
 - Similar comments, current insulation vacuum at ~ 110 mTorr is still sufficient for operation
 - A sign showing no significant after long term in spare
 - The vacuum will improve under cold
 - Better to prepare for a pump-down in case, locating the ports and equipments etc.
 - The point a pump-down is necessary is when the vacuum increase the order closing to ~ 1 Torr

6000 Gallon LN2 tank

► Preparations for the commissioning following lab safety guidance

- Practice valves operation following the P&ID diagram
- Pressure test in progress
 - Safety requires a pressure holding test up to ~ 15 psig
 - Plumbing connected for the differential level gauge
 - No plan to implement the remote level reading device
 - Charging from one line of the press-diff level gauge with a full LN2
 - As the tube size to very small(1/4"), the goal is to achieve ~15 psig
 - Current set up with single tank would take about ~ 2 days



6000 Gallon LN2 tank

- ▶ **Preparations for the commissioning following lab safety guidance**
 - Suggested by Bill, now is the right time to bring in the Airgas for a tank inspection for delivery
 - Painters are working on container at Magnet Division, seems to be a 2-people job
 - Inquiring to cover the est. cost of \$3000 by cold electronics account

