


sPHENIX Construction Update




sPHENIX Detector Construction Sequence

You are here




1008 Assembly Hall (AH) Installation Sequence



sPHENIX Construction: Path to Magnet Mapping, EMCAL and TPOT Install

Single shift schedule. Includes parallel work teams with two installation teams; sPHENIX tech team and CA-D tech team



sPHENIX Detectors → sPHENIX Techs
 sPHENIX Structures → CA-D Techs

Infrastructure
 Magnet and Cryo

You are here


FY22 RHIC Run

CERN Team arrival

TPOT installed when EMCAL complete
 TPOT Uses TPC installation structures

sPHENIX Construction: Path to Magnet Mapping, EMCAL and TPOT Install

Single shift schedule. Includes parallel work teams with two installation teams; sPHENIX tech team and CA-D tech team



Key Procurements

- iHCAL barrel fabrication rig components: All received as of 1/24/22
- Carriage columns and beams: Streck's week of Feb 14th
- Pole tip doors: Streck's week of Feb 14th
- iHCAL south slider, L-shaped lifter: Streck's week of March 14th
- Other carriage and platform parts: Streck's week of March 14th
- iHCAL stanchion weldments: All parts due mid-March, Xometry and Astro

CERN Team arrival

TPOT installed when EMCAL complete
TPOT Uses TPC installation structures

You are here

FY22 RHIC Run

sPHENIX Detectors → sPHENIX Techs

sPHENIX Structures → CA-D Techs

Infrastructure

Magnet and Cryo

How to accelerate the sPHENIX construction schedule?



Can we get a month back?

1. Do as much work as possible in parallel...with more people

1. sPHENIX technicians focus on detector assembly and installation, some infrastructure
2. CA-D technicians and trades work on carriage, platforms, pole tip doors, infrastructure
 1. Working with Dave Chan and Fred Kobasiuk to organize
3. Ensure that the magnet cryo and electrical team is ready to go by April → Jim Mills spearheading this
4. EMCAL technicians will start to be available in April
5. Relying on continued support (both teams have been very good) from Rigging and Metrology teams


Done

2. Add pre-planned bands of overtime, staggered overlapping shifts or a 2nd shift?

1. We are working on staffing models to support alternate shift models
 1. Safety, work planning, and supervision need to be maintained
 2. Need rigging and metrology *always available* for detector installation on multiple shifts
 3. Engineering and technician coverage for all shifts
2. Uses of a 2nd shift
 1. Primary construction and installation → need rigging and metrology on all shifts
 2. On-carriage cabling and other infrastructure, detector testing and commissioning, rack prep work, work in the control room and DAQ room → only need technicians, work planning and safety coverage, engineering and physics staff

3. Continue to look for ways to improve the schedule and work more efficiently

1. How to speed up oHCAL installation?
2. Streamline the shield wall removal process and schedule?
3. Prioritize upper platform construction in order to install magnet cryo equipment as soon as possible
4. What is the most efficient way to install EMCAL in the IR while preparing for and performing magnet mapping? (Can CERN team work a 2nd shift with EMCAL on 1st shift?)
5. Can we practice EMCAL installation in 912 to help increase the efficiency of the installation in the IR?



Cumulative Weight %-complete

	Weight (tons)	Cumulative (tons)	% of Total
Cradle-base halves	2 x 36.5 + equipt	73	8.1
Cradle-base other parts	60	133	14.8
oHCAL sector 1-13	13 x 16	341	37.9
Babar Magnet	14	355	39.4
Large Support Rings	4	359	39.9
oHCAL sector 14-32	19 x 16	663	73.7
iHCAL barrel	18	681	75.7
EMCAL sectors	32 (64 x ½ each)	713	79.2
Carriage and platforms	72 (various)	785	87.2
Pole Tip Doors	4 x 23	877	97.4
TPC, INTT, MVTX, MBD, Cryo Eqpt, Racks, Cables, Pipes, etc...	23	900	100

When the oHCAL barrel is built the project will be 73.7% complete by weight.

sPHENIX will be at 877 tons (97.4% of total weight) when we roll into the IR.

Move to
IR