

EIC Project Update

Jim Yeck, EIC Project Director

Spring Quarterly EIC Users Group Meeting


March 31, 2022

Electron-Ion Collider

BROOKHAVEN
NATIONAL LABORATORY

Jefferson Lab


U.S. DEPARTMENT OF
ENERGY | Office of
Science



Outline

- U.S. Department of Energy (DOE) Project Decision Process
- Cost and Funding Plans
- CD-2/3A Preparation
- Governance and Key Challenges
- Summary


DOE Project Decision Process



EIC Project Recent History


Event	Date
Mission Need Statement Approved	January 22, 2019
CD-0, Mission Need Approved	December 19, 2019
DOE Site Selection Announced	January 9, 2020
FY2020 Budget Includes EIC TEC and OPC Funding	1st Quarter FY2020
BNL - TJNAF Partnership Agreement Approved	May 2020
Conceptual Design Review	November 2020
DOE Independent Cost Review (ICR)	Jan. 4 – Feb. 4, 2021
CD-1, Alternative Selection and Cost Range, Approved	June 29, 2021
DOE Budget Uncertainties	
Detector Proposal Advisory Panel Report	March 21, 2022
CD-2/3A, Performance Baseline/Long Lead Procurement	April 2022 (To be Revised)

Reference Schedule at CD-1




DOE Funding Profile at CD-1 (v2)


Profile Assumed Before DOE FY2022 Budget Decisions
FY2022 = \$70M and FY2023 = \$200M



Revised DOE Funding Profile (v3?)

Potential Profile Based on Actual DOE FY2022 Budget FY2022 = \$50M and FY2023 = ?






- EIC benefits from \$B plus investments at BNL and the highly successful RHIC program.
- RHIC concludes operations in 2025. EIC installation begins after RHIC ops concludes.



Reference Schedule



Perspective on DOE CD-2/3A

- Top priority is to secure DOE CD-2/3A (Project Performance Baseline and Long Lead Procurement Approvals) approvals as soon as possible. Major step in securing funding plans.
- We will proceed with the DOE approval reviews when we are ready, successfully passing both a preliminary design review and a “Director’s Review.”
- Substantial funding needed to make the necessary progress and to demonstrate the necessary level of design maturity (typically 10-15% of a total project cost).

Project Requirements

Project Design Goals


- High Luminosity: $L = 10^{33} - 10^{34} \text{cm}^{-2}\text{sec}^{-1}$, 10 – 100 fb⁻¹/year
- Highly Polarized Beams: 70%
- Large Center of Mass Energy Range: $E_{\text{cm}} = 20 - 140 \text{ GeV}$
- Large Ion Species Range: protons – Uranium
- Large Detector Acceptance and Good Background Conditions
- Accommodate a Second Interaction Region (IR)

Conceptual design scope and expected performance meets or exceed NSAC Long Range Plan (2015) and the EIC White Paper requirements endorsed by NAS (2018)

Requirements Established at CD-0: No Change



The 2015
LONG RANGE PLAN
for NUCLEAR SCIENCE



Electron-Ion Collider

EIC Accelerator

Design based on **existing RHIC Complex**

RHIC is well-maintained, operating at peak performance

- **Hadron storage ring 40-275 GeV**

based on existing RHIC

- 1160 bunches, 1A beam current (3 x RHIC)
- Bright vertical beam emittance 1.5 nm
- Strong hadron cooling (coherent electron cooling)

- **Electron storage ring 2.5–18 GeV new ring in RHIC tunnel**



- 1160 bunches
- Large beam current, 2.5 A → 9 MW S.R. power
- SRF cavities

- **Electron rapid cycling synchrotron 0.4- 18 GeV new ring in RHIC tunnel**

- 2 x 28 nC bunches, 1 Hz cycle time
- Use spin transparency for high polarization

- **High luminosity interaction region(s) new**


- $L = 10^{34} \text{ cm}^{-2}\text{s}^{-1}$, Superconducting magnets
- 25 mrad crossing angle with crab cavities
- Spin rotators (longitudinal electron spin)
- Forward hadron instrumentation for tagging



Electron-Ion Collider

EIC Requires Strong Hadron Cooling to Deliver Science Program

- Performance metric: **average luminosity**
 - Intrinsic ion **emittance growth** limits achievable initial and average luminosity
 - Reduces average luminosity by at least factor 2-3 unless **counteracted by strong hadron cooling (SHC)**
 - Ultimate performance peak luminosity of $10^{34} \text{ cm}^{-2} \text{ s}^{-1}$ requires hadron beam cooling
- **SHC is required to deliver the EIC physics program in a reasonable time**





Assumption: electron collision beam size matches ion beam evolution

Preparing for Preliminary Design: Example


Accelerator Technical Reviews

Technical Review	Review Dates	Status
Beam-Beam Effect	5/10/21	Complete
Collective Effects	6/4/21	Complete
Beam Polarization	5/21/21	Complete
Dynamic Aperture	5/11/21	Complete
Forward Power Coupler	6/17/21	Complete
ESR/HSR Vacuum Systems and Impedance	11/8/21	Complete
Detector Machine Interface and IR Installation Logistics	Spring 2022	TBD
SC IR Magnets	TBD	TBD
Pulsed Devices	TBD	TBD
NC Magnets & Power Supplies	6/22	TBD
Strong Hadron Cooling	2/2/22 – 2/3/22	Review underway.
Control Systems	5/22	TBD
RF Design	5/22	TBD
Installation	4/22	Internal review.
Radiation Shielding	3/22	TBD
Design and Operation with Second IR	3/22	TBD
Cryogenics Satellite Plant and 2K Dist.	3/22	TBD








EIC Proposed Site Plan: Buildings



PROPOSED BUILDINGS FOR EIC



LEGEND


-  Existing Buildings
-  EIC Tunnel
-  Existing BERM
-  Accelerator Systems/RF Buildings
-  Cooling Towers
-  Power Supply Buildings
-  Alcove Buildings
-  Cryo Facility

Electron Injection Support Building



- 1002H EIC Injection LINAC Building \approx 50,000 SF

RF Support Buildings



CD-2/3A Requirements

- Establish a Performance Baseline
- Complete Preliminary Design
 - Conduct a Preliminary Design Review
 - Complete a Preliminary Design Report
- For long lead items
 - Complete final design
 - Conduct a final design review
 - Complete a final design report

		TOTAL PROJECT COST (TPC)	\$750M or more
DECISION / REQUIREMENTS ¹ / APPROVAL ²			
CD-2--APPROVE PERFORMANCE BASELINE		S-4	
Approve updated Acquisition Strategy if changes are major		SC-1 with SC-28 concurrence	
Establish a Performance Baseline (PB)		FPD	
Approve updated PEP		S-4	
Prepare a Baseline Fund Profile & reflect in budget docs. & PEP. Consider full funding if TPC < \$50M		S-4	
Approval of Long-Lead Procurement		S-4	
Develop Project Management Plan, if applicable		N/A	
Complete Preliminary Design		Project	
Incorporate High Perf. & Sustainable Bldg. & Sustainable Environmental Stewardship		Project	
Conduct a Preliminary Design Review		Team external to project	
Complete Preliminary Design Report		Project	
Perform Baseline Validation Review		ICE or ICR by PM & SC-28	
Conduct a Project Definition Rating Index analysis as part of an EIR		N/A	
Conduct a Technical Readiness Assessment & develop a Technical Maturation Plan		N/A	
Employ an EVMS compliant with ANSI/EIA-748A, or as defined in the contract		Contractor	
Prepare a Hazard Analysis Report		Field Organization (Site Office) or Lab	
Continue with Quality Assurance Program		Site Office or Lab	
Issue Final NEPA determination (i.e., FONSI)		SC-1 or Site Office	
Update budget documents and Exhibit 300 if applicable		SC-AD	
Hazard Cat. 1, 2, 3 Nuclear Facility--Update Safety Design Strategy (SDS)		SBAA & FPD, w/CNS or CDMS concurrence, as appropriate	
Hazard Cat. 1, 2, 3 Nuclear Facility--Prepare a Preliminary Safety Design Report updating the CSDR		SBAA via the PSVR	
Hazard Cat. 1, 2, 3 Nuclear Facility--Prepare a Preliminary Safety Validation Report (PSVR)		SBAA	
Hazard Cat. 1, 2, 3 Nuclear Facility--Conduct a Technical Independent Project Review		PSO	
Hazard Cat. 1, 2, 3 Nuclear Facility--Place Code of Record under Configuration Control		Project	
Submit approved CD or equivalent documents to APM. If applicable, any PB BCP to APM		SC-28	
Submit budget request for the remainder of TPC		SC-AD	
Funding profile changes that negatively impact project		S-4	
Update PARS II with monthly status		Prog Mgr., FPD, and Contractor	
Continue with Monthly or Quarterly Project Reporting/Meeting		SC-AD Invite SC-1 and SC-28	
SC-AD Request Annual Project Peer Review by PMSO		SC-28	
POST CD-3			
Update PARS II with monthly status		Prog Mgr., FPD, and Contractor SC-AD	
Continue with Monthly or Quarterly Project Reporting/Meeting		Invite SC-1 and SC-23 Bi-annually by SC-23 Annually by Contractor	
Perform EVMS surveillance review		FPD	
Submit Lessons Learned regarding up-front planning and design 90 days after CD-3		FPD	
SC-AD Request Annual Project Peer Review by PMSO		SC-23	

DOE Project Management

Preliminary Project Execution Plan – Fully Executed

Preliminary Project Execution Plan for the ELECTRON-ION COLLIDER (EIC)

Project # 20-SC-52

Submitted by:
 Diane R. Hatton, Project Manager, BNL
 Date: Jun 17, 2021

Jehanne E. Gillo Digitally signed by Jehanne E. Gillo
 Date: 2021.06.21 10:56:33 -0400
 Date: 06/21/2021
 Jehanne Gillo, Facilities Division Director
 Office of Nuclear Physics, Office of Science, DOE

TIMOTHY HALLMAN Digitally signed by TIMOTHY HALLMAN
 Date: 2021.06.21 16:14:23 -0400
 Date: 6/21/2021
 Timothy J. Hallman, Associate Director
 Office of Nuclear Physics, Office of Science, DOE

Concurrence:

KURT FISHER Digitally signed by KURT FISHER
 Date: 2021.06.22 14:11:28 -0400
 Date: _____
 Kurt Fisher, Director
 Office of Project Assessment, Office of Science, DOE

HUIJOU KUNG Digitally signed by HUIJOU KUNG
 Date: 2021.06.22 15:10:29 -0400
 Date: _____
 Harriet Kung, Deputy Director, Office of Science, DOE

JOHN BINKLEY Digitally signed by JOHN BINKLEY
 Date: 2021.06.22 15:37:46 -0400
 Date: _____
 J. Stephen Binkley, Acting Director, Office of Science, DOE

Approval:

Kathleen Hogan Digitally signed by Kathleen Hogan
 Date: 06/29/21
 Kathleen Hogan, Acting Undersecretary for Science and Energy, DOE

BROOKHAVEN NATIONAL LABORATORY **Jefferson Lab**
Thomas Jefferson National Accelerator Facility

PARTNERING AGREEMENT
 In support of collaborative development of the Electron Ion Collider and its scientific programs

This PARTNERING AGREEMENT is effective as of the date of the final signature below (the "Effective Date") and is entered into by and among the Brookhaven National Laboratory (BNL), managed by Brookhaven Science Associates LLC (BSA) and the Thomas Jefferson National Accelerator Facility (JLAB), managed by Jefferson Science Associates Inc. (JSA). Each of the parties is referred to individually as a "Party" or collectively as the "Parties".

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's Version History log with that of the online version.

Doc No. [Insert here]	Author: Diane Hatton	Effective Date: 10/01/2021	Review Frequency: 1 year
Plan: Operating Plan			Version: 1

Electron-Ion Collider Plan
Operating Plan

October 1, 2021

Prepared by:
 Diane Hatton, Project Manager
 Allison Lung, Deputy Director for the TJNAF Partnership

Reviewed by:
 Ferdinand Willeke, Deputy Director and Technical Director
 Andre Seryi, Associate Director for Accelerator Systems and International Partnership
 Elke Aschenauer, Co-Associate Director for the Experimental Systems
 Rolf Ent, Co-Associate Director for the Experimental Systems

Approved by:
 James Yeck, Project Director

TJNAF/BNL Partnership

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's Version History log with that of the online version.

Doc No. [Insert here]	Author: D. Hatton	Effective Date: 11/1/2020	Review Frequency: 3 years
Plan: Electron-Ion Collider Project Management Plan			Version: 01

Electron-Ion Collider Project Management Plan

November 1, 2021

Submitted:
 Diane Hatton, EIC Project Manager

Approval:
 James Yeck

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's Version History log with that of the online version.

Doc No. [Insert here]	Author: Diane Hatton	Effective Date: October 1, 2021	Review Frequency: 1 year
Plan: Institutional Memorandum of Understanding			Version: Initial

Memorandum of Understanding between Brookhaven National Laboratory and the Electron-Ion Collider Project

October 1, 2021

Prepared by:
 Diane Hatton

Reviewed by:
 Ferdinand Willeke
 James Yeck
 Jack Anderson
 Bob Tribble
 David Asner
 Susan McKeon
 Steven Coleman
 Thomas Daniels
 Haiyan Gao


Approved by:
 Doon Gibbs

Tactical Project Management

Planning Assumptions for Cost and Schedule Update

- Critical Decision Assumptions (+6-9 months)
 - CD-2/3A: ~End of 2023
 - CD-3: January 2025
 - CD-4A EF: January 2031
 - CD-4: January 2032
 - CD-4 EF: January 2032
 - CD-4: January 2034
- Dates are for initial planning purposes only
 - We will need to adjust based on cost and schedule updates and funding

EIC Project Organization



A few points:

- Host Lab
- Executive Management Team
- Council, Advisory Committees, Connections to User Group

EIC Governance

- EIC is a DOE project, with traditional DOE accountability structure (different than ITER, DUNE, and PIP-II).
- DOE, together with BNL and JLab, envision a facility for the world and “fully international in character.”
- DOE organizes meetings and discussion with international funding agencies on cooperation and collaboration and is establishing government to government agreements to enable collaboration
- BNL established EIC Council (BNL and JLab Directors as founding members) and ready to discuss evolution of the Council to include potential partners
- The governance of the experimental program requires input from the EIC Users Group, the detector collaborations, the host labs (BNL and Jlab), and the funding agencies. It could be similar to the CERN RRB model which has many benefits (ALICE, DUNE).
- Governance model will be defined this year.

Key Project Challenges

- Cost: affordability, funding profile, in-kind, escalation
 - Project cost control must remain a top priority
- Accelerator Science and Technology
 - Complex machine requiring a collaborative approach to identify and address the technical issues
 - BNL and JLab are working to engage international and domestic partners in these efforts
- Infrastructure Schedule
 - Initial pacing scope for the project with significant NYS funding
 - Requires EIC technical teams to deliver timely requirements
- Project Detector Plans
 - Starting from the DPAP recommendations, need clarity on the detector scope, cost, schedule, collaboration, and institutional responsibilities

Summary

- CD-1 approval was a major accomplishment!
- CD-2 and CD-3A approval will be an even bigger challenge, and dependent on funding, design progress, further development of the organization including in-kind partners, and effective implementation of risk mitigation strategies.
- Plans for the project detector must mature rapidly to support CD-2/3A goals.
- Need to make the maximum technical progress
 - EIC technical progress constrained by funding
 - Need to make the best technical progress in the most cost-effective way, this will continue to include contributed effort by the community and lab staff in many cases