


sPHENIX PMG

Construction Update, 4/20/2022




This is a simplified 2D model of sPHENIX highlighting the nested detector structures and magnet return steel construction.




What is needed to roll sPHENIX into the IR?

There are six prerequisites for moving sPHENIX to the IR once the shield wall comes out:

1. Complete enough of the platforms to install cryo equipment on the upper platform and to install and test the pole tip doors
2. Install the magnet extension valve box and the large distribution valve box in the SW corner of the upper platform
3. Install and test the motion of the pole tip doors
4. Complete the mechanical installation of the iHCAL barrel
5. Install all trapped on-carriage infrastructure; cable tray, racks
6. Install pre-roll-in infrastructure in the IR (can't be installed safely or easily once sPHENIX is rolled in)



sPHENIX Construction: Path to Magnet Mapping, EMCAL and TPOT Install



sPHENIX Construction: TPC to ORR. Revised schedule

Single shift schedule. Includes parallel work teams with two installation teams; sPHENIX tech team and CA-D tech team



Sequential Build Steps	Location	Start	End	S-22	O-22	N-22	D-22	J-23	F-23	M-23	A-23	M-23
TPC <i>Includes dedicated time for access for laser and service connections and tests</i>	IR	10/25/22	11/28/22									
Beam Pipe install and bake <i>Complete 1008 beam line</i>	IR	12/6/22	12/27/23 2									
INTT <i>INTT supports → beam pipe → INTT</i>	IR	11/29/22	1/16/23									
MVTX <i>and final beam pipe adjustments</i>	IR	1/17/23	2/13/23									
sEPD and MBD(N&S)	IR	1/17/23	2/13/23									
On-carriage infrastructure	IR	7/26/22	2/01/23									
Off-carriage infrastructure	IR and AH	today	2/01/23									
DAQ and Control Rooms, Software and Physics Infrastructure	1008	today	2/01/23									
ORR Prep and ORR	1008	2/1/23	2/22/23									
Ready to run sPHENIX	IR	2/22/23										

sPHENIX Detectors → sPHENIX Techs
 sPHENIX Structures → CA-D Techs

Infrastructure
 Magnet and Cryo


Model FY23 RHIC Run

sPHENIX Installation

sPHENIX Construction Schedule Management



- Rob Michnoff, David Chan, Roberto Than, and Russ Feder (with input from many others) working closely on integrated schedule ([sPHENIX-schedule-carriage-platform-and-poletips.xlsx](#)) → *periodic percent-complete updates, and bi-weekly update meetings moving forward*
- Detailed discussions with Dave Chan and Marianna Albanese on labor planning between CA-D and sPHENIX technicians and trades
- The end-game cabling, piping, and commissioning plan is being elaborated out, lead by the sPHENIX commissioning tasks force (Caroline Riedl and John Haggerty, Chris Pontieri)
 - The main issue is how much dedicated time on the primary shift to allow for services and commissioning of each system before making way for the next mechanical installation. At this point, remaining work will be done on a second or alternate shift basis. We are working on optimizing this.*
- Working with Ray Filler and his team on integrating in the IRR and ARR plan
- On a practical level, we (sPHENIX and CA-D leaders) meet every morning at 830 for the plan of the day, every Thursday at 2 PM for the two-week look-ahead, and informally several times a day with various work leaders. → Big, big thanks to Fred Kobasiuk, Marianna Albanese, Dave Chan, and several others from CA-D for their organization and help!



- Key dates, through magnet mapping, on this detailed plan are within 5-10 days of the PowerPoint plan shown on the previous slide.
- For example, this EXCEL schedule shows magnet mapping ending on 10/10. The PowerPoint schedule shows 9/27.
- I don't recommend making any more adjustments and issue an updated reconciled schedule until sPHENIX is rolled into the IR. Some planned work has started earlier and will finish sooner, and some is taking longer.



In 1008

- Shield wall removal started. sPHENIX and CA-D teams working extra hours to accelerate work.
- CA-D started the platforms assembly and will continue when/if there is shield wall shuffle down time
- sPHENIX techs will continue with cable tray and rack installation once the mid-level platforms are ready
- CA-D installing infrastructure equipment and west stairwell in IR
- sPHENIX techs are working on infrastructure work in the control room, rack room, and rack factory continues

In 912

- sPHENIX techs and CA-D riggers are working on iHCAL installation structures assembly and rigging tests
- sPHENIX techs are working on EMCAL installation practice

In 510


- The sPHENIX team is finished making EMCAL dummy sectors → take to 912
- INTT and TPC lab work continues

Next steps in the 1008 AH: Platforms and Pole Tip Doors




All platform and pole tip components and hardware are in-hand


CA-D started installing these elements (colors) of the L2 and L3 platforms. The upper platform work has started earlier than planned and will not interfere with the pole tip installation when that starts.



The pole tip doors installation will start when the shield wall shuffle is complete and we re-position SPHENIX. Work on the platforms can continue in parallel when the crane is not being used for the pole tip install.



Practice EMCAL installation on completed iHCAL barrel




Testing of the iHCAL south slider L-shaped lift fixture



Infrastructure Progress


New water lines and cable tray in the IR and AH



Control room: New PLC-based control and safety systems, new HMI interface station



31 new on-carriage racks in the 1008 rack factory






Beam Pipe

The STAR small bore Al-Be beam pipe can be used for sPHENIX; same diameter, allows for same pseudorapidity coverage

Next steps

- Hardware: Extract the pipe from the STAR assembly and inspect the pipe ID NEG coating. Require new NEG coating?
- Design: MVTX integration, use same pipe supports, same installation tooling and bake hardware
- Silver lining ? → If NEG coating OK and MVTX integration OK, then can use the STAR pipe as is...mitigates other risks
- Bob Soja brought in to lead the extraction
- Getting very good support from CA-D for technician help



MVTX installation study done by MVTX team at Bates and LANL