

Project Requirements


Project Design Goals


- High Luminosity: $L = 10^{33} 10^{34} \text{cm}^{-2} \text{sec}^{-1}$, $10 100 \text{ fb}^{-1}/\text{year}$
- Highly Polarized Beams: 70%
- Large Center of Mass Energy Range: E_{cm} = 20 140 GeV
- Large Ion Species Range: protons Uranium
- Large Detector Acceptance and Good Background Conditions
- Accommodate a Second Interaction Region (IR)

Conceptual design scope and expected performance meets or exceed NSAC Long Range Plan (2015) and the EIC White Paper requirements endorsed by NAS (2018)





The 2015 LONG RANGE PLAN for NUCLEAR SCIENCE





EIC Machine Parameters





Double Ring Design Based on Existing RHIC Facilities

Hadron Storage Ring: 40 - 275 GeV

- RHIC Yellow Ring and Injector Complex
- Many Bunches, 1160 @ 1A Beam Current
- Bright Beam Emittance ϵ_{xp} = 9 nm
- Flat Beam, Requires Strong Cooling

High Luminosity Interaction Region(s)

25 mrad Crossing Angle with Crab Cavities

Electron Storage Ring: 2.5 - 18 GeV

- Many Bunches, Large Beam Current 2.5 A
- 9 MW Synchrotron Radiation
- Superconducting RF Cavities , 10MW Power

Electron Rapid Cycling Synchrotron

Spin Transparent Due to High Periodicity


EIC Project Recent History

Event	Date	
Mission Need Statement Approved	January 22, 2019	
CD-0, Mission Need Approved	December 19, 2019	
DOE Site Selection Announced	January 9, 2020	
BNL - TJNAF Partnership Agreement Approved	May 2020	
Conceptual Design Review	November 2020	
DOE Independent Cost Review (ICR)	January 2021	
CD-1, Alternative Selection and Cost Range, Approved	June 29, 2021	
DOE FY2022 Budget Uncertainties, Potential DOE Infrastructure Funding		
DOE EIC FY2022 Budget Approved at \$45M	March 2022	
Detector Proposal Advisory Panel Report	March 21, 2022	
CD-2/3A, Baseline/Long Lead Procurement	Likely January 2024	


FY2022 Update

- FY2022 Plan and Funding Profile assumed \$100M
- FY2022 Actual Funding \$44.8M (50% above FY2021)
 - Project continues to "lean forward":
 - Carry out pending new hires
 - Execute MOUs
 - Start additional hiring
 - Release small procurements
 - Launch R&D procurements and seed funds to potential in-kind partners
- 9-month delay in the target dates for DOE Critical Decision milestones established at CD-1
- FY2023
 - President's Request at \$30M plus additional OPC = \$45M
 - Current plans and schedules assume \$90M


Project Reference Profile Evolution













v3OpB - Ops Jul '32



Proposed Reference Profile v3







Profile v3 Assumptions

- New funds capped at \$150M/year
- 9-month slip to all CD dates
 - CD-2/3A = January 2024
 - CD-3 = April 2025
 - CD-4A EF = April 2031 (Start of Operations)
 - CD-4A = April 2032 (Start of Operations)
 - CD-4 EF = April 2032
 - CD-4 = April 2034
- Total Project Cost (TPC) ~\$170M above CD-1 estimate
- Need to prioritize long lead procurements

	Range	
	Low End (\$M)	High End (\$M)
Total Estimated Cost (TEC)		
PED	\$280	\$367
Construction	\$1,118	\$1,466
TEC Contingency	\$159	\$733
Subtotal TEC	\$1,558	\$2,566
Other Project Cost (OPC)		
OPC	\$128	\$167
OPC Contingency	\$14	\$67
Subtotal OPC	\$142	\$234
Total Project Cost (TPC)(\$M)	\$1,700	\$2,800



EIC Schedule



Perspective on DOE CD-2/3A

- Priority is to secure CD-2/3A, Project Performance Baseline/Long Lead Procurement (LLP), at the earliest achievable date
 - Typically enables a more secure funding plan
 - LLP authority improves overall schedule and supply chain risks
 - Optimum alignment with ONP redirection plans and conclusion of RHIC OPS
 - Promotes engagement of users, international partners, NSF, and DOE!
- Funding increase in FY2023 is essential for timely CD-2/3A
 - Increase pace of technical progress and restore momentum lost after CD-1
 - Increase design maturity and viability of CD-2/3A goals
 - Improve accuracy of cost and schedule uncertainty estimates, reduce risk
 - Bolster stakeholder confidence in EIC construction schedules
 - Strengthen partner engagement and secure commitments
- DOE CD-2/3A reviews will be requested when ready, following:
 - Preliminary Design Review assessment of design maturity and technical risk
 - "Director's Review" comprehensive assessment of mgmt., TPC, CD-4, etc.
 - DOE Federal Project Director assessment of readiness to proceed

CD-2/3A Planning Dates

DOE OPA Status Review (Remote)

October 19-21, 2021(A)

Funding Discussion at DOE ONP (In-Person)

April 26, 2022 (A)

FPD Status Update at BNL (Hybrid)

June 28, 29, 30 2022

Cost and Schedule Scrutiny Meetings

June - August 2022

Project Detector Meetings

Fall 2022

DOE OPA Status Review - Confirm CD-2/3A Plans

January 2023

Preliminary Design and Director's Reviews

May 2023

DOE CD 2/3A OPA Review and ICR

October 2023

DOE CD 2/3A ESAAB Approval

January 2024

Project Challenges

- Construction Funding Ramp-Up (50% vs >100% per year)
 - Funding profile and construction project affordability
 - Partner engagement and motivation of in-kind contributions
- Accelerator Science and Technology
 - Complex machine with high performance goals (luminosity, polarization, reliability, etc.) requiring a collaborative approach
 - BNL and JLab working to engage international and domestic partners in these efforts
- Infrastructure Schedule w/ NYS Support (\$100M)
 - Initial pacing scope for the project with significant NYS funding
 - Requires EIC technical teams to deliver timely requirements
- Project Detector Plans
 - Excellent progress leveraging DPAP recommendations
 - Working to support an inclusive collaboration and institutional responsibilities, scope, cost & schedule for CD-2/3A

Summary

Excellent Progress

- Project foundation in place: organization, defined scope, conceptual design, preliminary performance parameters, cost & schedule range, and planning documentation
- BNL/TJNAF partnership defined and actively pursuing broader collaboration and partnership in the EIC
- Clear path forward on the project detector based on ECCE reference design located at IP6
- DOE CD-1 secured and preparing for CD-2/3A
- Strong case for substantial increase in project funding established and being pursued

