# Low Energy RHIC electron Cooling (LEReC) Status and Prospects

Alexei Fedotov for the LEReC team

June 7-8, 2018 NPP PAC18, BNL



a passion for discovery



#### **LEReC Project Mission/Purpose**

The purpose of the LEReC is to provide luminosity improvement for RHIC operation at low energies to search for the QCD critical point (Beam Energy Scan Phase-II physics program).

LEReC will be first RF linac-based electron cooler (bunched beam cooling).

To provide luminosity improvement with such new approach requires:

- ☐ Building and commissioning of new state of the art electron accelerator
- ☐ Produce electron beam with beam quality suitable for cooling
- ☐ Transport with RF acceleration maintaining required beam quality
- Achieve required beam position and energy stability in cooling sections
- Commissioning of bunched beam electron cooling
- ☐ Commissioning of electron cooling in a collider






#### LEReC design energies

# RHIC Beam Energy Scan II Physics Program energies of interest:

$$\sqrt{s_{NN}} = \frac{7.7, 9.1, 11.5, 14.6, 19.6 \text{ GeV}}$$





LEReC: 1.6 – 2.6 MeV (electrons kinetic energies)

Luminosity improvement without electron cooling (needed RHIC performance demonstrated in 2016)




## RHIC @ BNL, Long Island, New York





#### **LEReC Accelerator Layout**







#### LEReC electron beam parameters

Electron beam requirement f			
Kinetic energy, MeV	1.6*	2	2.6
Cooling section length, m	20	20	20
Electron bunch (704MHz) charge, pC	130	170	200
Effective charge used for cooling	100	130	150
Bunches per macrobunch (9 MHz)	30	30	24-30
Charge in macrobunch, nC	4	5	5-6
RMS normalized emittance, um	< 2.5	< 2.5	< 2.5
Average current, mA	36	47	45-55
RMS energy spread	< 5e-4	< 5e-4	< 5e-4
RMS angular spread	<150 urad	<150 urad	<150 urad

<sup>\*</sup>CW mode at 704 MHz without macrobunches is also being considered (with even higher average current up to 85 mA)






#### **Bunched beam electron cooling for LEReC**

- Produce electron bunches suitable for cooling by illuminating a multi-alkali (CsK<sub>2</sub>Sb or NaK<sub>2</sub>Sb) photocathode inside the Gun with green light using high-power laser (high-brightness in 3D: both emittance and energy spread).
- The 704 MHz fiber laser will produce required modulation to overlap ion bunches at 9MHz frequency with laser pulse temporal profile shaping using crystal stacking.
- Accelerate such bunches with RF and use RF gymnastics (several RF cavities) to achieve energy spread required for cooling.
- Deliver and maintain beam quality in both cooling sections.
- Electron bunch overlaps only small portion of ion bunch. All amplitudes are being cooled as a result of synchrotron oscillations.




#### LEReC beam structure in cooling section Example for $\gamma$ = 4.1 (E<sub>ke</sub>=1.6 MeV)

#### lons structure: 120 bunches f\_rep=120x75.8347 kHz=9.1 MHz N\_ion=5e8, I\_peak=0.24 A Rms length=3.2 m



1.42 nsec

≤ 0.2





BROOKHAVEN NATIONAL LABORATORY


#### Production of bunched electron beam suitable for cooling

- LEReC is based on the State of the Art physics and technology:
- Photocathodes
- High power fiber laser
- Laser beam shaping
- Operation of HV DC gun with high charge and high average current
- RF gymnastics and stability control to maintain energy spread of electron beam suitable for cooling.



#### **LEReC Critical Technical Systems**


- 1. DC photocathode electron gun and HV PS.
- 2. High-power fiber laser system and transport
- 3. Cathode production deposition and delivery systems



#### 2.1 GHz warm RF cavity

RF tested to 220 kV in CW mode (design value 250kV)











#### 704 MHz warm RF cavity

RF tested to 250kV (design value 400kV, will need 250kV for operation)









#### LEReC SRF booster cavity

- SRF Booster cavity conditioned to 2MV in February 2018.
- Presently commissioned with beam for lowest design energy of 1.6MeV.
- Already run significant CW electron current and power through the cavity.

**Cavity string assembly in clean room** 



**Cavity inside cryostat (2017)** 

#### **Stages of LEReC Commissioning**

Phase 1: DC Gun tests

(April-August 2017): DC Gun tests in temporary configuration

(January-February 2018): DC Gun tests in final configuration


Phase 2 (March-September 2018): Full LEReC commissioning
 Goals: Achieve stable high-current operation of accelerator with electron beam parameters suitable for cooling.

• **Phase 3** (2018-2019): Transition to operations
Goals: Commissioning LEReC for operation at higher energies. Achieve needed stability (energy, orbit) of electron beam. Develop necessary stability feedbacks.

• **Phase 4** (2019-2020): Commissioning of cooling – requires Au ions at the same energy.



#### LEReC commissioning 2018 (100 meters of beamlines with the DC Gun, highpower fiber laser, 5 RF systems, including one SRF, many magnets and instrumentation)






BROOKHAVEN NATIONAL LABORATORY

Alexei Fedotov, NPP PAC, June 7-8, 2018


## **LEReC Injection section (2018)**








## Using 4 RF cavities together (704MHz SRF Booster, 2.1GHz, 704MHz energy correction and 704MHz deflecting cavities)



#### LEReC: beam propagated all the way to final beam dump



#### **LEReC Commissioning progress**

- Commissioning of electron accelerator is going well.
- Propagated electron beam through all beamlines, including both cooling sections and to all beam dumps (injection, RF diagnostics and high-power beam dumps).
- Achieved design bunch charge (4nC/macro-bunch) including transverse laser shaping (3mm iris).
- Commissioned (with relevant instrumentation) injection section, transport, RF diagnostics and merger beamlines in pulsed mode.
- RF cavities are synchronized and are being used for RF gymnastics and longitudinal phase space optimization.
- Started high-current CW commissioning in injection section. Reached 17mA current at 0.5MeV and 5.6mA at 1.6MeV (limited by injection section dump power of 10kW). Design operational current 30-55mA.
- We had several technical problems. Some of them are being resolved. Problems which require long time periods to be addressed will have to wait until end of commissioning in September.





### **Cooling Commissioning**

To start commissioning of cooling during Run-19, we need:

- Fully commissioned electron accelerator with all hardware problems resolved.
- Electron beam parameters required for cooling achieved.
- Required stability of electron beam in cooling sections achieved.
- Required stability of ion beam in cooling sections achieved.

Once we have Au ions in RHIC in 2019 commissioning of cooling will start and will include:

- Interaction of electron and ion beams: with e-beam parameters established (current, energy, energy spread, emittance, required stability) establish overlap between Au and electron beams in (x, y, p)
- Demonstration of bunched beam cooling
- Effects on hadron beam (cooling vs. heating)
- Effects on electron beam
- Control of ion distribution under cooling
- Cooling and beam lifetime (as a result of many effects)
- Preserve cooling performance from one cooling section to another
- Work on optimization between cooling process and luminosity improvement



#### **LEReC Physics Integration:** Overview

				today				
	FY2015	2016	2017	2018	2019	2020	2021	2022
construction								
installation								
hardware commissioning								
e-beam commissioning								
cooling commissioning					intorl	eaved		
physics operation					IIILEII	caveu	contin	gency

- Installation is complete
- Hardware commissioning is in progress
- E-beam commissioning is in progress
- Cooling commissioning interleaved with physics





#### **LEReC Physics integration:** BES-II required events

# RHIC Beam Energy Scan II (BES-II) for search of critical point in QCD phase diagram

center-of-mass energy √s <sub>NN</sub>	GeV	7.7	9.1	11.5	14.6	19.6	
events BES-I, actual	M	4.3		11.7	24	36	
events BES-II, min goal	M	80	100	150	200	300	
events BES-II, full goal	M	100	160	230	300	400	

#### General strategy to maximize integrated luminosity:

- Cooling at the 3(2) lowest energies (4x gain in  $L_{avg}$ ), no cooling at the 2(3) highest energies (3x gain in  $L_{avg}$ )
- Start BES-II at highest energies (machine ready w/o cooling)
- Interleave cooling commissioning with physics operation
- Finish BES-II at lowest energies (largest gain in L<sub>avg</sub> and time)





### Physics integration: Luminosity model (W. Fischer)

Total beam energy	GeV/nucleon	3.85	3.85	4.55	4.55	5.75	5.75	7.30	7.30	9.80	9.80
		BES-I	BES-II	BES-I	BES-II	BES-I	BES-II	BES-I	BES-II	BES-I	BES-II
no of colliding bunches		111	111	56	111	111	111	111	111	111	111
ions/bunch, initial	10 <sup>9</sup>	0.5	0.6	0.4	0.80	1.1	1.30	1.1	2.10	0.9	2.30
transverse rms emittance $\epsilon_{xy}$	μm	3.3	2.5	6.7	2.5	2.5	2.5	1.7	1.7	2.5	3.5
envelope function at IP b*	m	6.0	6.0	10.0	5.0	6.0	4.0	3.5	3.5	2.5	3.0
direct space charge tune shift $\Delta Q_{ m sc}$	0.001	-36	-27	-10	-27	-46	-29	-42	-80	-13	-24
beam-beam parameter ξ/IP	0.001	-1	-1	-0.2	-1	-2	-2	-3	-5	-1	-3
initial luminosity $L_{ m init}$	10 <sup>24</sup> cm <sup>-2</sup> s <sup>-1</sup>	3.1	6.0	0.35	15	33	60	100	369	80	330
average / initial luminosity	%	40	84	34	117	45	100	20	16	50	40
average store luminosity $L_{ m avg}$	10 <sup>24</sup> cm <sup>-2</sup> s <sup>-1</sup>	1.25	5.0	0.12	17.3	15	60.0	20	59	40	132
average luminosity improvement factor	•••		4.0x		4.0x	l	4.0x		2.9x		3.3x
time in store	%	55	65		65	66	65	57	65	71	65
weekly integrated luminosity L	μb <sup>-1</sup> /week	0.5	2.0		6.8	5.0	24	8.1	23	15.0	52
total events, min goal	M	4.3	80		100	11.7	150	24	200	36	300
total events, full goal			100	<u> </u>	160	<u> </u>	230		300		400
total runing time for physics, min goal	weeks	4.6	9.7		6.0	1.4	3.2	3.4	3.5	1.4	3.2
total runing time for physics, full goal	weeks		12.1		9.5	<u> </u>	4.9		5.3		4.2
BES-II (Run-19 + Run-20)			<u> </u>	1		·	<u> </u>		<u> </u>	<u> </u>	
cryo-time	weeks/run	24.0	36.0				<u>'</u>				
beam time	weeks/run	23.0	N.4		222 60	- objov	- <del> </del>	4 40	5 wook		
physics time	weeks/run	22.0			can be		Ja with t	ib to 10	.5 week	S	
cooling commissioning time with <b>min goal</b>	weeks	18.5	of	commis	sioning		<u>'</u>				
cooling commissioning time with full goal	weeks	8.0					Jacks fo	r comm	lecionin	a (from	
Max goals leave only 8 weeks for commissioning (from										• •	

48 cryo-weeks), which most likely require third year of running

Estimate (with large errors) of time needed for cooling commissioning:

Year 1: 8 weeks (to commission cooling)

Year 2: 4 weeks (to improve cooling and achieve luminosity improvement)

Year 3: 3 weeks (to further improve cooling and luminosity improvement)





#### **Summary**

- LEReC will be first electron cooler based on the RF acceleration of electron beam.
- It will be the first application of electron cooling in a collider.
- Installation of electron accelerator is complete.
- Commissioning with electron beam of full LEReC accelerator started in March 2018 and is progressing very well.
- Commissioning of cooling process will start in Run-19.



