

EIC Project Overview

Jim Yeck, EIC Project Director

March 19, 2020

Electron-Ion Collider


BROOKHAVEN
NATIONAL LABORATORY

Jefferson Lab

U.S. DEPARTMENT OF
ENERGY | Office of
Science

Outline

- Introduction
- BNL-JLAB EIC Partnership
- EIC Project Scope
- Organization and Management Approach
- Machine and Experimental Program Plans
- Preliminary Project Execution Scenario
- Plan to DOE CD-1, CD-2, CD-3
- Conclusions




BNL-TJNAF Partnership



TJNAF Visit to BNL – Feb 10, 2020




BNL Visit to TJNAF – Feb 28, 2020



BNL and TJNAF Discussions

- BNL is ultimately accountable for successful project delivery
- BNL and JLAB have deep and long-standing intellectual interest in the EIC scientific program and have a joint commitment to the scientific goals of the EIC
- BNL and JLAB are committed to the successful development and execution of the Electron Ion Collider (EIC) Project
- BNL and JLAB are also committed to defining roles and responsibilities that utilize the significant capabilities of both laboratories and their user communities
- BNL and JLAB agree to develop and execute a plan for integrating specific scientific, engineering and management capabilities of JLAB into the BNL team charged with the development and management of the design and construction of the EIC facility. In addition, the parties agree to jointly build and nurture the scientific user community and collaborations required to execute a comprehensive EIC research program
- BNL and JLAB are pursuing a “Partnering Agreement” and an “Operating Agreement” to capture this mutual understanding


How RHIC is transformed into an EIC




- Existing RHIC with Blue and Yellow ring

— Hadron Storage Ring
— Hadron Injector Complex


How RHIC is transformed into an EIC



- Add electron storage ring



How RHIC is transformed into an EIC




- Add an electron injector complex

Hadron Storage Ring
Hadron Injector Complex
Electron Storage Ring
Electron Injector Synchrotron

(Polarized)
Ion Source


AGS

Electron Ion Collider




EIC Machine in the RHIC Tunnel

- Rapid Cycling Synchrotron (RCS) for electrons and Electron Storage Ring (SR) fit easily into the existing RHIC tunnel
- Two existing detector halls available for interaction regions and detectors




EIC design will meet NSAC and NAS Requirements

• Center of Mass Energies	20 GeV – 141 GeV
• Maximum Luminosity	$10^{34} \text{ cm}^{-2}\text{s}^{-1}$
• Hadron Beam Polarization	80%
• Electron Beam Polarization	80%
• Ion Species Range	p to Uranium
• Number of interaction regions	up to two



New York State Support

- NYS will support the EIC at BNL with a \$100M grant for infrastructure development
- Execution of this scope requires close collaboration between BNL support organizations, the collider accelerator department, and the EIC project
 - New infrastructure
 - Improvement and refurbishment of existing infrastructure
 - Improvement on technical sub-systems



Project leadership experience – Ingredients to success


- ✓ Facility is a priority of the science community!
 - ✓ Strong funding agency commitments and host role
 - ✓ Project leaders viewed as enabling success of others
 - ✓ Establish realistic goals – “Experience over hope”
 - ✓ Credibility through openness and transparency
 - ✓ Collective ownership of problems and solutions
 - ✓ Populate organization with critical experience
 - ✓ Success requires energy and enthusiasm!

Project leaders who prioritize on schedule performance and exhibit behaviour that is consistent with a “project culture” are likely to be successful!

Organization

- Opportunities for improvement in the EIC management approach
 - Organization structure is being reassessed to benefit from the TJNAF commitment and prospects for international and domestic partners
 - Project accountability requirements to be clarified – DOE, BNL, TJNAF, other partners, the scientific community and all other stakeholders
 - Director's Council will be reevaluated based on project experience from other projects including LCLS-II, Exascale, and other recent large projects, particularly DOE projects
 - Project Leadership Team to be strengthened, roles better understood and defined, advisory committee membership and mandates clarified

BNL Organization Proposed in October 2019



Organization will be modified to:

- reflect special partnership with TJNAF including role in stewardship of the experimental program


International Partnership

- General approach and strategy for engaging potential international partners in the EIC
 - Bob Tribble and Bob Mckeown are Points of Contact for international partners
 - Experimental Program
 - Build on historical engagement in RHIC and CEBAF, engage new partners
 - Detector(s) – International collaborations propose detectors that include plans for in-kind contributions and are delivered by project teams
 - Machine – Leveraged off interests in the scientific program and interests in accelerator technologies (XFEL, ESS, PIP-II ...)
- Considerations
 - Expectations for the experimental program including scale of international engagement
 - Alignment with DOE Office of Science and international funding agency objectives



Machine Collaboration

- Common design tasks forces formed
- Final discussions and formalization in progress
- Some design and conceptual changes of EIC being discussed
- R&D prototyping efforts expected to start in ~one month
- Design development governed by a controlled design change procedure with a design board
- TJNAF is invited to assume responsibility for a large fraction of the corresponding scope – to be discussed



Experimental Program

- Detector requirements and design are driven by EIC physics program and defined by the community
 - EICUG Yellow Report – critical input for detector proposals
 - December 2019
 - March 2020
 - May 2020
 - August 3-7 2020
 - September 2020
 - November 2020
 - January 2021
 - July/August 2021
- Kick-off meeting at MIT
 - 1st meeting at Temple
 - 2nd meeting at Pavia/Italy
 - EIC-UG Meeting at Miami
 - 3rd meeting at CUA
 - 4th meeting at UCB/LBL
 - completion Yellow Report
 - EICUGM at Warsaw/Poland

Program Development

- Rolf Ent will elaborate


Expressions of Interest (EoI) Timeline

Formal Starting Point (critical input, although not binding or required)


EIC-UG Meeting – Review/Discuss Planned EoI Call	August 3-7, 2020
Call for EoI for contributions to EIC Detectors	August 2020
EoI Submission Deadline	November 2020
EoI Evaluations followed by Call for Detector Proposal(s)	February 2021

EIC Project Planning Assumptions

- NSAC and NAS performance requirements
- TPC range is \$1.6B – \$2.6B, established at DOE CD-0
- Reference cost is the BNL estimate prepared for the CD-0 Independent Cost Review (ICR)
- New York State funding of \$100M for infrastructure scope
- One interaction region included in the reference costing
- Project completion will be dependent on funding, early 2030's
- Currently assuming one year of schedule float and an overall cost contingency of 35%




Proposed Project Scenario



DOE Critical Decisions

- CD-1: Q2/Q3 FY2021
- CD-2: Q4 FY2022
- CD-3: Q4 FY2023
- CD-4a: Q4 FY2029
- CD-4b: Q4 FY2032

Note: Achieves
luminosity goals as soon
as technically feasible





Commissioning & Pre-Ops

Key

(A) Actual

Timer



Proposed Timeline to CD-1

NEPA Process Start	January 10, 2020
Partnership Agreement between TJNAF and BNL Signed	April 15, 2020
A/E Services Contract Award	May 1, 2020
DRAFT CD-1 Documents Complete	June 30, 2020
1st Machine Advisory Committee Meeting	August 1, 2020
First DRAFT Conceptual Design Report (CDR) Complete	August 30, 2020
CD-1 Documents Complete	September 1, 2020
Final DRAFT CDR Complete	September 30, 2020
NEPA process Complete	September 30, 2020
Conceptual Design Review Convened by BNL/TJNAF	October 2020
CD-1 Director's Review	October 2020
DOE Independent Project Review (IPR)	December 2020
ESAAB Approval of the EIC Critical Decision 1	Q2 or Q3FY2021
Start Preliminary Design	Q3FY202

CD-1 Requirements

- Acquisition Strategy
- Risk Management Plan
- Conceptual Design
- Preliminary Hazards Analysis Report
- Preliminary Quality Assurance Program
- NEPA Strategy

TOTAL PROJECT COST (TPC)		\$750M or more
DECISION / REQUIREMENTS ¹ / APPROVAL ²		
CD-1--APPROVE ALTERNATIVE SELECTION AND COST RANGE		S-4
PRIOR TO CD-1--CONCEPTUAL DESIGN	Approve Acquisition Strategy	Reviewed by SC-28 Approved by SC-1
	Approve Preliminary Project Execution Plan (PEP)	S-4
	Appointment of the Federal Project Director (FPD)	S-4
	Approve Integrated Project Team (IPT)	S-4
	Develop a Risk Management Plan	Project
	Comply with the One-for-One Building Space Replacement	Project
	Complete a Conceptual Design	Project
	Document High Perf. & Sustainable Bldg. & Sustainable Env. Stewardship considerations	Project
	Conduct a Conceptual Design Review	Team external to project
	Complete a Conceptual Design Report	Project
	Prepare a Preliminary Hazard Analysis Report	Site Office or Lab
	Develop and Implement an Integrated Safety Management Plan	Site Office or Lab
	Establish Preliminary Quality Assurance Program (QAP)	Site Office or Lab
	Identify general Safeguards and Security requirements for the recommended alternative	Site Office or Lab
	Complete National Environmental Policy Act (NEPA) Strategy by issuing a determination (i.e., EIS, EA)	Site Office or Lab
	Conduct Preliminary Security Vulnerability Assessment, if necessary	Site Office or Lab
	Conduct Independent Project Review or External Independent Review	ICE or ICR by PM & SC-28
	Update PDS, or other funding documents for MIE and OE projects, and OMB 300s, if applicable.	SC-AD
	Hazard Cat. 1, 2, 3 Nuclear Facility--Update Safety Design Strategy (SDS)	SBAA & FPD, w/ CNS or CDNS concurrence, as appropriate
	Hazard Category 1, 2, and 3 nuclear facilities, conduct an Independent Project Review (IPR)	PSC
	Hazard Cat. 1, 2, 3 Nuclear Facility--Prepare a Conceptual Safety Design Report (CSDR)	SBAA via the CSVr
	Hazard Cat. 1, 2, 3 Nuclear Facility--Prepare Conceptual Safety Validation Report (CSVr)	SBAA
	Hazard Cat. 1, 2, 3 Nuclear Facility--Initiate a Code of Record	Project
POST CD-1	Submit approved CD or equivalent documents to APM	SC-28
	Allow expenditure of PED, MIE OR OE funds for project design.	Project
	Submit budget request for the remainder of TPC if CD-2 is approved w/ 2 years of OMB submission	SC-AD
	Update PARS II with monthly status	Prog. Mgr. & FPD No Earned Value (EV)
	Continue with Monthly or Quarterly Project Reporting/Meeting	SC-AD Invite SC-1 and SC-28
	Develop an Acquisition Plan if applicable	
	Hazard Cat. 1, 2, 3 Nuclear Facility--Develop a Checkout, Testing & Commissioning Plan	Project

Conclusion

- Project Organization
 - Engage partners
 - Clear accountable for project delivery
- Project Delivery Plans
 - Strong basis: pre-conceptual design, cost estimate, schedule
 - Collaboration with TJNAF
 - Aligned with reasonable annual funding projections
 - DOE approval process (Critical Decisions) is important: CD-1 in FY2021
- Experimental Program Scenarios
 - Community engagement essential including role of BNL and TJNAF in the process
 - Timeline for Yellow Book, Call for Expressions of Interest, Call for Proposals, etc.

Summary

- EIC pre-CD0 design efforts support all NSAC and NAS requirements
 - Pre-CD0 Development is a good starting point for the Conceptual Design
 - EIC exploits existing RHIC accelerator tunnel, service buildings, superconducting accelerator rings, and hadron injector chain incl. polarized particle sources and infrastructure → enables cost effective implementation
 - Design of the electron storage ring and its injectors relies on established accelerator technology
 - Single design parameters are within values which have been demonstrated at other facilities before, but are novel and unprecedented as a whole
- Results in robust, low risk concept, implementable in a straightforward way
- ... will be quickly commissioned;
- means that routine operation & physics data emerge soon after startup
- First pass on EIC organization; is under discussion with potential partners
 - Efforts so far include many contributions from collaborators
 - Project execution envisioned as a multi laboratory partnership