

Status of sPHENIX Babar magnet installation engineering


Russ Feder

2/26/2020

WBS 2.5.3-2.5.12 sPHENIX Installation




WBS 2.5.3-2.5.12 sPHENIX Installation



WBS 2.5.3-2.5.12 sPHENIX Installation




The sPHENIX assembly is moving with the Babar magnet during construction

1. **Green Arrow:** Move east and west as shield wall is removed (2-3 moves)
2. **Orange Arrow:** Move from AH to IR
3. **Purple Arrow:** Move north to final IR position





Access to the Babar magnet stabilizing tension rods is lost once the Inner Support Rings are installed

Resolved at 11/26 Meeting → <https://indico.bnl.gov/event/7143/>




No access to magnet shipping stabilization rods once the Outer HCAL barrel construction is completed.


Step #1: Magnet supports installed on ID lower Outer HCAL sectors





PRELIMINARY DESIGN
TEMPORARY
MAGNET RESTRAINT




There will be six magnet support pad locations




Step #2: Magnet locating and support feature attached to cryostat




Step #3: Lower magnet in to position on lower pads and locating features





Step #3: Lower magnet in to position on lower pads and locating features



Step #4: Install North and South Inner Support Rings



Step #5: Complete Outer HCAL Installation Around the Magnet



sPHENIX Babar Magnet Installation Engineering Status

- There is a conceptual/preliminary design for the support of the Babar magnet in the sPHENIX Outer HCAL bore but additional design and analysis is needed.
- There is also a preliminary sPHENIX installation plan that establishes the construction sequence and helped to set up the sPHENIX 2.X project plan.
- 11/26/2019 meeting held with magnet experts to clarify requirements for adjusting internal cryostat tension rods.
 - When the magnet is shipped and there is a risk of random uncontrolled motion the tension rods are locked to stabilize the superconducting windings.
 - These tension rods need to be loosened before Babar is placed in the oHCAL cradle and covered by the large inner support rings
 - *The 11/26 meeting team agreed that no access is needed to the tensioners and that the sPHENIX motion on the assembly hall rails is slow and smooth enough to not require tensioning.*
 - *Kin also followed up with an engineer from SLAC that verified they did not use stabilizing tensioners when moving Babar in and out of position*
- No new work on magnet install engineering has been accomplished since early December, 2019 → Start up work again in April-May after iHCAL FDR