

# DUSEL Status

R. W. Kadel

Oct. 15, 2008

Long Base Line Collaboration Meeting




# Outline

- DUSEL Project Key Dates & Deliverables
- DUSEL Organizational Additions
- Recent News
  - S-4 Solicitation
- Current RFP's
- 2009 January NSF Review
  - Large Cavity Requirements.
- Water Level



# DUSEL: Key dates

- July 2007: Homestake Site Selection for proposed DUSEL
- October 2008: S4 solicitation for experimental proposals
- December 2010: PDR-Preliminary Design Report, Baseline Scope, Schedule, Budget
- March 2011: Earliest National Science Board Presentation of DUSEL MREFC proposal
- October 2012: FDR Final Design Report for construction start in FY2013

# Key Deliverables

Activities, Contracts, and Project Milestones				
FY08	FY09	FY10	FY11	FY12
• <u>Project Office Staffing</u>	• <u>Project Office Staffing</u>	• <u>Project Office Staffing</u>	• <u>Project Office Staffing</u>	• <u>Project Office Staffing</u>
• <u>Define Scope and Let: Geotechnical Site Investigations and Excavation Design Contract (300 and 4850L)</u>	• <u>Geotechnical Report: Establishing Rock Properties and Basis of Design for Underground Construction</u>			
• <u>Define Scope and Let: Surface Infrastructure and Underground Operations Alterations and Upgrade Contract</u>	• <u>Infrastructure Assessment Report: Assessing Existing Conditions and Establishing Requirements Definition for Upgrades and Improvements for the</u>	• <u>Surface and Underground Operations Upgrade Report: Detail Plans for Surface and Underground Infrastructure Upgrades</u>	• <u>Draft Report Operations Infrastructure: Prepare Construction Ready Drawings and Specifications for Surface and Underground Operations Infrastructure</u>	• <u>Operations Infrastructure Report: Prepare Construction Ready Drawings and Specifications for Surface and Underground Operations Infrastructure</u>
• <u>Define Scope and Let: Underground Laboratories Design Contract</u>	• <u>Laboratory Requirements Document: Assessing Establishing Requirements Definition for Underground Laboratories and Excavations</u>	• <u>Laboratory Module Design Report: Integrate Rock Properties with Instrumentation and Laboratory Requirements to Establish Laboratory Module Design</u>	• <u>Draft Report Laboratory Modules: Prepare Construction Ready Drawings and Specifications for Laboratory Modules (end of FY)</u>	• <u>Laboratory Module Report: Prepare Construction Ready Drawings and Specifications for Laboratory Modules</u>
				
• <u>Assess Potential Experiments and Accumulate Conceptual Experimental Requirements</u>	• <u>Experimental Instrumentation Requirements Document: Establishing Preliminary Instrumentation Requirements for the Suite of Experiments</u>	• <u>DUSEL Experimental Instrumentation Requirements Definition: Following Experimental Selection Establish Instrumentation Requirements and Preliminary Designs</u>	• <u>Draft Report DUSEL Instrumentation: Prepare Construction Ready Drawings and Specifications for Instrumentation (end of FY)</u>	• <u>DUSEL Experimental Instrumentation Report: Prepare Construction Ready Drawings and Specifications for Instrumentation</u>
				
	• <u>Preliminary Facility Baseline Report</u>	• <u>Preliminary Experimental Instrumentation Baseline Report</u>		
		• <u>Facility Baseline Report</u>	• <u>Facility and Instrumentation Baseline Report: Integrate Facility Design with Experimental Instrumentation (mid-FY)</u>	
				
15-Oct-2008	RWKadel- LBL Collaboration Meeting.			4
			• <u>DUSEL Preliminary Design Report December 2010</u>	

# DUSEL Org Chart.



**Large Cavity Detector**

Kevin T. Lesko Sep.08

**Richard Kadel.**

RWKadel- LBL Collaboration Meeting.

15-Oct-2008

# Geotechnical Advisory Committee and Large Cavity Board

- GAC fully functioning (geotech RFP)
- LCB Organized by DUSEL, DEDC, and NSF
  - LCB Members are independent consultants and experts in large underground cavities
  - LCB Charge is being finalized now. They will provide oversight and recommendations to the DUSEL Project regarding:
    - Initial studies prior to 4850 ft level access
    - Plan for cores, locations and analysis
    - RFP for Cavern design & approval
    - RFP for Excavation plan & approval

# Recent News

- The Change Control board met on 2008-Aug-29 at Lead, SD.
- Two priorities were affirmed as being the highest priority for the SDSTA activities in the coming year –
  - 1) dealing with the accumulated water and
  - 2) developing an agreement to dispose of waste rock from u/g construction.
- Actions:
  - Minimal restoration of Yates shaft. Major upgrades in the Yates were deferred until DUSEL.
  - The SDSTA will continue to pump water below the 5300 level and will focus on increasing the water pumping capacity of the Ross Shaft with a goal of maximizing the pumping of water to the limits of the existing shaft pump column.
    - Maximum existing capacity: 2200 gal/min, operate on average at 80% of maximum.
    - 4850 ft access in ~ 2009-July.
    - Current capacity limited by water treatment (20-60 ppm Iron in water) to ~ 1250 gal/min. Upgrading water treatment plant

# Status, Request for Proposals (RFP)

- Geotechnical Study (RESPEC)
- Architectural Program
- Surface and Underground Infrastructure
- Environmental Studies
  - EIA
  - EIS

# Geotechnical

- Meetings between DUSEL/ RESPEC for Geotechnical work at 300 ft and 4850 ft level
  - Initial response exceeded budget for complete scope of work
  - Scope under negotiation, defer drilling at 300ft level
  - Initiate work before end of calendar year
  - Does not include geotech for large detector.

# Architectural Program (Partial List)

- Administrative offices ( 23ksf) including 25 (30) Permanent (visiting scientist) offices
- Shared Surface Assembly Facilities. (67ksf)
  - Small, Large and High Bay assembly
  - Machine shop/Electronics shop
  - Dry storage
  - Remote expt. Control room (12)
- Sanford Education Science Center (50ksf)
  - Visitor Lodge/Dorm (15 rooms)
- 300/800 ft ft level (40 ksf)
  - Education & outreach module
  - Low bkg microforming and Assembly facility (800ft)

# 4850 Level (240ksf)

- 2-3 Laboratory Modules
- 3 Large Detectors, phased (1 being discussed as part of the MREFC)
- Davis Lab → ultimately low bkg counting facility?
- Lab Support Facilities (~15ksf)
  - Equipment Car Wash
  - Air Filtration & Cooling room
  - Electrical Facilities Substation
  - Wash/Change room
  - Refuge Station/ Cafeteria
  - Waste Water Pre-treatment
- Ross Shops remodel into common shop (4ksf)


# Site Infrastructure RFP

## What's Included (partial list)

Provide a System-by-System Analysis of the Existing Conditions


1. Shaft Systems for Yates & Ross Shafts
2. Hoist Cages & Skips
3. Plumbing Systems Including Pathways
4. Ventilation Systems Including Pathways
5. Electrical Systems Including Pathways
6. Communications Systems
7. Fire Prevention and Mitigation
8. Access and Safety
  - Along Drifts
  - General: Assess existing conditions & non-compliant conditions related to life safety codes and regulations
9. Environmental Hazards

# 300 ft level Area of Interest



# RFP Area of Interest at 4850 Level

Does NOT include Large detectors.



# Site Infrastructure Timeline

- Request for Proposal Issued August 15, 2008
- Site Tour #1 September, 2008
- Site Tour #2 October, 2008
- Proposal Submittals due to DUSEL October, 2008
- Interviews (tentative) November, 2008
- Selection and Contract issued December, 2008
- Start of Work (target) January, 2008
- \$500,000 available for this contract over two years

# Environmental Impact Statement (EIS)

- Discussions with Argonne National Lab, Environmental Services Division, e.g.
  - Site Surveys
  - Poll community
  - Hold hearings
  - Create corrective action plan
- Large Cavity Detectors to be included
  - Rock Disposal
  - Gd in water (?)
    - Medical Issues about Gd contrast agents in MRI
    - See, for example:  
[http://en.wikipedia.org/wiki/Nephrogenic\\_systemic\\_fibrosis](http://en.wikipedia.org/wiki/Nephrogenic_systemic_fibrosis)
  - LAr: EH&S issues.

# Yearly NSF Review at Berkeley at the end January 2009

- 2.5 day Review of DUSEL project
- Anticipate breakout session on Large Detector(s)
- Session would concentrate on Requirements Definition, eg.
  - Depth & Mass vs Physics goals
  - Infrastructure Requirements
  - Budgets and Schedule.

# Key Elements for Review (from the DUSEL Project Manager)

1. Defined REQUIREMENTS that form the basis for engineering and design:
  - Documented Requirements and Interfaces
2. DESIGN DEFINITION: preliminary design layouts, drawings, schematics, procedures, processes, and specifications
3. Identified PROJECT RISKS, including risk assessments and mitigation plans
4. Preliminary SCOPE definition for each WBS element:
  - WBS Dictionary – what is included (and what is not included, assigned responsibilities, interfaces
  - Key PERFORMANCE criteria and parameters
5. Preliminary COST ESTIMATES for each WBS element:
  - top-down estimates as-needed, detailed, bottom-up estimates if available
6. Preliminary SCHEDULE for each WBS element:
  - Preconstruction tasks and milestones for preliminary & final design
  - Estimated schedule for construction tasks and milestones
  - Identify key decision points, hold points, dependencies, etc.
7. STAFFING Plans and Resource requirements for design and construction management
8. Preliminary OPERATIONS plan: resources, operational readiness criteria


# Topics for Large Detector Breakout Session

- Physics Goals & Backgrounds
- Detector Design
  - H<sub>2</sub>O
  - LAr
- Depth Document & Mass Requirements
  - Do we all agree on a level for these cavities?
  - Is there a minimum detector size?
- Collaboration management and buy-in: - can we function as a collaboration, are we big/strong enough?
- NSF “Initial Suite of Experiments” Scope
  - One Cavern for Large Detector is anticipated to be part of MREFC
  - DUSEL-supplied infrastructure (see my UDiG talk)
  - Risks & EH&S issues.
  - Project Management and Institutional Responsibilities
    - Cavity
    - Detector
    - Beamline
  - Cost and Schedule, such as it is known.

# NSF Yearly Review Dates

- Initial presentations and backup material due mid- November
- Almost final presentations Dec 15 (open to review committee)
- Review: End of January in Berkeley
  - (tentatively 2009-Jan 28-30).
- Need to assign Topics & Speakers
  - Executive Board?
  - Coordinate with DEDC

# Recent Pumping History



# Backup

# DUSEL Site Infrastructure RFP

The purpose of the work is to:

- 1) Identify existing, known and unknown conditions
- 2) Evaluate feasibility for continued use of existing equipment and systems
- 3) Evaluate the existing conditions related to safety concerns and environmental hazards
- 4) Determine the requirements to modify, replace, upgrade, abandon or demolish existing infrastructure
- 5) Provide recommendations for testing and laboratory analysis of material samples as necessary
- 6) Produce a comprehensive report of the Site Assessment findings and recommendations for infrastructure improvements and budgets to accommodate the planned lab development

# Site Infrastructure, cont.

- 7) Provide the engineering design services necessary to prepare for implementation of the improvements
- 8) Develop detailed and reliable preliminary cost estimates for the required improvements
- 9) Provide preliminary design documents including drawings, and specification for the infrastructure improvements and refurbishment that allow:
  - a) the preliminary and final design of the laboratory spaces and excavations to proceed with confidence and knowledge of existing conditions;
  - b) DUSEL to retain contractors to prepare detailed, final design for the infrastructure improvements and rehabilitation, concurrently with the design of underground laboratories and excavations

