



# Coherent electron Cooling – Proof of Principle Overview of Construction Progress, Final Installation Planning


J. Tuozzolo, C-AD Chief Mechanical Engineer  
(CeC Project Engineer)

- System Design Overview
- Phased Installation Plan
- Progress to Date, Major Component/Systems Status
- FY 2015 End Game

# Location – RHIC 02:00 Region



# CeC PoP Final Configuration



Coherent electron *Cooling* PoP




# Phased Installation

Phase “0”: Rebuild, Install, and Test “Free” Buncher Cavities

Phase 1: (2014)

- Install and commission 112 MHz cavity and PA
- Install and commission 112 MHz cavity cryogenic system
- Install, align, and test cathode insertion system
- Install, align, and commission FPC



Phase 2: (2014)

- Install and commission eGun laser systems
- Install and commission ~~704 MHz cavity~~
- Install and commission ~~undulator magnets~~, beamline components, and beam dump.

Phase 3: (2015)


- Install and commission in RHIC beam line w/704 MHz & undulators.

Coherent electron *Cooling* PoP

# Phase "0"

Refurbish, Install and Test Buncher Cavities.

- Total rebuild: new cooling lines, cleaned and resealed windows, new seals, vacuum pumps and valves, rebuilt tuner drive.
- Cleanroom prepped and vacuum baked.
- New PA installed.
- New RF Coax installed.





Coherent electron *Cooling* PoP




# Phase "0" testing - Test Buncher Cavity

## Cavity test done July 17: (Zaltsman)

- Tested and conditioned both cavities
- Moved tuners and the phase shifter.
- Cavities are very strongly coupled



φ shift effect on cavity 1  
(φ shifter is on drive to cavity 2)





φ shift adjusted  
φ shifter is on cavity 2

# Phase “0”


## Buncher Cavity Conditioning Results:

- “Cross-talk” in RF coax
- New coax splitter section installed
- Testing underway



Coherent electron *Cooling* PoP

# Phase 1 – Beamline installation and 112 MHz Cavity Testing



## CeC Phase 1 goals:


- Install 112 MHz Cavity, Support Systems, and Cathode
- Install Beamline and Low Intensity Dump
- Make 112 MHz Cavity Cold and Test

(October 20) “dry run”, ASSRC walk through

(October 27) cold test

(October 30) conditioning underway

(December 4) **2 MV !!**




Coherent electron *Cooling* PoP



# 112 MHz Cavity Systems Installed and Tested

112 MHz Cavity Systems ready cryogenic operations:





- Quiet Helium heat exchanger delivered and installed.
- Helium recovery system installed and commissioned.
- Cryogenic control system operational.
- RF PA and associated systems installed and commissioned.
- Cathode stark and cathodes installed, aligned, and inserted.
- Cathode stark and FPC water systems operational and interlocked



Coherent electron *Cooling* PoP

# Phase 1 conditioning 112 MHz Cavity

Progress and  
Plans: Vladimir  
and Igor's talks





Coherent electron *Cooling* PoP

# Phase 2.1 2014 (run 15)

## Phase 2.1: by-pass beam tube for 704MHz/no undulators.


- Install laser and laser fiberoptic in support building
- Install high intensity 8 kW beam dump.
- Complete beam dump line with beam diagnostics
- Install 45° dipole for beam diagnostics
- Install quadrupole triplet
- Commission all systems with full intensity e gun beam



Coherent electron *Cooling* PoP




# Phase 2.1 Beamline Components



Low intensity beamline complete (Phase 1)

- Laser system in house, building ready
- 45° Dipole Magnets – Buckley Systems in house
- Quadrupole Magnets – NETC in house. Survey and install.
- Beam dump – being assembled
- Beam diagnostics – being assembled
- Vacuum hardware – being assembled



Estimate Phase 2.1 high intensity beamline complete March 2015

Coherent electron *Cooling* PoP

# Phase 2.1 testing - 112 MHz Cavity run 15

## 112 MHz Cavity Ready for RHIC Operations:

- Cold vapor piping from phase separator to compressor warm return.
- 2.4 kW return heater for the above.
- System ready for operations January 26, 2015.




## Laser Ready for Operations:

- Building installed and powered
- Communications being established
- Laser in house ready for installation
- Laser fiberoptic cable delivered, fiberoptic conduit installed





# Phase 3: High Energy Beam Line Installation - 2015



- Install 704 MHz Systems and supporting cryogenic system
- Install Undulator Magnets
- Install RHIC beam line components: dipoles, quads, correctors, vacuum
- Install beam diagnostics (Toby)
- Modify and install RHIC DX-DO chamber for FEL light diagnostics
- Move CeC beam dump line to final location







PA shipped January 2015



**BROOKHAVEN**  
NATIONAL LABORATORY

# Phase 3 - 704 MHz Cryogenics

- Integration with LEReC supply and return requirements complete
- All components ordered: VJP (green monster), heater return (blue), cooldown return (lime green to QHS heater), heater skid.
- Warm return vacuum header installation
- 704 MHz scaffold order



Coherent electron *Cooling* PoP




# Phase 3 - Undulators

Magnet fabrication and testing near complete

Shipping delayed until January 2015

Assembly and magnet measurement at BNL Spring 2015


Installation summer 2015



Coherent electron *Cooling* PoP



# Summary



- Progress continues on component installation and commissioning.
- 112 MHz electron gun ready for beam commissioning during RHIC run.
- Major component deliveries have delayed high energy commissioning schedule.
- As a result: 1 year schedule float has evaporated; but, on track for RHIC 2016 run commissioning and operations.
- Critical deliveries: 704 MHz cavity and undulator magnets expected in spring 2015; installation summer 2015.