



Decommissioning PHENIX and sPHENIX Installation and Integration




Director's Cost and Schedule Review
November 9-10, 2015

Decommissioning Specifications/Requirements



- Remove and disposition all PHENIX carriages: East Carriage (EC), West Carriage (WC), North and South Muon Magnets (MMN & MMS) and Central Magnet (CM) and all PHENIX detector subsystems and services comprising, salvage high value components
- Cap off PHENIX gas system supply piping for future use
- Re-use as much Infrastructure as possible
- Retain shield walls, moveable and permanent and Muon Identifier (MuID) Steel
- Remove PHENIX Current beampipe, replace with temporary beampipe for run 17 and RHIC Energy Scan runs



10/2/15

Decommissioning Description


- **Obtain permission to Decommission PHENIX**
- **Prepare for Decommissioning:** work plans, determine disposition of Non-PHENIX/DOE equipment, re-certify lifting fixtures, contracts for disassembly and disposal, Set up work/storage space for salvage parts
- **Initial Tasks:** Purge, disconnect, remove collars, move South Magnet (MMS) south, move EC to Assembly Hall (AH), start beampipe removal
- **Disassembly and Disposition:** For each major segment of PHENIX (EC,), strip off services, remove racks, remove & dispose detector subassemblies, disassemble and dispose of frames, structural supports, access and platforms
- **Other :** Strip back and cap off services, decommission in place Infrastructure systems to be (or potentially to be) modified in the future Muon Identifier steel and detector panels, remove beampipe sections to safe storage for later modification and installation in sPHENIX. Install temporary beampipe and supports for Run 17 and Energy Scan runs.

Decommissioning Schedule and Resource Requirements

4/3/16 Approval to Decommission
 6/30/16 End of Run 16/
 begin Decommissioning
 1/1/17 run 17 Begins,
 IR is closed for run
 6/30/17 Run 17 ends
 1/1/18 Decommissioning complete

Duration: 21 Months
 Scientist: 0.15 FTE
 Engineer: 0.80 FTE
 Designer: 0.04 FTE
 Technician: 1.98 FTE
 Trades: 0.83 FTE

Purchased \$244,000
 Materials,
 rented equipment
 and outside labor



Note: Schedule is most optimistic: assumes enough manpower available to do all tasks in parallel, wherever possible. Tasks are appropriately linked but not resource leveled.

Decommissioning Cost and Schedule Drivers

- **Major Cost Drivers**
 - Lifting Fixture refurbishment/replacement
 - Storage area prep/infrastructure
 - Purchased services and rental equipment (cranes) for structural disassembly
 - Technician Labor
- **Major Schedule Drivers**
 - Approval to decommission
 - Availability of technician support
 - Run 16 schedule
 - Run 17 schedule
 - Availability of purchased labor/services

Specifications/Requirements: sPHENIX Integration and Installation

- **Integration**

- All components assembled onto a single support carriage
- Carriage supports Outer HCal, Flux return end caps, access and service platforms
- Outer HCal supports Magnet, Inner HCal and Tracker, independently
- Inner HC supports EMCal
- 50 mm gap between detectors for clearance and installation


- **Installation**

- IR & AH Floor Loading Limits: 4000 psi, max
- Positional precision: 0.5 mm,
Angular precision: 10 milliradian (roll, pitch and yaw)
- Installation to be accomplished in the Assembly Hall (40 ton and 5 ton overhead cranes)
- Assembly to be prepared for magnet mapping in Interaction Region (IR) after Outer HCal is installed, then returned to Assembly Hall to complete detector installations.
- Overall size requirements The complete sPHENIX assembly, including magnet valve box stack and all electronics racks, must fit through the sPHENIX sill on the existing sPHENIX rail system

NOTES:


1. NOTED DIMENSIONS ARE MAXIMUM SIZE.
ALL SERVICES, NUTS, BOLTS & OTHER DETECTOR COMPONENTS SHALL NOT EXCEED THESE DIMENSIONS.
2. ALL DIMENSIONS ARE IN mm[inch].

SPHENIX ENVELOPE DRAWING




Integration and Installation Design

Detector Major Components
Exploded View



Load Path from Inner detectors
to Outer HCal




Integration & Installation Design Drivers:

- Subsystem Design
- Existing Infrastructure (shield wall opening, Crane coverage and limits, rail layout)
- Minimum material in active areas
- Access for repair, maintenance, upgrade
- Safety
- (Future upgrade capability)




Inner HCal 1/2 sector Class II mockup
(dimensionally accurate/non-functional)





sPHENIX Full Assembly Ready
for service: Cutaway View


sPHENIX Overall Size and Shield Wall Opening







Installation Sequence




OUTER HCal SERVES AS THE SUPPORT STRUCTURE FOR THE DETECTOR AND MAGNET FLUX RETURN



Magnet mapping before Inner HCal Installation




Tracker Installation



Integration and Installation Cost and Schedule Drivers

- **Major Cost Drivers** (Does not include detector sections and equipment produced as part of detector subsystems [e.g. handling fixtures])
 - Assembly, holding and lifting fixtures particularly the Outer HCal indexed lifting fixture, the Inner HCal assembly and installation fixtures, and the EMCal indexed lifting fixture
 - Alignment/ survey fixtures
 - Scaffolding and temporary Hcal internal support structures
 - (Note: cost of carriage and structural support integration components is in the infrastructure subsystem)
 - Technician Labor
- **Major Schedule Drivers**
 - Infrastructure completion (which in turn is dependent on decommissioning completion)
 - Delivery of carriage components and internal structural support components
 - Delivery of Outer HCal sectors, Magnet, Inner Hcal, EMCal and Tracker sections
 - Magnet mapping
 - Commissioning

Decommissioning, Installation and Integration Organization




Installation Schedule and resource Requirements

Key Dates

1/1/18	Decommissioning of PHENIX complete
1/1/19	Funds available to procure base components
9/1/19	Base components ready for assembly
4/1/20	Magnetic measurements/mapping
9/1/20	Installation, sPHENIX complete ready for commissioning

Duration:	1288	Days
Scientist:	0.32	FTE
Engineer:	0.67	FTE
Designer:	0.18	FTE
Technician:	0.94	FTE
Trades:	0.56	FTE

Purchased materials, equipment and supplies \$310,000



Page 1

Decommissioning, Installation and Integration

Technical Status

- **Decommissioning –**

- Need approval to decommission
- All requirements known, ready to begin planning and preparation
- Collection and evaluation of existing subsystem lifting and handling fixtures in progress

- **Integration and Installation**

- Pre-Conceptual Design is evolving in parallel with detector subsystem design
- Ongoing structural analyses (FEA) to test adequacy of integration/ structural support concepts
- Evaluation of purchased component procurement tradeoffs in progress
- Evaluation of cost and schedule sequence tradeoffs in progress
- Evaluation of competing installation fixturing design tradeoffs in progress

Alternatives Considered

- **Decommissioning**

- salvage vs. bulk recycle– *high value items requiring minimal additional efforts to be salvaged all else to be bulk recycled*
- Cutting large MMN components in IR vs bringing in large crane and hauling out large MMN pieces – *cutting in IR is more cost effective*
- removing Muld Steel vs retaining – *retaining eliminates costly removal and provides background shielding for sPHENIX detectors*

- **Integration and Installation**

- Support base: multiple carriages vs single carriage – *Single carriage more cost effective easier to align*
- Pole Tips: separate structural support vs common support with magnet; sliding (horizontal and vertical flux return end caps vs hinged) – *hinged is safer, less cost*
- EMCal assembly: independent support structure for entire detector vs rails on Inner HCal for each sector – *rails is less cost and less material in active areas*
- Magnet Stack: Opening in middle of Outer HCal vs extension to move valve box out of active area – *Extension maintains greater uniformity in Outer Hcal, simpler less costly design*
- Magnet test: in Assembly Hall (AH) vs in Interaction Region (IR) – *In IR is less complicated does not require duplication/relocation of infrastructure*
- Inner HCal Installation Fixture - *several options being evaluated*
- Inner HCal Assembly away from AH then transported to AH for installation vs. assembly and installation in AH – *assembly in AH is less complex and does not require additional assembly facilities and infrastructure*
- Overall assembly in IR vs AH – *assemble in AH, Crane loadings in IR too low, less space to work*

Decommissioning, Integration and Installation Issues and Concerns

- **Decommissioning**
 - Activation of steel
 - Disassembly of the MMN in the IR
 - Disassembly of the CM in the AH: Central magnet components exceed 1008 crane capacity
 - Final disposition of scrapped materials
 - In-house vs. outside contractors for disassembly of large structures
- **Integration and Installation**
 - Alignment tolerances for individual detector subsystems – Is precision specification appropriate
 - Magnet mounting & alignment
 - intrinsic to magnet: adapting SLAC mounting feet to sPHENIX Outer Hcal
 - Field calculation to determine acceptable tolerances
 - Magnet Mapping: do we need Inner HCal installed?
 - Details of Inner HCal installation fixture design
 - Operation (rotating locking clutch, safety considerations)
 - Design of beam for installing complete
 - EMCal alignment provisions
 - Tracker assembly design details
 - What are alignment requirements?, Install before or after beampipe?, Install as a unit or in sections?