

Coherent electron Cooling (CeC) PoP experiment

Vladimir N. Litvinenko - PI Igor Pinayev - Project physicist Joseph Tuozzolo - Project Engineer for CeC team

C-AD, Brookhaven National Laboratory, Upton, NY, USA
Stony Brook University, Stony Brook, NY, USA
Niowave Inc., Lansing, MI, USA, Tech X, Boulder, CO, USA
Budker Institute of Nuclear Physics, Novosibirsk, Russia
STFC, Daresbury Lab, Daresbury, Warrington, Cheshire, UK








Welcome



Why we doing this?



Coherent electron Cooling is needed and has to be tested -> CeC PoP




CeC PoP: Readiness and Look Ahead












Our Proof-of-Principle is an economic version of CeC where electrons and hadrons are co-propagate along the entire CeC system



VORPAL 3D δ f PIC computation of e-density perturbation near Au^{+79} ion (green) vs. idealized theory (blue). On Cray XE6 cluster at NFRSC.

GENESIS parallel computation of electron beam bunching in free electron laser (FEL) shows amplification of modulator signal.


coherent kicker electric field E_k due to e-density perturbation from modulator, amplified in the FEL.

Simulations by Tech-X




CeC PoP 3D rendering







Some of CeC electronics













CeC cryo pumps and compressor, DI water













CeC cryo-system at IP2






The CeC system



Common section with RHIC



Main Beam Parameters for CeC Experiment

Parameter	Value
Species in RHIC	Au ⁺⁷⁹ ions, 40 GeV/u
Relativistic factor	42.96 Department of Energy Brookhaven Site Office
Number of particles in bucket	P. O. Box 5000 Upton, New York 11973
Electron energy	21.95 MeV Ms. Gail Mattson Brookhaven Science Associates, LLC Brookhaven National Laboratory Upton, New York 11973 Dear Ms. Mattson:
Charge per e-bunch	3.5-5 nC SUBJECT: APPROVAL OF THE REVISED RELATIVISTIC F ACCELERATOR SAFETY ENVELOPE (ASE) Reference: Letter, from G. Mattson, BSA to F. Crescenzo, St BHSO Approval of 1) Revised RRILC ASE, Basis POP Experiment at RMIC and 2) Low-Power Exer
Rep-rate	78.17 kHz The Department of Energy (DOE) Brookhaven Site Office (BHSC for Approval of the revised RHIC ASE that now includes the boundable that will be added to the Safety Analysis Document (SAD), and the ASE is approved.
Average e-beam current	0.39 mA
Electron beam power	8.6 kW CC: M. Dikeakos, SC-BHSO R. Gordon, SC-BHSO P. Sullivan, SC-BHSO F. Schaefer, I. Elessard, BSA C. Schaefer, I. Cres

EB 2 6 2016

IC HEAVY ION COLLIDER (RHIC)

, SC-BHSO, Subject: Request sis in USI: Safety Analysis for CeC xemption, Basis in USI: Low ent at RHIC.

HSO) has reviewed your request oounding limits of the (Coherent Based on our review of the USI. nd the CeC PoP bounding limits,

my staff at extension 4092.


rescen

iko, BSA er, BSA


How do we operate I



- Commissioning of CeC accelerator
 - Parallel to RHIC operation, except occasional requests for access



- Propagating electron beam through the IP2 to the dump at low rep-rate, tune FEL amplification
 - Parallel to RHIC operation: electron bunches passing through the IP2 during Blue abort gap and between 2 yellow bunches








Figure 3 In RHIC, colliding hadron beams have an abort gap that is typically 1 microsecond long but always longer than 0.9 microseconds. By design, these abort gaps always overlap at IP8 and IP2. It provides a long period when there are zero hadrons in the 19-m long straight section common for yellow and blue hadron beam and CeC's electron beam. CeC Pop Experiment will use 200 nsec of this gap to propagate electron beam in the common section. The gate window for this propagation will be opened by the RHIC/CeC low-level RF system.




Installation Is Finished*


- All accelerator section and dog-leg are installed and ready for commissioning
- Magnet installation and wiring is completed
- The common section with RHIC the Coherent electron cooling section with 4 dipoles, 8 quadruples, 3 helical wiggles, trims and diagnostics is completed. Hadron beams are circulating through it.
- The high power dump line is in place with one element taken out for investigation* will be reinstalled tomorrow
- Most of sub-systems needed for commissioning and operation: vacuum, water, cryo, RF, PS, diagnostics are in place and had been tested to a degree sufficient to start commissioning
- Injection (SRF gun) system was tested in July 2015 at low power
- * A beam profile monitor from the beam-bump line was taken out for investigation and will be re-installed this Wednesday (March 2, 2016)




Panoramic views



Panoramic views







Where are we at the moment?

Action Items from internal BNL reviews: total 76

Pre-start: 63 - total 33 - closed 30 - active

Post-start: 13 - total 4 - closed 9 - active

Main steps for CeC

- 0. Finish installation of CeC PoP system into IP2
- 1. Developing RHIC ramp with proper beam envelope (beta*) in IP2
- 2. Developing RHIC ramp for CeC PoP experiment
- 3. CeC ARR
- 4. Conditioning of CeC RF system (112 MHz, 500 MHz & 704 MHz): design voltage, synchronized to RHIC beam, full control of voltage and phase
- 5. Re-commission the SRF gun, 500 MHz bunching cavities and accelerate beam to 20 MeV and beam power < 1W
- 6. Measure beam parameters (charge, emittance, peak current, energy spread...)
- 7. Increase beam power 10x. follow by radiation surveys (and fault studies <10 W)
- 8. Propagate full power 20 MeV e-beam to the beam dump, match the beam into FEL
- 9. Commission IR FEL diagnostics and demonstrate FEL amplification

10. END OF FULLY PARASITIC OPERATION

- 11. Co-propagate, align and synchronize electron and ion beams
- 12. Match relativistic factors (velocities) of hadron and electron beams
- 13. Observe amplification of the density modulation
- 14. Attempt to observe local cooling

Conclusions

- ✓ CeC proof-of-principle system is in place (last element to be re-installed tomorrow)
- ✓ We are ready to start commissioning after closing the remaining action times and receiving approval from DoE Brookhaven Area Office
- ✓ The operation/commissioning team is trained and ready for 8-hour shifts

Back-up





CeC Phase 1 goals: 2014


- Install 112 MHz Cavity, Support Systems, and Cathode
- Install Beamline and Low Intensity Dump
- Make 112 MHz Cavity Cold and Test

(October 20)"dry run", ASSRC walk through

(October 27) cold test

(October 30) conditioning underway


(December 4) 2 MV !!







First beam from 112 MHz gun - June 2015

1.6-1.7 MeV (kinetic energy) in CW modeLaser generated CW e-Beam with 3 nC @ 5 kHz2 MeV in pulse mode25 MV/m at photocathode








Milestones reported to DoE NP Q3 FY15

Demonstrating operation of 112 MHz SRF gun with 3 nC charge per bunch, 1.6 to 1.7 MeV kinetic energy in CW mode and above 2 MeV in pulsed mode. Production of high QE photocathodes for 112 MHz SRF gun. Receiving helical wiggler system for CeC PoP FEL amplifier Completion of the 704 MHz SRF linac cryo-module at Niowave Inc. Completing the low energy transport beam line and its control system.






Table of matching energies

Electron Beam, MeV	Ion beam, GeV
10	18.5
15	27.8
20	37
21.95	40
25	46.3