

sPHENIX - TPC

Cost/Schedule/Management



KLAUS DEHMELT

ASSOCIATE LABORATORY DIRECTOR'S DESIGN REVIEW OF
THE sPHENIX TRACKER
SEPTEMBER 07, 2016



Stony Brook University

| The State University of New York




Project Scope

2

- Build a Time Projection Chamber (TPC)

- Field Cage (FC)
- Endplate (EP)
 - ✦ Modules
 - ✦ Electronics
- Central Membrane (CM)
- Readout Electronics

Field Cage subdivided in
Outer (O-FC)
Inner (I-FC)



Cutaway of a TPC

Project Scope

3

- Items of project scope for the TPC option

WBS	Task Name
1.3.2	▣ Time Projection Chamber
1.3.2.1	▣ TPC Prototyping
1.3.2.1.1	▷ TPC Prototype v1
1.3.2.1.2	v1 Magnet Test (v1a module)
1.3.2.1.3	v1 Performance Review
1.3.2.1.4	TPC v1 Prototype Complete
1.3.2.1.5	▷ TPC Prototype v2
1.3.2.1.6	Performance review v2 prototype
1.3.2.1.7	TPC Prototype v2 Complete
1.3.2.1.8	▷ TPC Preproduction Prototype
1.3.2.2	▷ TPC Production
1.3.2.3	▷ TPC Electronics

Project Scope

3


- Items of project scope for the TPC option

WBS	Task Name
1.3.2	Time Projection Chamber
1.3.2.1	TPC Prototyping
1.3.2.1.1	TPC Prototype v1
1.3.2.1.2	v1 Magnet Test (v1a module)
1.3.2.1.3	v1 Performance Review
1.3.2.1.4	TPC v1 Prototype Complete
1.3.2.1.5	TPC Prototype v2
1.3.2.1.6	Performance review v2 prototype
1.3.2.1.7	TPC Prototype v2 Complete
1.3.2.1.8	TPC Preproduction Prototype
1.3.2.2	TPC Production
1.3.2.3	TPC Electronics

Mechanics

Organization Chart

4



Description of Project Plan

5

- All sPHENIX detector systems require multi-stage R&D program:
 - *v1* prototype
 - *v2* prototype
 - *Pre-production* prototype
- Much R&D on GEM-based detectors done via the eRD6 program
- R&D should address “scaling issue” of large MPGD already at *v1* level
- Propose to keep and use the *v2* (*v1*?) field cage for the actual sPHENIX experiment
- *v1* phase has received funds from SBU and LDRD → must be considered in MS Project file correctly

6



PHOENIX

Project Milestones

7

WBS	Task Name	Date of Milestone
1.3.2.1.1.1.1	Start v1 Field Cage Prototype	Thu 10/1/15
1.3.2.1.1.1.6	Mandrel Complete	Thu 8/25/16
1.3.2.1.1.1.10	v1 Outer Field Cage Complete	Wed 11/30/16
1.3.2.1.1.1.14	v1 Inner Field Cage Complete	Thu 12/29/16
1.3.2.1.1.1.17	v1 End Cap Complete	Wed 12/14/16
1.3.2.1.1.1.21	v1 Central Membrane Complete	Fri 10/28/16
1.3.2.1.1.1.24	v1 Field Cage Prototype Complete	Tue 4/4/17
1.3.2.1.1.2.1.5	v1 Gas Enclosure Complete	Wed 12/14/16
1.3.2.1.1.2.3.9	v1a Module Prototype Complete	Tue 5/2/17
1.3.2.1.1.2.4.9	v1b Module Prototype Complete	Mon 9/18/17
1.3.2.1.1.2.5	v1 Module Prototyping Complete	Mon 9/18/17
1.3.2.1.4	TPC v1 Prototype Complete	Mon 10/2/17
1.3.2.1.7	TPC Prototype v2 Complete	Thu 4/19/18
1.3.2.1.8.1.5	v2 Field Cage Modifications Complete	Fri 6/29/18
1.3.2.1.8.14	Preproduction Prototype Accepted	Mon 6/4/18
1.3.2.2.1.11	TPC Ready to install	Fri 9/13/19



Project Milestones

7


WBS	Task Name	Date of Milestone
1.3.2.1.1.1.1	Start v1 Field Cage Prototype	Thu 10/1/15
1.3.2.1.1.1.6	Mandrel Complete	Thu 8/25/16
1.3.2.1.1.1.10	v1 Outer Field Cage Complete	Wed 11/30/16
1.3.2.1.1.1.14	v1 Inner Field Cage Complete	Thu 12/29/16
1.3.2.1.1.1.17	v1 End Cap Complete	Wed 12/14/16
1.3.2.1.1.1.21	v1 Central Membrane Complete	Fri 10/28/16
1.3.2.1.1.1.24	v1 Field Cage Prototype Complete	Tue 4/4/17
1.3.2.1.1.2.1.5	v1 Gas Enclosure Complete	Wed 12/14/16
1.3.2.1.1.2.3.9	v1a Module Prototype Complete	Tue 5/2/17
1.3.2.1.1.2.4.9	v1b Module Prototype Complete	Mon 9/18/17
1.3.2.1.1.2.5	v1 Module Prototyping Complete	Mon 9/18/17
1.3.2.1.4	TPC v1 Prototype Complete	Mon 10/2/17
1.3.2.1.7	TPC Prototype v2 Complete	Thu 4/19/18
1.3.2.1.8.1.5	v2 Field Cage Modifications Complete	Fri 6/29/18
1.3.2.1.8.14	Preproduction Prototype Accepted	Mon 6/4/18
1.3.2.2.1.11	TPC Ready to install	Fri 9/13/19



Critical Path

8


- Perform tasks in parallel



Cost Profile in FY16\$

9

- MIE Project and Support Labor Cost Profile



Fixed Cost Items

10

Sum of Fixed Cost Row Labels	Task Name	Column Labels FY 16	FY 17	FY 18	FY 19	FY 20	Grand Total
1.3.2.1.1.1.2	procure v1 Inner Field Cage Parts	28,799					28,799
1.3.2.1.1.1.6	v1 End Cap Procurement	30,000					30,000
1.3.2.1.1.1.9	procure v1 Central Membrane Parts	8,000					8,000
1.3.2.1.1.1.4	Procure Mandrel Parts	51,852					51,852
1.3.2.1.1.8	procure v1 Outer Field Cage Parts	70,067					70,067
1.3.2.1.1.2.1.2	Procure v1 Gas Enclosure Parts		3,000				3,000
1.3.2.1.1.2.2.2	Procure v1 Strongback		6,000				6,000
1.3.2.1.1.2.2.4	procure v1 Frames		2,000				2,000
1.3.2.1.1.2.2.6	procure v1 Grid Parts		2,000				2,000
1.3.2.1.1.2.3.3	Procure v1a GEMs		10,000				10,000
1.3.2.1.1.2.4.3	Procure v1b GEMs		10,000				10,000
1.3.2.1.2	v1 Magnet Test (v1a module)		3,000				3,000
1.3.2.1.5.1.1.1	procure v2 Inner Field Cage Parts	28,799					28,799
1.3.2.1.5.1.1.5	v2 End Cap Procurement	30,000					30,000
1.3.2.1.5.1.1.8	procure v2 Central Membrane Parts	8,000					8,000
1.3.2.1.5.1.3	Procure Mandrel Replacement Parts	51,852					51,852
1.3.2.1.5.1.7	procure v2 Outer Field Cage Parts	70,067					70,067
1.3.2.1.5.2.1.2	Procure v2 Gas Enclosure Parts		3,000				3,000
1.3.2.1.5.2.2.2	Procure v2 Strongback		6,000				6,000
1.3.2.1.5.2.2.4	procure v2 Frames		2,000				2,000
1.3.2.1.5.2.2.6	procure v2 Grid Parts		2,000				2,000
1.3.2.1.5.2.3.3	Procure v2a GEMs		10,000				10,000
1.3.2.1.5.2.4.3	Procure v2b GEMs		10,000				10,000
1.3.2.1.8.1.2	Procure v2 Field Cage Modification Parts						
1.3.2.1.8.2.1	R1 Factory Preparation						
1.3.2.1.8.2.2	R2 Factory Preparation						
1.3.2.1.8.2.3	R3 Factory Preparation						
1.3.2.1.8.4	Procure R1,R2,R3 Strongbacks						
1.3.2.1.8.5	Procure R1,R2,R3 Frames						
1.3.2.1.8.6	Procure R1,R2,R3 Grids						

Sum of Fixed Cost Row Labels	Task Name	Column Labels FY 16	FY 17	FY 18	FY 19	FY 20	Grand Total
1.3.2.3.1.2.2.5	Assemble and test production prototype						
1.3.2.3.1.2.2.6	Review and write design specifications				3,000		3,000
1.3.2.3.1.3.2	Procure components: production				43,000		43,000
1.3.2.3.1.3.3	Procure components: power supply				750,000		750,000
1.3.2.3.1.3.4	Fabricate all boards: production				84,000		84,000
1.3.2.3.1.3.5	QA TPC FEC				220,000		220,000
1.3.3.2	Install Pixel Detector					40,000	40,000
1.3.3.3	Install 3 Si Barrels or TPC					1,000	1,000
1.3.3.4	Integrate Inner and Outer Layers					1,000	1,000
1.3.3.5	Cable and Plumb Final Detector Assembly					1,000	1,000
1.3.3.6	Test and Debug Final Detector Assembly					1,000	1,000
Grand Total		188,718	438,218	522,669	1,319,000	45,000	2,513,605

Sum of Fixed Cost Row Labels	Task Name	Column Labels FY 16	FY 17	FY 18	FY 19	FY 20	Grand Total
1.3.2.1.8.7	Procure R1,R2,R3 Pad Planes				2,000		2,000
1.3.2.1.8.8	Procure R1,R2,R3 GEMs				10,000		10,000
1.3.2.2.1.1	Train Technician to work in CERN Shop				39,080		39,080
1.3.2.2.1.2	Production of GEM foils (Includes Technician)				191,089		191,089
1.3.2.2.1.3	Procure frames				40,000		40,000
1.3.2.2.1.4	Procure strongbacks (R1, R2, R3 modules)				45,000		45,000
1.3.2.2.2.2	Procure lasers					90,000	90,000
1.3.2.2.2.3	Procure optics with mirrors				50,000		50,000
1.3.2.2.2.4	Procure mirror bundles with supports				15,000		15,000
1.3.2.2.2.6	safety interlocks and paper work					2,000	2,000
1.3.2.2.3.2	Procure mass flow meters					9,000	9,000
1.3.2.2.3.3	Procure gas analyzer, 2 for redundancy					60,000	60,000
1.3.2.2.3.4	Procure scrubbers					4,000	4,000
1.3.2.2.3.5	Procure oxygen and water sensors					4,000	4,000
1.3.2.2.3.8	Set up computer control system					3,000	3,000
1.3.2.2.3.9	plumbing and assembly					7,000	7,000
1.3.2.2.4.2	Set up interlocks					3,000	3,000
1.3.2.2.4.2	Procure equipment(pumps,heat exchanger, PH control, end cap manifolds, tanks...)					30,000	30,000
1.3.2.2.4.8	Install plumbing					4,000	4,000
1.3.2.2.4.9	Set up controls					3,000	3,000
1.3.2.3.1.2.1.1	Procure components: prototype v1					6,500	6,500
1.3.2.3.1.2.1.2	Procure components: prototype v2					22,000	22,000
1.3.2.3.1.2.1.3	Procure components: prototype v3					12,000	12,000
1.3.2.3.1.2.1.4	Procure components: prototype v4					150,000	150,000
1.3.2.3.1.2.2.5	Procure components: prototype v1					5,000	5,000
1.3.2.3.1.2.2.6	Procure components: prototype v2					22,000	22,000
1.3.2.3.1.3.2	Procure components: production					6,500	6,500
1.3.2.3.1.3.3	Procure components: power supply					22,000	22,000
1.3.2.3.1.3.4	Fabricate all boards: production					8,000	8,000

MIE funds

Column Label	FY 16	FY 17	FY 18	FY 19	FY 20	Grand Total
Sum of Fixed Cost		324,866	736,169	893,000	5,000	1,959,035

Labor Profile

11


- TPC Labor profile from resource-loaded schedule sorted by FY and job category/source
- BNL and SBU labor identified. “Other” refers to other collaborating institutions
- Students come from multiple sPHENIX institutions

Row Labels	FY 16	FY 17	FY 18	FY 19	FY 20	FY 21
Engineering	0.25	2.30	1.39	1.61	0.34	0.00
PROF3 BNL E	0.00	0.00	0.00	0.08	0.00	0.00
PROF4 BNL E	0.00	0.99	0.67	1.09	0.29	0.00
PROF4 BNL M	0.00	0.00	0.27	0.25	0.05	0.00
PROF4 Other	0.25	1.31	0.44	0.19	0.00	0.00
Scientific	1.72	2.71	3.60	3.22	1.16	0.59
SCI 4 SBU	1.72	1.11	1.95	0.23	0.23	0.17
SCI3 BNL	0.00	0.08	0.07	0.08	0.00	0.00
SCI3 Other	0.00	1.52	1.59	2.91	0.94	0.42
Student	0.30	0.87	2.07	11.52	0.63	0.00
STUDENT	0.30	0.87	2.07	11.52	0.63	0.00
Technical	0.92	5.39	2.84	4.86	0.62	0.00
Tech 4 SBU	0.67	2.24	1.15	0.54	0.00	0.00
TECH3 BNL D	0.00	1.08	0.61	0.36	0.00	0.00
TECH3 BNL E	0.00	0.26	0.22	0.14	0.00	0.00
TECH3 BNL M	0.00	0.00	0.00	0.55	0.55	0.00
TECH3 Other	0.25	1.81	0.85	3.26	0.08	0.00
Grand Total	3.19	11.27	9.89	21.22	2.74	0.59

Labor Profile

12

- TPC Labor profile from resource-loaded schedule sorted by FY and job category



Institution Responsibilities

13

- Participating institutions
 - Brookhaven National Lab - BNL
 - Petersburg Nuclear Physics Institute - PNPI
 - Stony Brook University - SBU
 - Weizmann Institute of Science - WIS
 - Vanderbilt University - Vanderbilt

Institution Responsibilities

14

- Contributions

- BNL:

- ✦ BNL leads electronics effort
 - ✦ Prior to module production → engaged in design and measurements of pad plane segmentation for optimizing detector performance
 - ✦ During production → working with SBU for module insertion into TPC
 - ✦ During production → working with SBU on mechanical, laser, gas, and cooling aspects

- PNPI:

- ✦ Prior to module production → work on theoretical calculations of new IBF strategies, working hand-in-hand with WIS efforts
 - ✦ During production → build modules of **one of three** sizes

Institution Responsibilities

15

- Contributions

- SBU:

- ✦ Prior to module production → engaged in software & field cage
 - ✦ During production → working on module insertion into TPC
 - ✦ During production → working with SBU on mechanical, laser, gas and cooling aspects
 - ✦ L2/L3 management for TPC project

- WIS:

- ✦ Prior to module production → engaged in measurements of IBF to verify current and future design issues
 - ✦ During production → build modules of **one of three** sizes

- Vanderbilt:


- ✦ Prior to module production → engaged in software & field cage
 - ✦ During production → build modules of **one of three** sizes

- Module producing institutes need to be prepared with production capability (clean-room upgrades)

Production Plan

16

- After prototyping phase→TPC production phase
- Propose to keep and use the $v2$ ($v1?$) field cage for the actual sPHENIX experiment



Production Plan


17

- Module production

TPC assembly

End plate

GEM-module



Production Plan


18

- **Module production**
 - Equal number of GEM-modules per radius
 - Three different radii per end-plate
 - Twelve GEM-modules per radius
 - Total of $3 \times 12 \times 2 = 72$ GEM-modules
- **Each GEM-module will be produced at one of the three institutes for one of the three sizes**

Production Plan

19

WBS	Task Name	Duration	2018							2019		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1.3.2.2	TPC Production	280 days										
1.3.2.2.1	TPC Module Production	280 days										
1.3.2.2.1.1	Train Technician to work in CERN Shop	2 mons										
1.3.2.2.1.2	Production of GEM foils (includes Technician)	6 mons										
1.3.2.2.1.3	Procure frames	40 days										
1.3.2.2.1.4	Procure strongbacks (R1, R2, R3 modules)	40 days										
1.3.2.2.1.5	Procure Pad Planes	40 days										
1.3.2.2.1.6	Procure Grids	40 days										
1.3.2.2.1.7	Build modules	6 mons										
1.3.2.2.1.8	Test modules	6 mons										
1.3.2.2.1.9	Assemble detector	6 mons										
1.3.2.2.1.10	Test Detector Prior to installation	80 days										
1.3.2.2.1.11	TPC Ready to install	0 days										



Production Plan

19

WBS	Task Name	Duration	2018							2019		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1.3.2.2	TPC Production	280 days										
1.3.2.2.1	TPC Module Production	280 days										
1.3.2.2.1.1	Train Technician to work in CERN Shop	2 mons										
1.3.2.2.1.2	Production of GEM foils (includes Technician)	6 mons										
1.3.2.2.1.3	Procure frames	40 days										
1.3.2.2.1.4	Procure strongbacks (R1, R2, R3 modules)	40 days										
1.3.2.2.1.5	Procure Pad Planes	40 days										
1.3.2.2.1.6	Procure Grids	40 days										
1.3.2.2.1.7	Build modules	6 mons										
1.3.2.2.1.8	Test modules	6 mons										
1.3.2.2.1.9	Assemble detector	6 mons										
1.3.2.2.1.10	Test Detector Prior to installation	80 days										
1.3.2.2.1.11	TPC Ready to install	0 days										

Production Plan

19

WBS	Task Name	Duration	2018							2019		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1.3.2.2	TPC Production	280 days										
1.3.2.2.1	TPC Module Production	280 days										
1.3.2.2.1.1	Train Technician to work in CERN Shop	2 mons										
1.3.2.2.1.2	Production of GEM foils (includes Technician)	6 mons										
1.3.2.2.1.3	Procure frames	40 days										
1.3.2.2.1.4	Procure strongbacks (R1, R2, R3 modules)	40 days										
1.3.2.2.1.5	Procure Pad Planes	40 days										
1.3.2.2.1.6	Procure Grids	40 days										
1.3.2.2.1.7	Build modules	6 mons										
1.3.2.2.1.8	Test modules	6 mons										
1.3.2.2.1.9	Assemble detector	6 mons										
1.3.2.2.1.10	Test Detector Prior to installation	80 days										
1.3.2.2.1.11	TPC Ready to install	0 days										

Risk Registry

20

- Low to moderate risk items

sPHENIX Risk Register 8/26/2016-v.1													
WBS	Risk Title	Off-Project?	Related Activity or Milestone	Related Activity Description	Owner	Probability	Impact	Rank	Retired?	Risk Trigger	Handling Approach	Overview of Handling Plan	Status
1.3.2.1.1.2.3.3	Procure v1a GEMs	Y	V1a Prototype Completion	The v1a prototype completion is linked to the magnetic field test	Hemmick	Low	Low	Low			mitigate	In case the proper GEMs for the v1a prototype are not in hand, an adapter plate will be required to fit an existing GEM-stack to allow the magnet test to proceed.	
1.3.2.1.6	Performance failure of v2 prototype		Pre-production Detectors	Success of the v2 prototype is required to move on to the pre-production stage	Hemmick	Low	Moderate	Moderate		Failure of v1 prototype	avoid	We will add a design cycle of a smaller device than the full sized field cage if the v1 prototype fails. We will proceed on v2 only after success of the small version.	
1.3.2.2.1.2	Failure or delay of CERN production		Detector Production	The GEM production drives the overall schedule	Hemmick	Low	High	Moderate		Production of inferior foils	mitigate	We will monitor carefully the success of CERN foil production and will hire a technician who will exclusively work on producing GEM foils for our project. If delays still occur, we shall seek a second vendor (e.g. Tech Etch).	
1.3.2.3.1.1	SAMPA Chip Failure	Y	SAMPA chip does not work	The electronics readout depends upon SAMPA	Sakaguchi	Low	High	Moderate		Tests by ALICE and STAR	accept	ALICE and STAR shall be forced to mitigate the situation and if not, alternatives such as the sALTRO and DREAM chips must be considered.	
1.3.2.3.1.1.6	Retirement of Engineer	Y	Critical Engineer such as C. Pancake retires	Design of cards for sPHENIX	Sakaguchi/Hemmick	High	Low	Moderate		Announcement of retirement	mitigate	Chuck Pancake has announced his retirement that will begin September 1, 2016. sPHENIX has worked closely with the SBU administration and successfully convinced them the value of hiring his replacement.	Chuck has retired and indications are that SBU Physics will attempt to replace him.



Risk Registry

20

- Low to moderate risk items

Risk Title	Off-Project?	Related Activity or Milestone	Related Activity Description	Owner	Probability	Impact	Rank
Procure v1a GEMs	Y	V1a Prototype Completion	The v1a prototype completion is linked to the magnetic field test	Hemmick	Low	Low	Low
Performance failure of v2 prototype		Pre-production Detectors	Success of the v2 prototype is required to move on to the pre-production stage	Hemmick	Low	Moderate	Moderate
Failure or delay of CERN production		Detector Production	The GEM production drives the overall schedule	Hemmick	Low	High	Moderate
SAMPA Chip Failure	Y	SAMPA chip does not work	The electronics readout depends upon SAMPA	Sakaguchi	Low	High	Moderate
Retirement of Engineer	Y	Critical Engineer such as C. Pancake retires	Design of cards for sPHENIX	Sakaguchi/Hemmick	High	Low	Moderate

Risk Registry

20

- Low to moderate risk items

WBS	Risk Title	Rank	Retired?	Risk Trigger	Handling Approach	Overview of Handling Plan	Status
1.3.2.1.1.2.3.3	Procure v1a GEMs	Low			mitigate	In case the proper GEMS for the v1a prototype are not in hand, an adapter plate will be required to fit an existing GEM-stack to allow the	
1.3.2.1.6	Performance failure of v2 prototype	Moderate		Failure of v1 prototype	avoid	We will add a design cycle of a smaller device than the full sized field cage if the v1 prototype fails. We will proceed on v2 only after	
1.3.2.2.1.2	Failure or delay of CERN production	Moderate		Production of inferior foils	mitigate	We will monitor carefully the success of CERN foil production and will hire a technician who will exclusively work on producing GEM foils for our project. If delays still occur, we shall seek a second vendor (e.g. Tech Etch).	
1.3.2.3.1.1	SAMPA Chip Failure	Moderate		Tests by ALICE and STAR	accept	ALICE and STAR shall be forced to mitigate the situation and if not, alternatives such as the sALTRO	
1.3.2.3.1.1.6	Retirement of Engineer	Moderate		Announcement of retirement	mitigate	Chuck Pancake has announced his retirement that will begin September 1, 2016. sPHENIX has worked closely with the SBU administration and successfully	Chuck has retired and indications are that



Bottoms-up Cost Estimate

21

- TPC MIE and Support Labor Costs fully burdened with BNL Project rates as applicable, escalated, and 40% contingency applied across the board. BNL Labor rates where appropriate. Reductions for BNL LDRD and SBU funding were applied.

sPHENIX TPC Tracking								
Summary Estimate								
	2016	2017	2018	2019	2020	2021	2022	Grand Total
sPHENIX Labor								
Fixed FY16 Direct Labor w/fringe		372,981	493,559	551,504	149,820			\$1,567,864
Estimated Composite Indirect on Labor@36.9%	0	137,630	182,123	203,505	55,284	0	0	578,542
Fixed FY16 Fully Loaded Labor	0	510,611	675,682	755,009	205,104	0	0	2,146,406
Escalation @ 3.0%	0	15,318	41,149	69,989	25,740	0	0	152,197
Subtotal AY \$	0	525,929	716,831	824,998	230,844	0	0	2,298,603
Contingency at 40%	0	210,372	286,733	329,999	92,338	0	0	919,441
Budgeted Labor	0	736,301	1,003,564	1,154,998	323,182	0	0	3,218,044
Adjusted sPHENIX M&S - TPC								
Estimated Composite Indirect	0	30,635	69,421	84,210	472	0	0	184,737
Subtotal FY 16 \$	\$0	\$355,501	\$805,590	\$977,210	\$5,472	\$0		\$2,143,772
Escalation @ 2% per FY	0	7,110	32,546	59,813	451	0		99,920
Estimate with Escalation	\$0	\$362,611	\$838,136	\$1,037,023	\$5,923	\$0		\$2,243,692
Contingency at 40%	0	145,044	335,254	414,809	2,369	0	0	897,477
Budgeted Material	\$0	\$507,655	\$1,173,390	\$1,451,832	\$8,292	\$0	\$0	\$3,141,169
Total AY \$ with Contingency Estimate	\$0	\$1,243,956	\$2,176,954	\$2,606,830	\$331,473	\$0	\$0	\$6,359,213
Overall contingency %								40.0% TPC 40.0% TEC

Issues and Concerns

22

- High impact items: GEM-foil production
 - At present ONE reliable facility world-wide→CERN
 - Handling: mitigation; make person available @ CERN exclusively for our production

WBS	Task Name	Duration	2018			2019		
			Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1.3.2.2	TPC Production	280 days						
1.3.2.2.1	TPC Module Production	280 days						
1.3.2.2.1.1	Train Technician to work in CERN Shop	2 mons						
1.3.2.2.1.2	Production of GEM foils (includes Technician)	6 mons						
1.3.2.2.1.3	Procure frames	40 days						
1.3.2.2.1.4	Procure strongbacks (R1, R2, R3 modules)	40 days						
1.3.2.2.1.5	Procure Pad Planes	40 days						
1.3.2.2.1.6	Procure Grids	40 days						
1.3.2.2.1.7	Build modules	6 mons						
1.3.2.2.1.8	Test modules	6 mons						
1.3.2.2.1.9	Assemble detector	6 mons						
1.3.2.2.1.10	Test Detector Prior to installation	80 days						
1.3.2.2.1.11	TPC Ready to install	0 days						

Issues and Concerns

22

- High impact items: SAMPa chip failure
 - Handling: accept
 - ALICE and STAR shall be forced to mitigate the situation
 - Otherwise: alternatives such as the sALTRO and DREAM chips must be considered

Summary

23

- sPHENIX-TPC project well developed and on track
- Multi-stage R&D program started → first milestones achieved
- Detector R&D well progressed elsewhere
- Well understood project costs
- Responsibilities from institutions with well established experience record
- Risk items under control and mitigated

Backup

24

Project Scope

25

- Tracking in sPHENIX → Two toughest constraints for the physics program

- Mass resolution sufficient to resolve Y-states

$$\sigma_m < 100 \frac{\text{MeV}}{c^2} @ m \approx 9 \frac{\text{GeV}}{c^2} \rightarrow \sigma_{r\phi} < 250 \mu\text{m}$$


- DCA Resolution sufficient for tagging heavy flavor secondary vertices

$$c\tau(D) = 123 \mu\text{m}; c\tau(B) = 457 \mu\text{m}$$

$$\sigma_{DCA} < 100 \mu\text{m}$$



- Environmental constraints

- Central Au+Au multiplicity @ full RHIC Energy
- Full RHIC-II Luminosity
 - 100 kHz raw, 15 kHz w/in vertex
- Requires gateless TPC




Project Scope

26




Project Scope

26



$l = 2110.0 \text{ mm (83.1 in)}$
 $OR = 780.0 \text{ mm (30.7 in)}$



$IR = 200.0 \text{ mm (7.9 in)}$

Project Scope

26

