


sPHENIX Magnet, Infrastructure, Integration and Installation

Don Lynch
6/6/2017

Scope of sPHENIX

Magnet, Infrastructure, Integration and Installation



WBS sPHENIX MIE Project Elements

- | | |
|-----|-------------------------------|
| 1.1 | Project Management |
| 1.2 | Time Projection Chamber |
| 1.3 | Electromagnetic Calorimeter |
| 1.4 | Hadron Calorimeter |
| 1.5 | Calorimeter Electronics |
| 1.6 | DAQ-Trigger |
| 1.7 | Minimum Bias Trigger Detector |

WBS Infrastructure & Facility Upgrade

- | | |
|------|--------------------------|
| 1.8 | SC-Magnet |
| 1.9 | Infrastructure |
| 1.10 | Installation-Integration |

WBS Parallel Activities

- | | |
|------|------------------------------------|
| 1.11 | Intermediate Silicon Strip Tracker |
| 1.12 | Monolithic Active Pixel Sensors |

WBS 1.8: sPHENIX Superconducting Magnet: Scope

Scope begins after high field tests in building 912




Disassembly of equipment from high field test (including valve box) and prep for transport to 1008




Transport to 1008




(mechanically install magnet onto Outer HCal until after HCal installed and cradle carriage work platforms installed is under WBS 1/10 scope. Mechanical support structure for power and cryo supply lines are designed and procured under WBS 1.9 and installed under WBS 1.10)




Reinstall valve box, install power supplies control system hardware and cryo tap to RHIC cryo supply system, route power, control and cryo services from source to 1008 IR and integrate with magnet.





Perform magnet tests



SPHENIX: MAGNET: Cryogenics System diagram



Infrastructure Description/Scope



Provide the detector Central Pedestal Support and Interconnecting hardware and support structures.

1. Support Pedestal, rollers, vertical and horizontal positioning assembly
2. End Ring for transitional support of the Inner Hcal Assembly to the Outer Hcal
3. Provide Electronics Bridge and Access Stairs
4. Magnet Pole Tips (Flux return endcaps)

Conventional Systems

(Mostly Repurposed from PHENIX Equipment)


- A/C Power
- Piping Supports (Cryo Pipe)
- Cable Tray
- Cooling Water
- Assembly Building/Control Room/Support Buildings
- HSSD, Leak Detection, Pass System, ODH
- Gas Distribution System
- Subsystem dedicated cooling



Existing Facility



Existing Water System



Existing Distribution



Existing Power



Existing Power

Example of repurposing

- All PHENIX racks transported to 912 and activation checked
- Most original racks being stripped
 - Items sorted for reuse (din rail blocks , LV power supplies, HV main frames, heat exchangers, etc.)
 - Items beyond their usable lifetime will be recycled.
- Racks from PHENIX upgrades kept mostly intact for reuse in sPHENIX




Specification/Requirements Infrastructure

- **Pole Tips**
 - 204" OD x 24" ID x 12" Thick
 - Material – C1006 Magnet Steel
 - Detector Accessibility Requirements – Extended Maintenance (1week)
- **Support Ring**
 - Material – Stainless, 400 Series
 - Load Requirements – Transfer support loads from Inner HCal/EMCal to Outer Hcal
- **Access Bridge**
 - Accommodate Racks, Cryo Valve Box, Dewars (2), Controls
 - Design Floor Load Requirement – 150 PSF
- **Cradle and Base**
 - Design Load Requirement – 628T
 - Detector Verti./Horiz. Alignment Requirements - ± 0.020 in. Vert/Horiz. , ± 0.050 in. longitudinal. (proposed)
 - Detector Travel Speed Requirement – 1'/min. (proposed)
- **Vacuum Pipe**
 - Reuse of 31.5 inch long beryllium section
 - Other modifications to conventional beam pipe sections
- **Conventional Systems**
 - Cooling Water – provide 2 gpm @ 50F Supply - 2 KW/Rack
 - HVAC – 68F/50%RH
 - Existing 480V, 1200A Buss
 - TPC Gas System
 - Subsystem dedicated cooling


Integration Scope

Detector Major Components Exploded View





3D modeling of detector components

Load Path from Inner detectors to Outer HCAL




Install TPC to Inner HCAL Support Ring




Integration & Installation Design Drivers:

- Subsystem design requirements
- Existing infrastructure (shield wall opening, Crane coverage and limits, rail layout)
- Minimum material in active areas
- Access for repair, maintenance, upgrade
- Safety
- Subsystem assembly requirements
- Subsystem support and alignment requirements

MVTX and INTT use common mounting but can be installed either or both, Min Bias not shown



Status: SPHENIX ENVELOPE and Outline Interface DRAWINGS




6/6/17



SPHENIX Review

10

sPHENIX Assembly Cutaway



6/6/17



sPHENIX Review

11

Installation Scope

Infrastructure Installation performed prior to and in parallel with Detector Installation, as appropriate

Base and Cradle Installation

HCal modules staged for installation

Detector installation up to TPC performed in Assembly Hall

2

1ST HCal MODULE INSTALLATION

LIFTING/ROTATING TRUNION
1ST MODULE SHIMMED/SURVEYED
AND KEYED IN PLACE

SHIM HERE

PINNED TO
NEXT
MODULE
BOLTED TO
ENDPLATES

BOLTED TO
CRADLE
ONE SIDE

OUTER HCal SERVES AS THE
SUPPORT STRUCTURE FOR THE DETECTOR
AND MAGNET FLUX RETURN

Magnet
Installation

4


Lower Outer HCal
Installation

ACCESS SCAFFOLDING

3

5

Upper Outer HCal
Installation



6

Inner HCal
Installation

EMCal
Installation

7

LINEAR RAILS

CARRIAGE

Tracker
Installation

8

9

Move to IR, Install
BP, INTT and
MVX

6/6/17

PHENIX


sPHENIX Review

12


Subsystem Responsibility (Schedule, Material, Labor) Matrix

<u>Item/Task Description</u>	TPC WBS 1.2	EMCal WBS 1.3	In & Out HCal WBS 1.4	Cal Electrcs WBS 1.5	DAQ/Trig WBS 1.6	Min Bias WBS 1.7	SC-Magnet WBS 1.8	Infra WBS 1.9	Inst & Integ WBS 1.10	INTT WBS 1.11	MVTX WBS 1.12
Detector active components	x	x	x	x	x	x	x			x	x
Detector enclosure	x	x	x			x	x			x	x
Detector (side) mounting interface											
Detector services connectors	x	x	x	x	x	x	x			x	x
Detector and detector services installation									x		
Services from detector to patch panel, on carriage electronics racks, cooling/gas distribution panels	x	x	x			x	x			x	x
Subsystem commissioning (equipment)	x	x	x	x	x	x	x			x	x
Subsystem commissioning (labor)									x		
Cryo lines and cryogenic delivery components, control and monitoring equipment							x				
Electronics racks (on carriage and rack room), patch panels, distribution panels (design, fabrication assembly) and rack generic electronics, control and safety equipment								x			
Subsystem specific rack electronics, control and safety equipment (on carriage and rack room)	x	x	x	x	x	x	x			x	x
Electronics racks (on carriage and rack room), patch panels, distribution panels and all internal components (installation)									x		
Subsystem gas and cooling source (chillers, blowers, etc, including mixing house control electronics and mechanical mixing racks)	x	x	x	x		x				x	x
Water cooling (racks), line power, N2, dry air services design, procurement and assembly								x			
Water cooling (racks), line power, N2, dry air services installation									x		
Services extensions (piping, fiber trunk lines, services)								x			
Cradle carriage, subsystem mounting, positioning and alignment hardware									x		
Subsystem assembly tooling and fixtures (sectors/modules)	x	x	x	x	x	x	x	x		x	x
Subsystem and infrastructure installation, system assembly and all services installation									x		


WBS Structure: 1.8 Superconducting Magnet



WBS Structure: 1.9 Infrastructure



WBS Structure: 1.10 Integration and Installation



Schedule and Major Milestones

Removal of PHENIX components not used in sPHENIX complete	3/31/2018
Carriage & Support Structure Design Review	4/27/18
Installation Readiness Review (Tooling, Procedures, Safety)*	1/7/2020
Begin Assembling Carriage Base	1/8/2020
Begin Outer HCal Installation	3/20/2020
Begin Magnet Installation	6/15/2020
Begin Inner HCal Installation	8/27/2020
Begin EMCal Installation	11/18/2020
Begin TPC Installation	1/8/2021
Move Carriage to IR	3/10/2021
Begin INTT/MAPS Installation	4/7/2021
Complete Services Installation	5/1/2021
Commissioning (<i>non-beam</i>) Complete	8/20/2021
Operational Readiness Review ORR	9/27/2021

** Final IRR; all subsystems initial IRR's complete)*



6/6/17

(Note: Dates based on RSL as of 5/25/17. Include INTT and MVTX)

sPHENIX Review

Documentation for Magnet, Infrastructure and Integration/Installation

sPHENIX Detector Relativistic Heavy Ion Collider BASIS of ESTIMATE (BoE)																																										
L2 Project Name	L2 WBS Number	L3 Project Name (Control Account)	L3 WBS Number																																							
sPHENIX Integration and Installation (click to see WBS structure for this Subsystem)	1.10	Integration Documentation, Technical Coordination, Installation Tooling and Fixtures and Subsystem Installation (click here for Control Account summary)	1.10.2																																							
<table><tr><th>Work Package Name</th><th>WBS Number</th><th>Basis of Estimate Link</th></tr><tr><td>Subsystem Interface & Integration Plan</td><td>1.10.2.1</td><td>Go To BoE</td></tr><tr><td>Infrastructure Installation</td><td>1.10.2.2</td><td>Go To BoE</td></tr><tr><td>Cradle Carriage Integration/Installation</td><td>1.10.2.3</td><td>Go To BoE</td></tr><tr><td>sPHENIX SC Magnet Installation</td><td>1.10.2.4</td><td>Go To BoE</td></tr><tr><td>Outer HCal Integration/Installation</td><td>1.10.2.5</td><td>Go To BoE</td></tr><tr><td>Inner HCal Integration/Installation</td><td>1.10.2.6</td><td>Go To BoE</td></tr><tr><td>EMCal Integration/Installation</td><td>1.10.2.7</td><td>Go To BoE</td></tr><tr><td>TPC Integration/Installation</td><td>1.10.2.8</td><td>Go To BoE</td></tr><tr><td>INTT Integration/Installation</td><td>1.10.2.9</td><td>Go To BoE</td></tr><tr><td>MVTX Integration/Installation</td><td>1.10.2.10</td><td>Go To BoE</td></tr><tr><td>Min Bias Integration/Installation</td><td>1.10.2.11</td><td>Go To BoE</td></tr><tr><td>sPHENIX Full Detector Installation</td><td>1.10.2.12</td><td>Go To BoE</td></tr></table>				Work Package Name	WBS Number	Basis of Estimate Link	Subsystem Interface & Integration Plan	1.10.2.1	Go To BoE	Infrastructure Installation	1.10.2.2	Go To BoE	Cradle Carriage Integration/Installation	1.10.2.3	Go To BoE	sPHENIX SC Magnet Installation	1.10.2.4	Go To BoE	Outer HCal Integration/Installation	1.10.2.5	Go To BoE	Inner HCal Integration/Installation	1.10.2.6	Go To BoE	EMCal Integration/Installation	1.10.2.7	Go To BoE	TPC Integration/Installation	1.10.2.8	Go To BoE	INTT Integration/Installation	1.10.2.9	Go To BoE	MVTX Integration/Installation	1.10.2.10	Go To BoE	Min Bias Integration/Installation	1.10.2.11	Go To BoE	sPHENIX Full Detector Installation	1.10.2.12	Go To BoE
Work Package Name	WBS Number	Basis of Estimate Link																																								
Subsystem Interface & Integration Plan	1.10.2.1	Go To BoE																																								
Infrastructure Installation	1.10.2.2	Go To BoE																																								
Cradle Carriage Integration/Installation	1.10.2.3	Go To BoE																																								
sPHENIX SC Magnet Installation	1.10.2.4	Go To BoE																																								
Outer HCal Integration/Installation	1.10.2.5	Go To BoE																																								
Inner HCal Integration/Installation	1.10.2.6	Go To BoE																																								
EMCal Integration/Installation	1.10.2.7	Go To BoE																																								
TPC Integration/Installation	1.10.2.8	Go To BoE																																								
INTT Integration/Installation	1.10.2.9	Go To BoE																																								
MVTX Integration/Installation	1.10.2.10	Go To BoE																																								
Min Bias Integration/Installation	1.10.2.11	Go To BoE																																								
sPHENIX Full Detector Installation	1.10.2.12	Go To BoE																																								
WBS Dictionary for 1.10 Installation and Integration																																										
Description of this Control Account:																																										
<p>Technical Scope:</p> <p>WBS 1.10.1 is the Control Account for Project Management costs associated with Integration and Installation.</p> <p>Work Statement:</p> <p>This Control Account encompasses the efforts of the Integration and Installation level 2 manager to manage this subsystem in accordance with the BNL and DOE requirements, including collecting and analyzing management performance data for this subsystem, reporting the data as appropriate and generally assuring that this subsystem meets cost and schedule estimates, and if the subsystem management performance strays from the baseline, implementing appropriate actions to restore performance to the baseline.</p>																																										

Navigation Page

- 1st page in BoE EXCEL file
- Has link to CA summary BoE
- Has links to each work Package BoE
- Has the WBS Dictionary Entry for the CA

Documentation for Magnet, Infrastructure and Integration/Installation

BoE Summary Pages

- CA sheet and 1 for each WP
- Link to detail work sheets
- Cost summary
- Bottom up Contingency summary

sPHENIX Detector Relativistic Heavy Ion Collider BASIS of ESTIMATE (BoE)		Date of Est:	3/27/17
		Prepared By:	D. Lynch
		DocNo. (refer Rev. Log)	
WBS Title:	WBS number:	Control Account	
Infrastructure Installation	1.10.2.2	TBD	
WBS Dictionary Definition:			
Technical Scope:			
<p>This work package includes all scientific, engineering and technical staff efforts to install infrastructure components and equipment in support of the sPHENIX detectors at 1008. T analyses required to determine the components and equipment needed, the design, procurement and acceptance of such equipment and reviews of these analyses are not in the scope of this work package and control account but rather are part of sPHENIX WBS 1.9: sPHENIX Infrastructure, and/or the specific detector subsystems (see WBS 1.9 BoE's for more detailed description of its scope).</p>			
Work Statement:			
<p>The specific Infrastructure installation tasks detailed in this work package are:</p>			
<ol style="list-style-type: none"> 1. Line electric power distribution installation 2. Magnet cryogenic and electrical supply services structural support and cable/cryo fluids lines management installation. 3. Beam pipe/vacuum equipment installation 4. IR HVAC equipment installation 5. On-detector and off-detector safety subsystems installation 6. Detector support services systems installations (signal, power and monitoring cable and fiber, services management and structural support, etc.) 7. Electronics racks installation (including patch panels) 8. Gas and cooling system equipment and services installation. (including source, distribution monitoring and control systems) 9. Detector access and work platforms installation. 10. Non-IR infrastructure installation. (including gas pad, gas mixing house, control room, rackroom, assembly areas and offices components and equipment) 			
Return to Navigation Page			
Estimate Type (check all that apply):			
<input type="checkbox"/> Work Complete <input type="checkbox"/> Existing Purchase Order <input type="checkbox"/> Catalog Listing or Industrial Construction Database <input type="checkbox"/> Documented Vendor Quotation based on Drawings/Sketches/Specifications <input type="checkbox"/> Budgetary Estimate by Vendor/Fabricator based on Sketches, Drawings, or other Written Correspondence <input checked="" type="checkbox"/> Engineering Estimate based on Similar Items or Procedures <input checked="" type="checkbox"/> Engineering Estimate based on Analysis <input type="checkbox"/> Expert Opinion			
Supporting Documents (including but not limited to):			
(click here to see the details of the labor and material estimate for this Work Package)			

Assumptions Used in Developing Estimate

1. Detector subsystems and Infrastructure subsystem will supply all equipment to be installed. This work package covers material procurements for hardware, special tools and fixtures required only for installation of the infrastructure items listed above in the "Dictionary Definition" section.
2. For equipment/components repurposed from items salvaged from the PHENIX removal and repurposing (R&R) efforts, only the labor required to repurpose the equipment is considered.
3. Infrastructure installation will commence as early as possible after (a) the infrastructure components/equipment has been provided by the infrastructure WBS, (b) PHENIX R&R has been completed and (c) CD2 authorization has been received for the sPHENIX MIE.
4. This work package describes the requirements, goals and concepts for integrating and installing the infrastructure components and equipment detector subsystems and ancillary subsystems. Actual design, approval and procurement of the components and equipment to be installed is the responsibility of the infrastructure subsystem (see WBS 1.9 for more details)."

Details of the Base Estimate (explanation of the Work)

This estimate covers the labor and material cost estimates for required for installation of components and equipment of sPHENIX Infrastructure as indicated in the "Dictionary Definition" section above.

- Currently there is a good deal of infrastructure already in place and/or available from the sPHENIX R&R efforts, and this is taken into account in this estimate.
- All labor and material estimates are the result of engineering judgements based on similar requirements for infrastructure in similar projects (e.g. PHENIX, and recent PHENIX detectors.)
- Material for this work package is limited to hardware and installation specific tooling and fixtures.

Use the link in the above "Supporting Documents" section to see details of the labor and material estimates for this work package.

Cost Summary

Cost summary for this work package is limited to hardware and installation specific tooling and fixtures for infrastructure installation tasks as indicated in the "Dictionary Definition" section above.

Total unburdened material cost for this work package = \$5000

Contingency

Estimates for the labor and material described in this Work Package are currently based on Engineering estimates and analyses of infrastructure concepts based on evolving design of the individual subsystems. Contingency is assigned to each detail in the work package. The overall material contingency for this work package is determined by a weight averaged summation ("bottoms up") of the contingencies for the individual labor tasks and material items. Labor contingency for all labor is initially assumed at a constant 25%. As the work package's labor content becomes more well defined the individual labor contingencies for each task is reevaluated and the composite contingency calculated as weight averaged in accordance with the total estimated (unburdened) labor cost for the task.

Bottoms Up Composite Labor contingency for WBS #1.10.2.2:	Labor Contingency:	25%
Infrastructure Installation	Material	25%

6/6/17



sPHENIX Review

19

Documentation for Magnet, Infrastructure and Integration/Installation

[illegible]

Calculation Detail Pages

- CA sheet and 1 for each WP
- Detailed analyses of labor and material costs
- Source for all summary pages
- Links to quotations, web sources, etc.



Risk Registry

29	K. Yip	1.8 Superconducting Magnet	Magnet does not work; cannot achieve specified field	Failure of magnet to reach field. Possible causes, Internal electrical failure, vacuum leak failure, cryo system failure, Power supply failure	Detector System can't resolve data without adequate magnetic field. Rework of magnet to correct deficiency is necessary	All	Low 10%	High: Cost ~\$100-500K schedule 6-12 mos	Moderate	Full field test at bldg 912 prior to transport to bldg 1008 to prove out magnet performance, cryo, power supply and quench detection systems. Electrical check (warm) at 1008 to check for faults induced in shipping. Final full field/mapping test in 1008 IR.
30	P. Giannotti	1.9 Infrastructure	Engineering Resources not available	Engineering not available for timely design efforts	Cascading delays to production, assembly and installation	Design	Moderate: 30%	Moderate: Cost: \$0, Schedule: 0-6 months	Moderate	Schedule relies on significant engineering resources not yet fully committed. Get early commitments from contributing groups for timely participation
31	P. Giannotti	1.9 Infrastructure	Cradle Fabrication delayed	Fabrication delayed	Cradle not available on time to commence assembly and installation	Installation	low: 10%	Moderate: Cost: \$0, Schedule: 0-6 months	Low	Reliable experienced fabricator(s), adequate schedule contingency
32	D. Lynch	1.10 Integration and Installation	Subsystem not ready for installation	Subsystem not delivered in time for scheduled installation	Delays in construction/installation of sPHENIX	Installation	Moderate: 30%	Moderate: Cost: \$0, Schedule: 0-6 months	Moderate	Build in adequate schedule contingency
33	D. Lynch	1.10 Integration and Installation	Labor not available for installation	Labor not available for timely installation	Delays in construction/installation of sPHENIX	Installation	low: 10%	Moderate: Cost: 0-\$20K, Schedule: 0-6 months	Low	Secure more labor support/ temporary hires
34	D. Lynch	1.10 Integration and Installation	Pole Tips delayed	Fabrication delayed	Pole tips not available when scheduled for installation: delays move to IR for following installation.	Installation	low: 10%	Moderate: Cost: \$0, Schedule: 0-6 months	Low	Reliable experienced fabricator(s), adequate schedule contingency (pole tips installation near end of installation schedule)

There is a Risk Registry section for the Magnet, Infrastructure and Integration/Installation non-MIE subsystems, managed and monitored the same as for the MIE items. In addition to the obvious Risk of a non-performing magnet (mitigated by testing the magnet prior to the commencement of installation and carefully monitoring it after each handling operation) Other Risk issues generally have to do with availability of labor and material in a timely fashion. These are mitigated by having a tight management structure for MIE and non-MIE subsystems.