The breakout session has a lot of material to cover so it is impractical to produce 4 separate magnet talks for the session to cover all possible topics. Instead we'd like Achim to collect the information on the plans for cryo, power, quench protection/controls, mapping, magnet mechanics including the valve box and the two cold tests, into one set of slides. Since the scope of the material is so broad our collection of magnet experts will need to assist him. We need to keep in mind that the November review will not be a design review, but a technical cost and schedule review so the technology informs the discussion but the main emphasis should be on the resources, cost and schedule for

performing all of the work we plan for the magnet

Roles and Responsibilities - Low Field Test

sPHENIX Superconducting Magnet	Project Management		
	Project Manager		Kin Yip
	Subsystem Lead Engineer		Dave Phillips
	Subsystem for Magnet		Technical Manager
Low Field Coil Test	,		
	Cryogenics		
		Cryo System	Roberto Than
		Cryo Controls	Tom Tallerico
		Cryo Safety	Roberto Than
	Internal Mechanical Equipment		
		Radial and Axial Supports	Paul Kovach
		Strain Gage and Potentiometers	Paul Kovach
		Mechanical connections to coil (electromechanical and mechanical)	Paul Kovach
	Power Supply		
		Power Supply	Piyush Joshi
		Controls	Piyush Joshi
		Support Instrumentation (strain gage/potentiometer output)	Piyush Joshi
		Safety System (current limiting device)	Piyush Joshi
		Installation of AC Power	Dave Phillips
		DC Distribution Cabling and Installation	Dave Phillips
	Infrastructure Support		
		Hall Safety	Dave Phillips
		Overall Coordination of Magnet testing	Dave Phillips
		Convention Systems Support (AC Power, work platform, access ladder)	Dave Phillips
	Field Measurement		
		Measure Field	Achim Franz

Roles and Responsibilities - High Field Test

High Field Coil Test with Temporary F	Flux Return and Pole Tips		
Cry	yogenics		
		Cryo System	Roberto Than
		Cryo Controls	Tom Tallerico
		Cryo Safety	Roberto Than
	ternal Mechanical quipment		
		Radial and Axial Supports	Paul Kovach
		Strain Gage and Potentiometers	Paul Kovach
		Mechanical connections to coil	Paul Kovach
Po	ower Supply		
		Power Supply	Pablo Rosas (Bob Lambiase, Ioannis Marneris)
		Controls/Communication/Signal	Charlie Theisen
		Safety System (current limiting device)	Bob Lambiase
		Quench Detection	Piyush Joshi
		Dump Resistor	Pablo Rosas (Bob Lambiase, Ioannis Marneris)
		Installation of AC Power	Dave Phillips/PK Feng
		DC Distribution Cabling and Installation	Dave Phillips
Inf	frastructure Support		
		Hall Safety	Dave Phillips
		Overall Coordination of Magnet testing	Dave Phillips
		Convention Systems Support (AC Power, work platform, access ladder)	Dave Phillips
Ma	agnet Flux Return Steel		
		Backleg Steel	Jon Hock
		Cryostat Alignment and Support	Jon Hock
		Pole Tips	Jon Hock
Fie	eld Measurement		
		Measure Field	Achim Franz

Roles and Responsibilities - Installation B1008

sPHENIX Installation Major Facility	y Hall		
	Cryogenics		
		Cryo System	Roberto Than
		Cryo Controls	Tom Tallerico
		Cryo Safety	Roberto Than
	Internal Mechanical Equipment		
		Radial and Axial Supports	Paul Kovach
		Strain Gage and Potentiometers	Paul Kovach
		Mechanical connections to coil	Paul Kovach
	Power Supply		
		Power Supply	Pablo Rosas (Bob Lambiase, Ioannis Marneris)
		Controls	Charlie Theisen
		Safety System (current limiting device)	Bob Lambiase
		Quench Detection	Piyush Joshi
		Dump Resistor	Pablo Rosas (Bob Lambiase, Ioannis Marneris)
		AC/DC Distribution Cabling and Installation	Dave Phillips
	Infrastructure Support		
		Hall Safety	Paul Giannotti
		Overall Coordination of Magnet Construction	Kin Yip
		Convention Systems Support (AC Power, work platform, access ladder)	Dave Phillips/PK Feng
		Magnet Testing Coordination	Kin Yip
		Field Testing and Mapping	Achim Franz
	Magnet Flux Return Steel		
		Backleg Steel	Anatoli Gordeev (Outer Hcal Steel)
		Cryostat Alignment and Support	Jon Hock
		Pole Tips	Jim Mills
		Magnet/Detector Support Structure	Jim Mills
	Field Measurement		
		Field Mapper	Achim Franz
		Field Measurements	Achim Franz
	Detector Integration/ Installation Design		
	-	Integration and Installation Overall Detector	D. Lynch, R. Ruggiero

SC-Magnet Management Team

Management through the low power test:

Mike Anerella – Manager of the LP test

Dave Phillips – Facilities, installation, engineering support

Roberto Than – Cryogenics

Bob Lambiase –PS and Controls

Proposal for Management through the completion of sPHENIX:

Dave Phillips + CAD Physicist – Level 2 Manager

Roberto Than – Cryogenics


Bob Lambiase – PS and Controls

Achim Franz – Magnet Mapping

Level 3 managers

Dave Phillips – Facilities, installation and engineering support Additional support will be needed from C-AD cryo and PS groups, ES&F esp. Wuzheng Meng and consultation w/ SMD

Roles and Responsibilities - Low Field Test



Support Cylinder MASS	
Outer Diameter, m	3.205
Inner diameter, m	3.1
Length, m	3.59
Mass, kg	3,750

COIL MASS	
Outer Diameter, m	3.1
Inner diameter, m	3.02
Length, m	3.59
Mass, kg	3,940

THERMAL ENERGY [MJ]	
Mass KG	7,700
Specific Heat Integral, J/kg	172,800
Thermal energy 293K to 90K, MJ	1,328
Cooldown time, 2kW, DT=20K	7.5 day
Thermal energy 90K to 4.5K, MJ	102
Cooldown time, 400W	3 days

SOLENOID & VALVEBOX LOADS	Original Design / Nominal Load	Forced 2 phase flow operation
ITEM	Operation / Test	And Design Load
Magnet load and valvebox	35W @ 4.5K [siphon mode]	7.5 g/s, 145W [with Valvebox separator loading heaters]
Shield	0.35 g/s, From 4.5K to 50K, 110W	0.5 g/s, From 4.5K to 50K
Vapor cooled leads	0.51 g/s, 4.5K to 300K,	0.6 g/s, 4.5K to 300K,
TOTAL, 4.5K Ref equivalent	129 W	255 W

EXTERNAL EQUIPMENT / TRANSFER LINES LOADS: OPTION A, RHIC INTERFACE ITEM	Nominal Load
500 L Reservoir Dewar. Transfill valve + bayonet	9W @ 4.5K
Transfer line jumper: Vapor return from 500 L Reservoir	7 W @4.5K
Transfer line: Liquid supply from RHIC 120ft, 3 cryogenics valves, 2 bayonets	10+10 = 20 W @4.5K
Transfer line: Vapor return to RHIC 120ft 3 cryogenics valves, 4 bayonets	15+15 = 30 W @4.5K
5 cryogeriics valves, 4 dayonets	
Transfer line: Shield return to RHIC 120ft	150 + 8 = 158 W
2 cryogenics valves, 2 bayonets	0.5 g/s Liq load
RHIC CRYO PLANT LOAD REFRIGERATION @ 4.5K	321 W [118 kW]
RHIC CRYO PLANT LOAD LIQUEFACTION	1.6 g/s [55 kW]

SOLENOID & VALVEBOX LOADS ITEM	Original Design / Nominal Load Operation / Test	Forced 2 phase flow operation And Design Load
Magnet load and valvebox	35W @ 4.5K [siphon mode]	7.5 g/s, 145W [with Valvebox separator loading heaters]
Shield	0.35 g/s, From 4.5K to 50K, 110W	0.5 g/s, From 4.5K to 50K
Vapor cooled leads	0.51 g/s, 4.5K to 300K,	0.6 g/s, 4.5K to 300K,
TOTAL, 4.5K Ref equivalent	129 W	255 W

EXTERNAL EQUIPMENT / TRANSFER LINES LOADS: OPTION B, INDEPENDENT CRYO PLANT	Nominal Load	Design Load
500 L Reservoir Dewar	5W @ 4.5K	10 W
Transfer line jumper: Vapor return from 500 L Reservoir	7 W @4.5K	10 W
Transfer line jumper: Liquid helium from 500L to valvebox 1 cryogenics valve, 2 bayonets	13 W @4.5K	[20 W] included in above table
Transfer line jumper: Vapor return to 500L / Solenoid Valvebox to cryo plant. 1 cryogenics valves, 4 bayonets	17 W @4.5K	20 W
Transfer line: Shield	Budget with solenoid/valvebox load Accounted as 0.35 g/s liquefaction load	Budget with solenoid/valvebox load Accounted as 0.5 g/s liquefaction load
		285 W 320 W plant

mechanical changes, valve box

sPHENIX SC Magnet - Valve Box Extension, Mechanical


Design Review


Thursday, May 14, 2015 from 12:15 to 15:20 (US/Factors)

Thursday, May 14, 2015 from 13:15 to 15:20 (US/Eastern) at Universe (Building 510 Room 2-160)

Chimney modification

- In order to keep the acceptance of the hadronic calorimeter as uniform as possible, we would like to avoid a penetration for the chimney leading to the valve box
- Working from drawings, Paul Kovach has designed a rather non-invasive way to do this that he will describe





Before and after






Superconducting Magnet Division

BaBar Magnet Shipping Restraints And Valve Box Relocation

Construct 3-D Model From Original 2-D Drawings (in Italian)
To The Extent Necessary To Design Shipping Restraints And
Valve Box Extension




Paul Kovach Slide No. 3





Superconducting Magnet Division

Valve Box Extension Interfaces

Design Extension And Interface Details To Mate With Existing Valve Box








Paul Kovach

4.5K Low Power Test in Bldg 912


- Use ERL Cryogenic Plant
- Operate in thermo-siphon mode
- Add Tie-in on VTF side of ERL distribution lines
 - Isolation valves and Bayonets
- Re-use Co-axial cryogenic transfer line from SLAC
 - Modifications to shorten and get matching bayonets on ERL interface end of this cryogenic transfer line.
- Independent (from ERL) pre-cool using Small LN2 precooling system for controlled cool down of solenoid using some helium flow from ERL compressor
 - 240 Liter LN2 Dewar with subcooler coil exchanger
 - Control valves for mixing 300K and 85K helium gas







4.5K Low Power Test in Bldg 912











Superconducting


Magnet Division

From Dave Phillips **Bldg. 912 test location**

FY15 Low Power Cold Test

- Power supply (from Ioannis Marneris) = 500A, 30V; 0.1Ω resistor in series.
- C-AD also to provide free wheel diode.
- Data Acquisition System from SMD

From Wuzheng Meng



M. Anerella

Tie-in RHIC Option: A

Interface to RHIC cryogenic distribution system

- 80K summer shutdown LN2 keep cool system
 - 5 g/s Helium compressor
- RHIC interface valve-box
 - S header: 4.8K, 3.5 bar
 - H header: 45-80K, 12 bar
 - U header: 4.5K, 1.25 bar
 - WR header: 293K, 1.25 bar
 - Isolation valves to RHIC
 - cooldown gradient control Heat exchanger
 - LN2/He exchanger
- 500L Interface and Hold up reservoir dewar
 - Transfer bayonet for portable 500L
- Cryogenic Transfer VJ jumpers between supply bundle and valvebox/dewar

Stand Alone Plant Option: B

300W Helium Plant

- 4.5K Coldbox
 - located on detector superstructure platform
- Compressor
 - Service building or Heated shack
- 500L Hold up reservoir dewar
- Gas storage tanks
- Cryogenic lines
- Warm-piping
- LN2 supply Line to coldbox
- UTILITIES
 - Compressor
 - 150 kW, 480VAC
 - Tower water: 50 GPM
 - Air cooling to compressor cabinet: 1400 CFM
 - Instrument Air: 5 CFM
 - Space: 300 ft²
 - Coldbox
 - 3 kW, 120VAC
 - Air 10 CFM
 - Small chiller for turbines: 3 kW
 - Space: 400 ft².
 - Return heater shield flow: 5 kW/480VAC

Tie-in RHIC Option: A

- Superstructure/Platform piping connection:
 - Relief vent header
 - Liquid helium supply VJP
 - Helium Vapor return VJP
 - Shield return
 - Lead cooling return
- 1008B service building

LN2 supply

GN2 vent

- Summer shutdown:
 - LN2 Keep cold system @100K
 - 4.5K Test
 - 10 x 500L for cooldown from 90K to 5K
 - 4.5K Test: 500L every 3-4hrs

Stand Alone Plant Option: B

Superstructure/Platform piping connection:

Warm helium supply

Warm helium return

Relief vent header


GN2 vent


LN2 supply to IP8 to plant coldbox

LN2 supply tee to assembly hall


- Summer shutdown:
 - 4.5K Test on plant
 - Plant maintenance
 - Drift to 90K ~ 150 hrs

SPHENIX: MAGNET: Cryogenics System diagram: RHIC Interface Option A






SPHENIX: MAGNET: Cryogenics INDEPENDENT PLANT OPTION B




Power supplies, 912 and 1008

Test Setup Components



LabView based program to control power supply and capture data




quench protection and controls, 912 and 1008

The quench detector should be sensitive to a voltage rise of about 100 mV. This is simple when the current in the solenoid is constant. But, when the current is ramping up or down, the induced voltage, $V = L \, di/dt$, is much greater than 100 mV. With a ramp rate of 2.5 Amps/sec, $V = 6.25 \, V$.

There is a voltage tap at the connection between the inner and outer solenoid windings. During ramping, if the inductance of these windings were identical, the voltage across the top coil (VT05 with respect to VT07) would be exactly negative of the voltage across the bottom coil with respect to the same point (VT10 with respect to VT09).

The sum of these two voltages would add to zero. An imbalance caused by a 100 mV quench voltage can then be detected in the sum.

Fifteen years have passed since the original quench detection system in the BaBar experi- ment has been designed and implemented. In the future implementation which will be done by the cooperation of Superconducting Magnet Division and the Collider-Accelerator Department, new hardware and software will make more accurate and reliable quench detection possible for this Magnet.



Field Simulations


Wuzeng Meng, BNL Walt Sondheim, LANL Achim Franz, BNL

initial Opera2D simulations for Geant4 detector simulations

3D simulations by W.M. to calculate forces on coil


3D simulations by W.S. for the high current test and final setup

ANSYS mechanical force calculations during cool down



Magnetic Forces on each Wall (at full current/field)

	Fx (Lbf)	Fy (Lbf)	Fz (Lbf)	Est. Weight (Lbm)
Bottom	4	148,551 (up)	23 (towards cut direction)	450,560
Тор	-67	-142,436 (down)	3709 (towards cut direction)	237,600
Left	135,171 (pointing coil)	-342 (down)	42 (towards cut direction)	204,424
Right	-135,071 (pointing coil)	-341 (down)	42 (towards cut direction)	204,424



From the simulations of this model, the magnetic forces and torques at the yoke center due to the coils being misaligned are shown in Table 3.1.

	Fx	Fy	Fz	Tx	Ту	Tz
No misalignments	-1043 N	-14072 N	15640 N	335007 N-cm	160904 N-cm	0 N-cm
Coils shift, dx=2 mm	9412 N	-14077N	15647N	335345 N-cm	157079 N-cm	-2815 N-cm
Coils shift, dz=3 mm	-1033 N	-13903 N	21207N	354464 N-cm	159326 N-cm	0 N-cm

Table 3.1: Magnetic forces (Fx, Fy, Fz) and torques Tx, Ty, Tz in the non-symmetric model.

Forces and Torques on Each Steel Plate are Calculated by Integrating Maxwell Stress

Without

around its Surfaces (4596 A):

100

-100

-200

200

	End-caps		End-caps	End-caps
	1607 lbs	Fx (N)	-7157.5	-6342.0
	232 lbs	Fy (N)	-1032.2	-824.2
		Fz (N)	-2.6	-2.1
200		Tx (N-cm)	-169.0	-139.8
	58 ft-lbs	Ty (N-cm)	7886.0	6445.1
	1544 ft-lbs	Tz (N-cm)	-209287.2	-166852.6
-200	(1) The plate essentially sees a radial inward force:			

Without

With

(2) Tz indicates it has the tendency to rotate (with respect to the center of magnet).

Both the forces and torques on the HCal plates are straight-forward to deal with in the mechanical design. Neither are particularly challenging

Mapping

Final field map

The total amount +/- 20% without transport, travel and lodging will be

Bench 37530


Monitor system 9680

Installation, dismount 10300

Total 57510 CHF

Field Mapping

use existing probes for the low and high field tests, 2015/16 read out separately or together with voltage tabs, ...





final mapping done by CERN mapping group, F.Bergsma



Magnet mapping using the existing CERN mapper that was used for STAR and recently ATLAS

Contacts at CERN: Pierre-Ange Giudici Felix Bergsma





suggested supports

We can build a solenoid mapper to map the BaBar magnet for sPHENIX at BNL based on the pneumatic ATLAS-mapper and mechanics of the OPAL-bench. We would install the following improvements, developed since:

- New pneumatic engines with encoder on the primary axis and stm32f429 control
- Improved B-sensors: smaller distance between Hall centers, One-Wire addressing, more stable 3D-calibration in PT7 magnet at 2.5 Tesla (±0.2 mT in all components).
- Improved DAQ: BatCAN + software
- Carbon fiber arms.

This bench will have equal or superior performance as the one used to map the ATLAS solenoid (http://iopscience.iop.org/1742-6596/110/9/092018/pdf/1742-6596 110 9 092018.pdf).

We don't make profit and we only charge one-third of the real costs because the bench will be used by future experiments except for the monitor system. This is a rough estimate, values can change by +/- 20%. Transport, travel and lodging are left open to be determined by the user. CHF is used as currency.

The total amount +/- 20% without transport, travel and lodging will be

Bench 37530

Monitor system 9680

Installation, dismount 10300

Total 57510 CHF