

EIC - Status/Working File

Data Date: 01-Jan-24

CD Milestones Activities

TASK filters: CD Milestone Activities, Not Complete, WBS Path 06.01.01.01.01 CD Milestones.

Activity ID	Activity Name	OD	Start	Finish	2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 2035 2036 2037																
					FY24	FY25	FY26	FY27	FY28	FY29	FY30	FY31	FY32	FY33	FY34	FY35	FY36	FY37			
Project: ECE06 EIC - Status/Working File																					
WBS: ECE06.01 Project Management																					
WBS: ECE06.01.01 Project Management																					
WBS: ECE06.01.01.01 Project Management - BNL																					
WBS: ECE06.01.01.01.01 Project Management - BNL																					
L3_0320	CD-3A ESAAB Lead Time	49	17-Nov-23 A	31-Jan-24	CD-3A ESAAB Lead Time																
L1_030	CD-3A Approve Long Lead Procurements	0		31-Jan-24	CD-3A Approve Long Lead Procurements																
L3_0340	CD-3B - Preparation for Director's Review	32	01-Aug-24*	16-Sep-24	CD-3B - Preparation for Director's Review																
L3_0440	CD-2/3 Start using EVMS as practice	0		03-Sep-24*	CD-2/3 Start using EVMS as practice																
L3_0360	CD-3B - Director's Review Complete	0		16-Sep-24	CD-3B - Director's Review Complete																
L3_0380	CD-3B - IPR and ICR Review and Preparation	25	17-Sep-24	22-Oct-24	CD-3B - IPR and ICR Review and Preparation																
L3_4090	CD-3B Independent Project Review (IPR) Complete	0		22-Oct-24	CD-3B Independent Project Review (IPR) Complete																
L3_4100	CD-3B Independent Cost Review (ICR) Complete	0		22-Oct-24	CD-3B Independent Cost Review (ICR) Complete																
L3_0400	CD-3B - ESAAB Lead Time	49	23-Oct-24	06-Jan-25	CD-3B - ESAAB Lead Time																
L3_0460	CD-2/3 Independent Final Design Review Convened	0		24-Oct-24*	CD-2/3 Independent Final Design Review Convened																
L3_0480	CD-2/3 Preparation for Director's Review	22	24-Oct-24	25-Nov-24	CD-2/3 Preparation for Director's Review																
L3_0500	CD-2/3 Director's Review Complete	0		25-Nov-24*	CD-2/3 Director's Review Complete																
L3_0520	CD-2/3 IPR and ICR Review and Preparation	42	26-Nov-24	29-Jan-25	CD-2/3 IPR and ICR Review and Preparation																
L1_040	CD-3B Approve Long Lead Procurements	0		06-Jan-25	CD-3B Approve Long Lead Procurements																
L3_4110	CD-2/3 Independent Project Review (IPR) Complete	0		29-Jan-25*	CD-2/3 Independent Project Review (IPR) Complete																
L3_4120	CD-2/3 Independent Cost Review (ICR) Complete	0		29-Jan-25*	CD-2/3 Independent Cost Review (ICR) Complete																
L3_0540	CD-2/3 ESAAB Lead Time	64	30-Jan-25	30-Apr-25	CD-2/3 ESAAB Lead Time																
L1_050	CD-2/3 Approve Start of Construction	0		30-Apr-25	CD-2/3 Approve Start of Construction																
L3_5020	CD-3A Scope Complete	0		23-Oct-29	CD-3A Scope Complete																
L3_5030	Schedule Float: CD-3A Scope Complete	143	24-Oct-29	21-May-30	Schedule Float: CD-3A Scope Complete																
L2_410	CD-3A Scope Complete	0		21-May-30	CD-3A Scope Complete																
L3_2000	Construction of Components Complete (Intended to be used as CD-4A early finish milestone for Detectors)	0		30-Apr-31	Construction of Components Complete (Intended to be used as CD-4A early finish milestone for Detectors)																
L3_3000	CD-4 Preparation for Scope Review	22	13-Aug-32	14-Sep-32	CD-4 Preparation for Scope Review																
L3_4210	CD-4 Scope Verification Review Complete	0		14-Sep-32	CD-4 Scope Verification Review Complete																
L3_3020	CD-4 IPR Review and Preparation	21	15-Sep-32	14-Oct-32	CD-4 IPR Review and Preparation																
L3_4220	CD-4 Independent Project Review (IPR) Complete	0		14-Oct-32	CD-4 Independent Project Review (IPR) Complete																
L3_3040	CD-4 ESAAB Lead Time	64	15-Oct-32	20-Jan-33	CD-4 ESAAB Lead Time																
L1_090	CD-4 Approval Early Completion	0		20-Jan-33	CD-4 Approval Early Completion																
L3_4230	CD-4 Schedule Float	517	21-Jan-33	16-Feb-35	CD-4 Schedule Float																
L1_100	CD-4 Approve Start of Operations or Project Completion	0		16-Feb-35*	CD-4 Approve Start of Operations or Project Completion																