

ID		WBS	Task Mo	Task Name	Duration	Start	Finish	Predecessors	Resource Initials	
1		1		Summer Shutdown 2030 Start	0 days	Mon 7/1/30	Mon 7/1/30			
2		2		Shutdown Prepration	4.5 days	Mon 7/1/30	Tue 7/9/30			
3		2.1		Remove Ground Straps	0.5 days	Mon 7/1/30	Mon 7/1/30	1	M Techs	
4		2.2		Remove Seismic Anchors and Retract Links for Endcaps	2 days	Mon 7/1/30	Wed 7/3/30	3	M Techs	
5		2.3		Open Hadron and Lepton Endcaps	2 days	Wed 7/3/30	Tue 7/9/30	4	M Techs	
6		2.4		Open Shield Wall Plug	1 day	Wed 7/3/30	Mon 7/8/30	4	Riggers	
7		2.5		Removal of Vacuum pipes	1 day	Mon 7/1/30	Mon 7/1/30	1	Vac Grp	
8		3		Remove Shield Wall	3 days	Tue 7/9/30	Fri 7/12/30	1,5,6	Riggers	
9		4		ePIC Roll Out Prepration	15 days	Fri 7/12/30	Fri 8/2/30			
10		4.1		Removal of EEEMCAL and pfRICH	5 days	Fri 7/12/30	Fri 7/19/30	8	M Techs	
11		4.2		Remove gas lines from NW Corner	1 day	Fri 7/19/30	Mon 7/22/30	10		
12		4.3		Move PASS umbilical	1 day	Mon 7/22/30	Tue 7/23/30	11	PASS	
13		4.4		Remove Magnet Cryo Jumpers	2 days	Tue 7/23/30	Thu 7/25/30	12	M Techs	
14		4.5		Disconnect and Remove Power Bridge	2 days	Thu 7/25/30	Mon 7/29/30	13	M Techs,Elects	
15		4.6		Remove MCW Pipes	1 day	Mon 7/29/30	Tue 7/30/30	14	M Techs	
16		4.7		Dscnt btry fire panel 4 roll	0.5 days	Tue 7/30/30	Tue 7/30/30	15	M Techs	
17		4.8		Prepare Hydraulic unit and hoses	0.5 days	Wed 7/31/30	Wed 7/31/30	16	M Techs	
18		4.9		Crane/Fiber Prep	1 day	Wed 7/31/30	Thu 8/1/30	17	M Techs	
19		4.10		Remove Seismic Anchors	1 day	Thu 8/1/30	Fri 8/2/30	18	M Techs	
20		5		Roll ePIC Out	2 days	Fri 8/2/30	Tue 8/6/30	19	M Techs	
21		6		ePIC Post Roll Out Prepration	3 days	Tue 8/6/30	Fri 8/9/30			
22		6.1		Install Cryo Connections in the Assembly Hall	1 day	Tue 8/6/30	Wed 8/7/30	20	Riggers,Carps	
23		6.2		Hook Up MCW	1 day	Wed 8/7/30	Thu 8/8/30	22	M Techs	
24		6.3		Install Stairs	1 day	Thu 8/8/30	Fri 8/9/30	23	Carps,Riggers	
25		7		GST	56 days	Fri 8/9/30	Wed 10/30/3			
26		7.1		Remove dRICH Detector	3 days	Fri 8/9/30	Wed 8/14/30	24	M Techs	
27		7.2		Install GST Platform East and Align to Barrel	3 days	Wed 8/14/30	Mon 8/19/30	26	Riggers,M Techs,Carps	
28		7.3		Hookup and position GST Platform on West for Eifel Tower Structure	2 days	Mon 8/19/30	Wed 8/21/30	27	M Techs,Carps	
29		7.4		Disconnect all the cables/Fibers and dressing	3 days	Wed 8/21/30	Mon 8/26/30	28	E Techs	
30		7.5		Remove GST	1 day	Mon 8/26/30	Tue 8/27/30	29	M Techs	
31		7.6		Diassemble GST	5 days	Tue 8/27/30	Wed 9/4/30	30	M Techs	
32		7.7		Replacement of Parts/Maintenance and Testing	20 days	Wed 9/4/30	Wed 10/2/30	31		
33		7.8		Reassemble GST	5 days	Wed 10/2/30	Thu 10/10/30	32	M Techs	
34		7.9		Install GST	1 day	Thu 10/10/30	Fri 10/11/30	33	M Techs	
35		7.10		Reconnect all the cables/Fibers and dressing and Testing	5 days	Fri 10/11/30	Fri 10/18/30	34	M Techs	
36		7.11		Remove GST platform East and West	3 days	Fri 10/18/30	Wed 10/23/3	35	M Techs	
37		7.12		Install and Test dRICH detector	5 days	Wed 10/23/30	Wed 10/30/3	36	M Techs	
38		8		ePIC Roll In Prepration	1 day	Wed 10/30/30	Thu 10/31/30			
39		8.1		Remove MCW and Temporary Staircases and Seismic Anchors	1 day	Wed 10/30/30	Thu 10/31/30	37	M Techs	
40		9		Roll In ePIC	2 days	Thu 10/31/30	Mon 11/4/30	39	M Techs,STSG	
41		10		ePIC IR Hookup	4 days	Mon 11/4/30	Fri 11/8/30			
42		10.1		Install Power Bridge and Restore AC Power	1 day	Mon 11/4/30	Tue 11/5/30	40	M Techs	

Page 1

ID	 WBS	Task Mo	Task Name	Duration	Start	Finish	Predecessors	Resource Initials
43	10.2		Install MCW/TPC Water Pipes and Turn on Water	1 day	Tue 11/5/30	Wed 11/6/30	42	M Techs
44	10.3		Install Stairs and Seismic Anchors	1 day	Wed 11/6/30	Thu 11/7/30	43	Carps,Riggers
45	10.4		Restor DC Power for Magnet	1 day	Thu 11/7/30	Fri 11/8/30	44	M Techs
46	11		Final Tasks	27 days	Mon 11/4/30	Wed 12/18/3		
47	11.1		Close Up Beam Pipe	2 days	Mon 11/4/30	Wed 11/6/30	40	Vac Grp
48	11.2		Bake Out Beam Pipe	10 days	Wed 11/6/30	Wed 11/20/3	47	Vac Grp
49	11.3		Shield Wall Installation	3 days	Wed 11/6/30	Mon 11/11/3	47	Riggers
50	11.4		Global Interlock Testing	5 days	Mon 11/11/30	Mon 11/18/3	49	M Techs
51	11.5		Install EEEMCAL and pfRICH Detectors	5 days	Mon 11/11/30	Mon 11/18/3	49	Carps
52	11.6		Cabling and Testing	3 days	Mon 11/18/30	Thu 11/21/30	51	M Techs
53	11.7		Install Hadron and Lepton Endcaps, Seismic Anchors and Links	4 days	Thu 11/21/30	Wed 12/4/30	52	M Techs
54	11.8		Install Gas Lines and Air cooling ductwork etc.	2 days	Wed 12/4/30	Fri 12/6/30	53	M Techs
55	11.9		Install Cryo Jumper Lines and Start He flow	3 days	Fri 12/6/30	Wed 12/11/3	54	M Techs
56	11.1		Magnet Power Supply Testing	4 days	Wed 12/11/30	Tue 12/17/30	55	Pablo
57	11.1		Install Shield Wall Plug	1 day	Tue 12/17/30	Wed 12/18/3	56	Riggers
58	12		Commisioning with Cosmic Rays	5 days	Wed 12/18/30	Mon 12/30/3	57	