

# RACF/SDCC Network Operations Status Report (Aug 30, 2018)

---

Alexandr ZAYTSEV  
alezayt@bnl.gov

## Project: RACF/SDCC Network Operations & Interventions


### Chart

This chart shows the number of issues **created** vs the number of issues **resolved** in the last 252 days.

Previous Report

229

CY2018 only




## Project: Post RHIC Migration BCF & CDCE Cleansing & Service Normalization (2018Q1-3)

### Chart


This chart shows the number of issues **created** vs the number of issues **resolved** in the last 300 days.

Previous Report



# Power Interventions in CDCE:


## Next Stage of Receptacle Work (Aug 2018)




# RHIC ToR Migration Intervention of Aug 21, 2018


- Phasing out lsstnfs2.lst.bnl.gov (GS group, done)
- Virtualizing xrdstar\\* server group (Storage Group, done)
- Retiring the dedicated Brahms compute node rcas0006 (Farm Group, done)
- Retirement of the legacy PHENIX dCache DTN node phnxdoor03 (done)
- PHENIX central DB and dCache infrastructure move from rack 4-9 to the new shared RHIC infrastructure rack 45-6 (GS Group, Storage Group, done)
- Re-IP-ing and re-cabling of 800+ compute nodes distributed across 36 RHIC and small experiments Farm compute racks in main BCF and RCF areas to a ToR switch group consisting of 28 ToR switches
  - The combined ToR switch group of our facility is now grown up to 62 switches
  - 34 more 4x 10 GbE connected ToR switches can be added to the existing Spine Group deployed in CDCE
- SciZone and RHIC CH perimeter firewall upgrades – issues encountered; operation postponed until the issues are addressed by Juniper
  - More details are available in [NETOPS-211](#) (no solution yet)
  - New time window will have to be defined for a retry, hopefully before the end of CY2018
- Major legacy 1 GbE copper and patch panel and underfloor cable infrastructure removal is underway in BCF and RCF areas for the racks migrated to ToRs

**STEP M1**  
2018Q3





**STEP 1**  
2018Q3






# Other Recent Developments

- Retirement of the legacy BNL Cloud installation (racks 49-[15-19]) and its out-of-support legacy Brocade RX-16 network core (rack 48-19) is scheduled for July 2018
  - All 5 racks are ready for removal in the 4<sup>th</sup> round of equipment requirement of FY18
- New equipment deployments and existing equipment migration:
  - New ATLAS HPSS movers rack 44-4 (new rack frame deployed, no CDUs yet)
  - 5x ATLAS dCache dcdoor\* servers are being replaced (Storage Group)
  - Central XRootD and FTS servers are being replaced, functionality being migrated from rack 44-3 to rack 43-6 (Storage Group)
  - LHCOPN perfmon server group is being migrated from rack 44-2 to 43-6 (Storage Group)
  - New LHCOPN 80 Gbps (unidirectional) capable perfmon server is being established in rack 43-6 (Storage Group)
  - General purpose SDCC DTN server (80 Gbps pass-through capable) is being migrated from rack 17-2 to 43-6 (Storage Group)
  - New staff/admin SSH gateways replacement servers are moved from rack 4-8 to 17-2 – not in production yet, no visible service interruption of any kind (GS group)
  - Two new Invenio (CSI) system servers are deployed in the rack 44-6 (C. Gamboa)
  - The process of decommissioning of the rack 4-8 (central RCF services) has started freeing the space for the second stage of deployment of the ATLAS HPSS Read Cache system
  - The process of decommissioning of the racks 44-[2, 3] has started freeing the space for the future new HPSS RHIC and other clients movers racks

# Legacy Hardware Removal Operation Overview

## BCF/RCF areas (pending removal of 32 racks in the 4<sup>th</sup> round)



# Questions & Comments