
### SDCC Network Operations Status Report (May 21, 2020)

Alexandr ZAYTSEV

alezayt@bnl.gov

#### **Project: SDCC Network Operations & Interventions**



#### Project: SDCC Datacenter B515/B725 Transition (CY20-23)

#### Chart **Previous Report** This chart shows the number of issues created vs. the number of issues resolved in the last 1000 days. 120 115 Last 1000 days 110 105 100 Not Done: 55 95 (48%) 90 Done: 60 85 **Total: 115** 80 75 70 10

Oct-2017 Jan-2018 Apr-2018 Jul-2018 Oct-2018 Jan-2019 Apr-2019 Jul-2019 Oct-2019 Jan-2020 Apr-2020

# Ongoing/Upcoming Interventions and Equipment Deployment/Retirement Operations

- STAR Lustre MDSes and STAR CH buffer storage (destination: rack 45-5 in CDCE)
  - Partially delivered on site; the ETA for the full delivery is yet unknown
- The combined RHIC & ATLAS CPU procurement is dispatched (Farm/Fabric Group)
  - The retirement of the legacy CPU racks in row 50N is needed in order to make space & power available for 4 new CPU racks in positions 50-[20-23] in CDCE on a timescale of 2-3 months
  - Pending the beginning of sanitization process by the Farm/Fabric group
  - Patch panel and BoR switch removal, migration of CDCE Sensaphone to row 49N, un-cabling and partial offloading to the pallets must wait until the min-safe period is over
- Two 14 TB HDD JBOD based storage purchases are now in the procurement pipeline:
  - EIC Lustre storage (GS Group; 2x JBOD + headnode pairs) and EIC tape drives (Storage/HPSS Group)
  - Additional ATLAS dCache Storage (Storage/HPSS Group; 2x JBOD + headnode pairs)
  - The rack frame adjustment in position 45-1 in CDCE and network uplink provisioning for this rack are expected to be handled after the min-safe period is over
- Many smaller purchases are in progress
  - A set of 4x 1U central monitoring servers (PO is yet to be dispatched)
  - Label printers and media (partially delivered on site)
  - 200GbE test equipment (partially delivered on site)
  - New ATLAS/RHIC/EIC tape drives for B515/HPSS complex
- The extension of the ML cluster is considered by CSI, possibly from exiting 5 up to 8, or perhaps up to 12 nodes (racks 30-[4-5] in QCDOC) – the exact specs are to be defined yet

## Ongoing/Upcoming Interventions and Equipment Deployment/Retirement Operations

- Transparent DNS intervention on splitting the 130.199.48.0/23 block into two /24 subnets was performed successfully today at noon (<a href="https://racfjira.atlassian.net/browse/NETOPS-405">https://racfjira.atlassian.net/browse/NETOPS-405</a>)
  - No changes or interruption of service inflicted to the existing records on .48 (Farm VMMS) and .49
    (Farm K8s testbed) subnets as a result of this intervention
- Enabling of the IPv6 counterpart subnets for the SciZone infrastructure subnets is being finalized before the end of this week (<a href="https://racfjira.atlassian.net/browse/NETOPS-399">https://racfjira.atlassian.net/browse/NETOPS-399</a>)
  - 130.199.6.0/24, 2620:0:210:a001::/64 General Purpose, RHEV-enabled, webproxy-enabled
  - 130.199.48.0/24, 2620:0:210:a002::/64 Farm VMMS, RHEV-enabled
  - 130.199.49.0/24, 2620:0:210:a003::/64 Farm K8s Testbed
  - 130.199.148.0/24, 2620:0:210:a004::/64 General Purpose, RHEV-enabled, webproxy-enabled
  - 130.199.185.0/24, 2620:0:210:a005::/64 General Purpose, RHEV-enabled
  - 10.42.34.0/24, fd25:8b68:fc34:a001::/64 General Purpose, RHEV-enabled, webproxy-enabled
  - 10.42.43.0/24, fd25:8b68:fc34:a002::/64 SDCC RHEV/NSLS II, RHEV-enabled
  - 10.42.44.0/24, fd25:8b68:fc34:a003::/64 General Purpose, RHEV-enabled, webproxy-enabled (test/staging only)
  - 10.42.45.0/24, fd25:8b68:fc34:a004::/64 SDCC HPSS GW, RHEV-enabled
- Equipment evaluation / preparation for B725 datacenter is in "suspended progress" in B515:
  - 10x Arista 7500R3 central network chassis (delivered and deployed for configuration and testing in B515/Main BCF/row17; later to be moved to B725/Network Room)
  - Two RDHx units in the QCDOC room (delivered, one partially deployed in rack 30-7)
  - Two ServerTech CDUs with Cx HDOT technology (delivered; yet to be deployed in a test rack)

### **Questions & Comments**