

RACF/SDCC Network Operations Status Report (Aug 2, 2018)


Alexandr ZAYTSEV
alezayt@bnl.gov

Project: RACF/SDCC Network Operations & Interventions

Chart

Previous Report

This chart shows the number of issues **created** vs the number of issues **resolved** in the last 300 days.




Project: Post RHIC Migration BCF & CDCE Cleansing & Service Normalization (2018Q1-3)


Chart

Previous Report

This chart shows the number of issues **created** vs the number of issues **resolved** in the last 300 days.




Power Interventions in CDCE



Recent Developments

- Retirement of the legacy BNL Cloud installation (racks 49-[15-19]) and its out-of-support legacy Brocade RX-16 network core (rack 48-19) is scheduled for July 2018
 - Racks a being sanitized by the Farm group [DONE]
 - The RX-16 switch is removed from CDCE (rack 48-19 is still blocked by CDUs)
 - Unplugging the rack CDUs from power feeds and CDU removal require special arrangement
 - All 5 racks are going to be physically retired in the 4th round of equipment retirement
- New equipment deployments and existing equipment migration In Aug-Sep'18:
 - CSI Invenio system (rack 44-6, rack frame is ready, hosts are in the rack)
 - New RHIC central storage rack (rack 43-5, rack frame needs replacement, blocked by CDUs)
 - New central ATLAS dCache infrastructure (rack 43-6, rack frame is ready, needs CDUs)
 - New shared PHENIX and STAR storage infrastructure rack (needs new rack frame and CDUs)
 - New ATLAS HPSS movers rack (rack 44-4, needs new rack frame)
- Procurement of 28x Arista 7020T ToR switches plus associated copper and fiber material for complete replacement of legacy s803/s804 (Exascale) switches
 - All ToR switches are delivered to BCF today (Aug 2, 2018) and being unpacked & configured
 - All 33 racks being converted to 28x ToR switches and re-IP-ed in BCF and RCF areas are to be handled on one day of intervention coinciding with the new NFS cut-in by the GS group
 - still targeting the week of Aug 20, 2018 for this intervention (assuming that the required fiber work in CDCE is completed in the upcoming few days under special arrangements)

(B-515 Room: 1-4k)



ToR Switch Migration Preparation


- DNS clean-up for RHIC Farm 1 GbE subnets
- Phasing out lsstnfs2.lst.bnl.gov and figuring out what to do with lsstmgr1.rcf.bnl.gov (Farm subnet 184)
- Re-IP-ing / virtualizing xrdstar0[1, 2].rcf.bnl.gov (Farm subnets 204 and 206)
- Retiring Brahms compute node rcas0006 (subnet 6)
- Retirement of the legacy PHENIX dCache DTN node phnxdoor03.rcf.bnl.gov
- PHENIX central DB and dCahe infrastructure move from rack 4-9 (BCF) to new shared RHIC storage infrastructure rack 45-6 in CDCE
 - phnxdbrcf[1, 2, 4, 5, 7].rcf.bnl.gov
 - phnxcore[03, 04].rcf.bnl.gov
- Subnet layout is finalized for all 28 ToR switches to be deployed on the RHIC side, including the special cases of row 25 (small experiments, /26 subnets) and racks 1-[6-8] (two /27 subnets per one ToR to accommodate the rvmm* nodes)
- Several more special nodes on Farm subnets to handle in ranges of racks to be retired in rows 22, 23, 24 before they (and s803/s804 systems) can be released – after the intervention of Aug 20, 2018

The floor plan illustrates a complex data center layout with various server racks and storage units. Key areas include:

- Legacy (ARM+)**: Located in the bottom left, featuring a long row of server racks.
- Legacy (ARM tapes)**: Located in the bottom right, featuring a row of server racks.
- BlueArc FC**: A central storage unit with a red and green striped pattern.
- HPSS FC**: A storage unit with a green and white striped pattern.
- TIBS Tape Library**: A storage unit with a blue and white striped pattern.
- HPSS Loaner**: A storage unit with a blue and white striped pattern.
- Legacy (ARM tapes)**: A storage unit with a blue and white striped pattern.
- Infinera Test Eq.**: A storage unit with a blue and white striped pattern.
- Dimitri -4008**: A storage unit with a blue and white striped pattern.
- AC**: Air conditioning units are distributed throughout the plan, including AC 8, AC 5, AC 7, and AC 1.
- PDU**: Power Distribution Units are labeled with letters A through W.
- Storage**: Various storage units are labeled, including SUN/STK SL8500, T.Throwe ESNET, and HPSS FC.
- Network**: Network equipment is labeled, including BlueArc FC, HPSS FC, TIBS Tape Library, HPSS Loaner, and Legacy (ARM tapes).

The plan also shows a series of red and green lines connecting different areas, likely representing network or power paths. A blue line runs diagonally across the bottom right, and a red line runs diagonally across the top left.

Equipment Retirement / Deployment Overview



Questions & Comments