



FST Module Assembly Status

Shenghui Zhang


04/26/2021

Procedure

- ❖ 1) Inspect the bare modules. --Check open and short connection.
--Check if the solder is on wire-bonding pads.
- ❖ 2) Send modules for APV mounting and wire-bonding.
- ❖ 3) Check if the wires are broken and floating, short connection between VSS & GND, VDD & GND, SUB & GND, and SUB & VSS, and then make APV RO test and record the current when HV at 180V.
- ❖ 4) Check if the wires are broken, and then send modules for one side sensor mounting and wire-bonding.
- ❖ 5) Check if the wires are broken and floating, and then make sensor RO test and record the current.
- ❖ 6) Check if the wires are broken, and then send modules for another side sensor mounting and wire-bonding.
- ❖ 7) Check if the wires are broken and floating, and then make sensor RO test and record the current.
- ❖ 8) Check if the wires are broken, and then send modules for encapsulation.
- ❖ 9) Make sensor RO test and record the current.

Open connection test: inner hybrid

	JA1	
□ VSS: pin 1# & C4 (C8, C12, C16) -2#	VSSa	1
□ VDD: pin 32# & C4 (C8, C12, C16) -1#	VSSa	1
□ GND: pin 7# & Bias_GND	VSSa	1
□ SUB: pin 33# & R4 -2#	GND	1
□ CLK_P: pin 17# & R2-1#	VSSa	11
□ CLK_N: pin 15# & R2-2#	CLK_P	11
□ TRG_P: pin 23# & R1-1#	VDDa	10
□ TRG_N: pin 21# & R1-2#	TRG_N	11
□ SCLK: pin 27# & U1-1#	GNDa	10
□ SDA: pin 29# & U1-6#	SCLK	11



1

2

3

4








5

6

7

8

9



Issues



- ❖ 1) Short connection for GND and VSS due to overflow silver epoxy (In the initial phase of assembly).
 - The GND is exposed due to the limitation of the hybrid manufacture process.
 - The epoxy will short the VSS and GND if overflowed to the exposed GND.
 - Fermilab technician removes the copper layer of GND before APV Chips mounting for all modules.
- ❖ 2) Current issue (above the 2 uA limit set for the HV module) -> still under investigation.

HV (V)	0	5	10	15	20	25
I	-0.52nA	181nA	0.48μA	0.91μA	1.46μA	2.10μA


HV (V)	0	35	70	105	140
I (inner)	-0.44nA	50nA	80nA	107nA	121nA
I (outer)	0.04nA	91nA	157nA	0.22μA	0.27μA

such as
FST-38 outer sensor

Good module: **FST-27**



- ❖ 3) APV RO issue -> still under investigation.
 - Miss RO for one chip.



--No RO.

FST Module Assembly Status

Module ID	Assembly ID	APV RO test	Inner sensor RO test	Outer sensor RO test	Encapsulation	
FST-33, 24, 34 30, 51, 22, 39, 28, 37, 54, 43, 55, 27, 41, 42, 53, 17, 48, 47, 50, FST-18, 56, 61, 62, 63, 64, 65, 66, 75	#2, #4, #7, #9, #13, #23, #24, #1, #12, #14, #25, #26, #28, #15, #16, #18, #27, #19, #20, #22, #5, #29, #32, #33, #34, #35, #36, #37, #49	✓	✓	✓	✓(29)	
FST-31	#6	✓	✓	✓	Ready for (1)	
FST-72, 67, 68, 69, 70, 52, 76, 77	#38, #39, #40, #41, #42, #44, #45, #46	✓	Waiting for mounting and wire-bonding	Waiting for mounting and wire-bonding		
FST-45	#17	✓	✓ Current is higher than other modules	✓		
FST-35, 38, 36	#8, #11, #21	✓	✓	Current issue		
FST-21	#3	APV 5 missing				
FST-09	#10	No readout of pedestal and noise. No readout of temperature sensors.				
FST-58	#30	Cooling tube issue				

Plan

❖ Need to take 2~3 weeks to finish the assembly of all rest modules.