

# LArFCS Progress Report

Yichen, Sergey

1/25/22



# Lab Safety

## ▶ **ESH Safety inspection of area L1**

- Routine inspection similar to previous ones
- All 1st floor and Highbay will be inspected on Tuesday Feb.1st @ 1:30pm
- Shanshan, Eagle and I will be onsite attending the inspection
- We did well in the previous inspections so far
- I will make the lab is well prepared for the inspection

# 6000 gallon LN2 tank comissioning



## ▶ 6000 gallon LN2 tank preparation

- Advised by Airgas tech to modify the pressure relief devices before initial cooling
- The new pressure relief devices delivered today
- Contacted RHIC cryogenic team leader Andy for installation
- I was just advised by Mike Gaffney and confirmed by Andy this can be done by plumbers, no need cryo involved
- Checking if it is a plumbing work can be done by ourselves



# LArFCS



- ▶ **PrM stack installation to the top flange**
  - An adapter plate machined to mount the PrM stack
  - Adapter plated mounted to the original PrM adapter
  - An off-center configuration used to maintain clearance
  - 3x SS spacer rods mounted on the field cage rod to ensure rigidity and clearance to the PEEK rods



# LArFCS

## ► PrM mechanical assembly test



- The PrM is planned to bottom of the dewar
- The distance showing on the model is  $< 1$  inch
- Conducting an assembly to confirm the clearance to the wall and find the optimal positioning



# LArFCS

## ► PrM mechanical assembly test

- View from the top sub-flange
- Stack position can be adjusted by rotating the 8" flange
- The bottom clearance validate
- Optimal position found



# LArFCS

## ► PrM on flange bench test

- A mobile crate hosting NIM module will be used for the PrM
- Light source is planned to install on the same crate
- Sufficient distance flexibility with HV/signal cable and fiber

