

Production Status

RIKEN/RBRC

Itaru Nakagawa

Table of Contents

- SUS Tubes for N₂ gas line
- 1.1m Bus Extender
- Beam Clock Distribution Board
- Conversion Cable

SUS tubes @ Asuka co.




- They do have left over parts
 - 40 Bent tubes
 - 100 Sleeves
 - Not assembled
- Checking left over glue in progress -> Yes there is sufficient left over.
- Placed an order in Jan.28th.
- **Expected delivery in the end of this month (Feb.28th).**

1.1m Bus Extender

Production	2021/11	2022/12	1	2	3	4	5	6
I (20)	→			Delivered/shipping to BNL/Taiwan/NWU				
II (40)		contract →	→					
III (70-80)			contract →	→				

Batch-2 signal layer pattern quality check 2022/1/26 with upgraded fixture.




Waiting for Quote

1.1m Bus Extender Cable

- 20 Bus Extender Cables were delivered to RIKEN on Jan.31ST
 - 3 cables were sent to NWU
 - 1 cable is sent to Tokyo Industrial Research Institute (TIRI) together with micro-Coax conversion cable.
- Shipping preparation for BNL: 15, Taiwan: 1.
- Target pickup date is Feb.10th. **Expected delivery to BNL/Taiwan in Feb.17th or so.**
- BNL shipping 15 bus extender + 3 conversion cables.



BCDB



- Design was finalized and was delivered to JAERI.
- Contract (can be public bit) for the prototype fabrication is in preparation.


	2022/1	2	3	4	5	6
Design	→					
Optical Driver	→	Shipped from BNL				
Prototype		● →	→ Test			
Production				→		

μ -Coax Conversion Cable



- Shipped to TIRI with 1.1m bus extender
- Measurements in this month.
- In the meantime, discussion is to be made with Hayashi-REPIC engineer for prototype-II design.

	2022/1	2	3	4	5	6
Prototype-I	Test					
Prototype-II						
Design						
μ -Coax procurement		Made to order. Fabrication in china		Note this is unknown. Can take longer.		
Fabrication						
Test						

μ -Coax Conversion Cable Prototype-I




Micro-Coax Cable Handling




Micro-Coax Cable Handling

Idea-I



- 😊 Same μ Coax length.
- 😓 Need to change design of the board.

Idea-II



- 😊 No major change in the board layout
- 😓 Spare μ Coax cables to be prepared in 3 different lengths


バスエクステンダー側コネクタ基板の改善 Modification to the board (BEX side)

No Soldering, Employ
connectors as ROC side




Will get rid of metal bars

バスエクステンダー側コネクタ基板の改善 Modification to the board (BEX side)



Bus Extender




固定用ネジ穴を4隅に開けてください。
Implement 4 holes for screws


Need to rearrange
the location for
the screw holes

Use as is? する?

バスエクステンダー側コネクタ基板の改善 Modification to the board (BEX side)




GND Connector






This way, the vertical extension will be suppressed minimum.

GND/Power Cables are too Rigid. Employ more flexible cables. Trying to to be more flat cable.




BEX Side

ROC Side



シールド線の接地 Grounding shield lines


To be layout within the pattern of the board
後付けしたGNDラインは基板パターンに埋め込んでください。




接地前

Modification to the board (ROC Side)

- The current Design is for Column A,C.
- Will make at least one cable for Column B, D in prototype-II



Testing with Column-C



ANYTHING
ELSE!

