


INTT ROCs Removal For the



TPC repairs


Rachid Nouicer, BNL

December 13th, 2023




Jeff and Dan are very familiar with sPHENIX subsystems in the bore-end → they did excellent/careful job in removing INTT ROCs in the north and south sides, and securing the INTT cables

Not possible to hinge the ROCs because the Beam Support




Removing INTT ROCs Allowing TPC Repairs

ROCs configuration in Run-23



ROCs configuration for TPC work




6/8 ROCs were removed in each side

ROCs (8 ROCs in each side)


Rachid Nouicer

Removing INTT ROCs allowing TPC repairs

South Side



North Side



6/8 ROCs were removed in each side

Rachid Nouicer

Improving INTT live channels


Akiba's question in last meeting, "are we going to test the ROCs?

- My answer: I think we should test the ROCs; this is excellent opportunity to improve the live channels by identifying the instable ports on the ROCs Collaboration meeting

- We know there is unstable ROC ports →
- ROC-06 (RC-0S) will be replaced by it's original ROC-18 that is more stable and it's regulator was fixed by Tim.
- Akitomo is at BNL, this is a good for him to learn the INTT readout.
- The bench with full system test is also available in the silicon lab at BNL.

Note: Akitomo need to be added to the silicon lab ESR (Rachid).

ROCs are in the Room 2-93



• Problematic : 3.6%

From John Haggerty: reinstallation of the ROCs could be end of January/February 2024; depends of TPC repairs, components delivery, and tests results.

Only one issue appeared during Run-23, solved but keep an eye on it essentially in hot summer

- INTT Cooling Circulator unit trips due to the high temperature/humidity at the assembly hall, during hot summer
 - Issue was solved by:
 - Purchased (\$14k)/installed a new cooling circulator unit
 in September 2023 (no trips since then)
 note: the old cooling unit moved to the lab and it has been
 working for months and no trips (humidity/temperature related).
 - 2. injected compressed air into the unit
 - 3. In Run-24 will hookup new standalone AC unit to the rack (purchasing of the standalone AC unit in progress).



Rachid Nouicer 6