

Barrel Outer Tracker / MPGD (μ RWELL)

Triple I Engineering Meeting Update (06232025)


Seungjoon Lee (Jlab)



Electron-Ion Collider

Update

- Jlab MPGD Facility is moving foreword.
- Most of purchased items delivered.
- MPGD frames delivered
- uRWELL PCB and GEM foils are ready to be tested at CERN




GEM foil

- CERN is working on basic test and PCB connector assembly.
- ETA to Jlab is July 2025.



μ RWELL / CapaSh readout PCB: Front view




μ RWELL / CapaSh readout PCB: back view

μRWELL-BOT: Front End Readout (FEB) & Services Requirements

Readout electronics:

- ❖ ASIC: SALSA (under development @ Saclay): 64 chs / ASIC
- ❖ FEB: 4 ASICs optical fiber communication via lpGPT + VTRx
- ❖ 14 FEBs / modules; 256 chs / FEB → Total: 3,584 chs / module
- ❖ FEB: 4 ASICs / board, optical fiber communication via lpGPT + VTRx



| Service/Parts | Per Module | Total | Parameter |
|----------------|-----------------------|-------|---------------------------|
| Frontend Board | 14 | 336 | 256 Channel / FEB |
| High Voltage | 1 (resistive divider) | 24 | 3.2 mm OD |
| Low Voltage | 14 | 336 | 6 mm OD |
| Gas | 2 | 48 | 3 mm ID, 4 mm OD |
| Cooling | 4 | 96 | 6 mm ID, 8 mm OD |
| Data Cable | 14 | 336 | Optical Fiber |
| Sensor | 2 | 24 | Temp. & Humidity |
| Ground | | | Depends on grounding plan |

Services & cabling:

- ❖ The volume & diameter of the service line are subject to change as the FEB design progresses.
- ❖ The cooling requirement has not yet been finalized → The current cooling approach utilizes water cooling with a heatsink.
- ❖ All three subsystems BOT, ECT, and CyMBaL will collaborate on the cooling system design.

μRWELL-BOT: PED Test Article Activities - Where Are We As Of Now?

- ❖ Test article module:
 - Support frame delivered
 - GEM, μRWELL / readout PCB, cathode foil – 07/2025
- ❖ Assembly of the test article module: 08/2025 – 10/2025
 - Clean room refurbishment ongoing
 - Procurement of major instruments & machine shop job
 - Some instruments in hand (Ultrasonic Bath, oscilloscope ..)
- ❖ Test beam with test article
 - ❖ Ongoing JLab Test beam for gas choice with small prototype
 - ❖ Planned CERN Test beam for full scale test article – 11/2025



MPGD Clean Room in EEL-121 @ Lab




Large Ultrasonic Cleaning Bath



Support frames set for μRWELL-BOT test article module

Backup

New Design Draft (from Dan)





- CF housing encapsulates MPGD, removing extra space for service
- It would be a good chance to review MPGD envelope

Other parameters

- Should DSC provide cooling or ePIC?
- Water chiller location (distance)
- ePIC operation temperature/humidity (dew point)

Heat Exchanger and FEB Geometry Pt. 2

Heat Exchanger and FEB Geometry Pt. 3



03-28-25 MPGD ECT Meeting

Stefano Gramigna - sgramigna@roma2.infn.it

03-28-25 MPGD ECT Meeting

Stefano Gramigna - sgramigna@roma2.infn.it

7







Figure 1.17: 3D view representation of the cooling system for the CGEM-IT Layer 1 (left) and 3 (right).

Electron-Ion Collider



Comparison of cold plate



Options for heatsink

- Direct heatsink with stainless steel tubing
 - simple, smaller tubing
 - less bending (lower pressure drop)
 - requires insulation
- Custom made heatsink with soft tubing
 - complicate heatsink required, larger tubing
 - more bending (high pressure drop)
 - insulation not required

CyMBaL



BOT

