

sPHENIX EMCaI Status update: 1/19/2016

Prototype/ Beamtest

- 18 1-D blocks (each block is 2 towers) have been received from UIUC,
 - 4 blocks have been assembled/epoxied together to form first 1x8 row of prototype towers
 - Second group of 4 have been prepared for epoxying
- Received final sample block from THP (#7).
 - THP will produce 16 blocks.
 - THP had enough fiber to produce 3 more blocks. We sent additional fiber for 4 blocks.
 - UIUC can produce more blocks if THP cannot.
 - With 18 UIUC and 16 THP blocks, we should have enough to assemble an 8x8 tower prototype.
- First 1x8 channel preamp boards are being tested, instrumented with 2 towers of sipms
 - Prototype interface/controller board is being tested





PHENIX Run 16 IR test

- One 1x8 preamp board and interface/controller board, partially populated with sipms to test controller functionality, gain monitoring and control, temperature compensation, sipm radiation damage.

EMCaI Detector Design


- Met with Chris Cullen to discuss mechanical design (support, cooling requirements, installation procedures)

Test block #7 from THP (rec'd 1/8/2016)




Test block #7 from THP (rec'd 1/8/2016)

Thin end



Fiber
Positioning
Could be
More
uniform



Thick end

Ends machined so that most fibers are exposed – not machined to finished dimensions.

Even after machining down to 1mm from last mesh at thick end of block (reflector end), ~3% of fiber ends were still covered.



* Fibers slipped out of mesh during assembly?

- Made with new meshes - 1560 fibers/block
- Fibers not damaged on surfaces
- Fiber positioning at thin end not as uniform as at thick end
- Density ~ 10.1 g/cm³




Stack of 18 UIUC blocks (+ 2 THP)

QA testing of W/fiber blocks




LED and Calibration test pulses



LED pulses

Sigma/mean: $21.2 \text{ mV} / 270.6 \text{ mV} = 7.8\%$




test pulses

Sigma/mean: $5.26/300.3 = 1.8\%$

- 1x8 preamp board – fully “stuffed”
- 2 channels populated with 4 sipms each
- Powered and read out with cables to bypass interface/controller board


Positioning of LED's in 8x8 EMCal prototype



Bottom row "sees" only 1 LED




← 1x8 preamp board

Output pulses from 2 towers/channels



THP block #7

Light output measurement w/Cosmic ray trigger



UIUC blocks – first assembled row

Light output measurement w/Cosmic ray trigger

Cosmic ray peaks from 3 /8 towers

(need to calibrate spectra – adc ch/upixel)

