

# EMCal update

8/6/2015

---

WEEKLY DETECTOR PLANNING MTG (THURS 11AM)

- Infused epoxy into mold for 3<sup>rd</sup> 2D projective module produced here at BNL.
- New, modified mold printed by Instrumentation. This mold is much better quality – seals better than previous printed versions.
- Received 3<sup>rd</sup> 1D projective module from THP - Conducting QA light output measurements on modules
- Held teleconference 8/5 to discuss module production for testbeam prototype.

