WBS 6.2.1.3: BNL Hybrids Report

Gerrit van Nieuwenhuizen May 12, 2016

BNL hybrid deliverables

Layer		Radius	staves per layer	# of modules	# of hybrids	# of ABC130	# of channels	m²
ile	0	405	28	784	1568	15680	4,01	7,45
arre	1	562	40	1120	2240	22400	5,73	10,53
Q	2	762	56	1568	1568	15680	4,01	14,75
1/2	3	1000	72	2016	2016	20160	5,16	18,96
Total full barrel			392	10976	14784	147840	37,85	103,43

- 14784 + 10% (?)
- **Equal split US and UK**
- Equal split in US between LBNL, UCSC and BNL
- BNL will have to produce 2720 hybrids
- → 340 hybrid panels


BNL hybrid production

- 340 hybrid panels to do
- Probably can use the existing chip tooling
 - Maybe mechanically modified
 - Modified for UV cured glue
 - Use glue dispenser instead of stencils
- Need to do 5 hybrid panels per week (20 modules)
 - Can do multiple panels per day with UV curing
 - About 6400 wire bonds per panel
 - Minimum of 1 wire bond per second, 2 per second likely → 1 to 2 hours per panel
- QA? Burn in? Thermal cycling?




Construction seems to be feasible, but QA could be a challenge

BNL hybrid gluing and bonding



BNL hybrid production resources



Resources will be discussed in stave assembly session




BNL hybrid schedule

- Glue testing mostly right now
- We have material for another 3 Thermo-Mech hybrid panels
- Electrical hybrid panels should be available end of May
- When do we get electrical ABC130s and HCCs again?

BNL hybrid management

- Alessandra is deliverable manager
- Alessandro is BNL contact person for hybrids
- Information exchange between the 3 hybrid production sites, How?



BNL hybrids risks

- What are the risks?
 - At the moment, delays → moderate schedule risk
 - Mitigation is mostly using thermo-mech hybrids or older electrical hybrids to keep the 'learning process' going