# WBS 6.2.1.5: BNL Staves Report

Gerrit filling in for Gabriella for the sake of efficiency

Gerrit van Nieuwenhuizen May 12, 2016

### **BNL** stave deliverables

Layer	Radius	staves per layer	# of modules	# of hybrids	# of ABC130	# of channels	m²
0	405	28	784	1568	15680	4,01	7,45
1	562	40	1120	2240	22400	5,73	10,53
2	762	56	1568	1568	15680	4,01	14,75
3	1000	72	2016	2016	20160	5,16	18,96
Total full barrel		392	10976	14784	147840	37,85	103,43


- 392 + 10% (?)
- Equal split US and UK
- BNL will be the sole US stave production site
- BNL will have to produce 220 staves



## **BNL** stave production


- 220 staves to do
- Trying to copy as much as possible from RAL
  - Probably mechanically modified
  - Use glue dispenser instead of stencils
- Have to do 2 staves per week
  - About 15 minutes to put a module down
  - 1 day per stave side → OK
  - Amount of bonding wires is peanuts
  - Probably 1 bonding day per week is OK
- Burn in, thermal cycle of 3 days per stave
  - We will need proper transport/test boxes
  - We need a cold test/storage box





Construction feasible but tight (glue curing time!), QA should be extensive

## **BNL** stave production resources



There is not enough space inside the clean room for stave testing!

## **BNL Stave Assembly Station procurement**



#### WORLD HEADQUARTERS

Aerotech, Inc. 101 Zeta Drive Pittsburgh, PA 15238 Ph: 412-963-7470 Fax: 412-963-7459 Email: sales@ gerotech.com

**AEROTECH WORLDWIDE** 

United States . Germany . United Kingdom . Japan . China . Taiwan . France

#### www.aerotech.com

Company: Brookhaven National Lab

PO Box 5000 Upton, NY 11973

Contact: Dr. Gerrit van Nieuwenhuizen

Title: Physics Associate I Phone: (631) 344-6151

Email: nieuwhzn@gmail.com

#### Quotation Number: 113141-00

Date: 10-Feb-2016 Expiration Date: 26-Mar-2016


Project Name: ATLAS Phase II



- PO out per May 6th, now needs design approval
- Includes granite table and stand
- **Delivery somewhere in August**
- Need to be able to move directly into clean room
- Needs whistles and bells, interlocks, camera, etc.



### **BNL Renovation Clean Room Area**



Pretty much done, just some extra electric circuits for the clean room


#### **BNL Clean Room Procurement**



- PO out, first payment April 18th, clean room in production
- Clean room will be installed by vendor
- **Expect installation end of June**

## **BNL Hesse BondJet 820 (pre-owned)**





- Procuring used 2013 Hesse BondJet 820
- Should arrive at BNL before end of June

## BNL OGP SmartScope Flash 302 (pre-owned)



#### OGP Smartscope Flash 302 Optical CMM System



- Procuring used 2011 SmartScope
- Should arrive at BNL in before end of June

## BNL Looking for affordable glue dispensers



- Switching to UV cured glue, less hassle than stencils
- Pretty expensive, can easily hit \$50k

#### **BNL SurfX AtomFlo 400 Plasma Cleaner**



- Procured factory refurbished plasma cleaner, mounted it on XY stage
- Can clean a full hybrid panel, need to check cleaning with test bonding

### **BNL Human Resources**

0.00

1.00

0.80

0.80

0.80

0.20

1.00

0.80

0.80

0.80

FY17 FTE	FY18 FTE	FY19 FTE	FY20 FTE	FY21 FTW	FY22 FTE	FY23 FTE
0.25	>	0.50	0.50	0.50	0.50	>
0.05	>	0.50	0.50	0.50	0.50	>
0.25	>	0.50	0.50	0.50	0.50	>
0.10	>	1.00	1.00	1.00	1.00	>
0.50	>	1.00	1.00	1.00	1.00	>
0.05	>	0.50	0.50	0.50	0.50	>
1.00	>	2.00	2.00	2.00	2.00	>
FY17 FTE	FY18 FTE	FY19 FTE	FY20 FTE	FY21 FTW	FY22 FTE	FY23 FTE
0.80	1.00	1.00	1.00	1.00	1.00	>
0.80	1.00	1.00	1.00	1.00	1.00	>
0.00	0.20	1.00	1.00	1.00	1.00	0.00
	0.25 0.05 0.25 0.10 0.50 0.05 1.00 FY17 FTE 0.80 0.80	0.25 >    0.05 >    0.25 >    0.10 >    0.50 >    1.00 >    FY17 FTE  FY18 FTE    0.80  1.00    0.80  1.00	0.25 >  0.50    0.05 >  0.50    0.25 >  0.50    0.10 >  1.00    0.50 >  0.50    1.00  0.50 >    1.00 >  2.00    FY17 FTE  FY18 FTE  FY19 FTE    0.80  1.00  1.00    0.80  1.00  1.00	0.25 >  0.50  0.50    0.05 >  0.50  0.50    0.25 >  0.50  0.50    0.10 >  1.00  1.00    0.50 >  1.00  1.00    0.05 >  0.50  0.50    1.00 >  2.00  2.00    FY17 FTE  FY18 FTE  FY19 FTE  FY20 FTE    0.80  1.00  1.00  1.00    0.80  1.00  1.00  1.00	0.25 >  0.50  0.50  0.50    0.05 >  0.50  0.50  0.50    0.25 >  0.50  0.50  0.50    0.10 >  1.00  1.00  1.00    0.50 >  1.00  1.00  1.00    0.05 >  0.50  0.50  0.50    1.00 >  2.00  2.00  2.00    FY17 FTE  FY18 FTE  FY19 FTE  FY20 FTE  FY21 FTW    0.80  1.00  1.00  1.00  1.00    0.80  1.00  1.00  1.00  1.00	0.25   >    0.50    0.50    0.50      0.05   >    0.50    0.50    0.50      0.25   >    0.50    0.50    0.50      0.10   >    1.00    1.00    1.00      0.50   >    1.00    1.00    1.00      0.05   >    0.50    0.50    0.50      1.00   >    2.00    2.00    2.00      FY17 FTE    FY18 FTE    FY19 FTE    FY20 FTE    FY21 FTW    FY22 FTE      0.80    1.00    1.00    1.00    1.00    1.00      0.80    1.00    1.00    1.00    1.00    1.00

1.00

1.00

0.80

0.80

0.80

1.00

1.00

0.80

0.80

0.80

1.00

1.00

0.80

0.80

0.80

1.00

1.00

0.80

0.80

0.80

0.00

1.00

0.80

0.80

0.80

Note that it is assumed that all testing is done by outside institutions with some reasonable BNL supervision

12

Tech4

Gerrit

Dave Alessandro

Stefania (PostDoc1)

## **BNL** Outside institutes testing army

BNL will almost completely rely on a standing army of outside students and post-docs A roundup:

- Brandeis
  - Gabriella at BNL Q4CY16: start up testing efforts and stave deliverable manager
  - Hannah will be at BNL for FY17
  - There will always be 1 grad student at BNL during FY17 until FY23 plus overlap
  - 1 Postdoc will be at BNL in the critical period to set up a test stand
  - During production 2 undergraduates can do Summer work at BNL
- Harvard
  - Similar level of commitment as Brandeis
- Duke
  - Has already contributed in the test setup, please see Mark Kruse's talk
  - Similar level as commitment as Brandeis for graduate and undergraduate students
  - Lack of involvement of postdocs is a concern
- UPenn
  - Has already contributed greatly to ASIC design and testing
  - Interested in helping out with the testing
- **Stony Brook** 
  - Close proximity to BNL but unclear about NSF grant 'interference'

We will have to work out the funding issues for all institutes involved

13