BiWeekly sPHENIX EMCal Mtg BNL Update 8/03/2015

Produced new higher quality mold for 2D projective module

- 1 input / 1 output port with internal manifold
- Flow epoxy through short distance across mold
- Separate 98 and 100% screens
- Uses trimmed-border screens to reduce necessary machining
- Denser, 100% filled printing process





Tungsten/fiber modules from Tungsten Heavy Powder.


Received 3rd module

- Density is similar to others
- Problem with machining of fibers damaged perimeter fibers
- Surface finish different from previous 2 samples?
- Fiber fill 100%
- Fiber positioning good
- Screen alignment good

Module


	I	П	Ш
module weight (g)	1699	1716	1682
module avg density (g/cm3)	9.07	8.98	8.96
W/epoxy region density (g/cm3)	9.75	9.63	9.74





Different finish coating?

Surface Milling cuts 2 directions



Tungsten powder/epoxy density

	Test Blocks Calculations						
Tungsten Pour		Final Densities					
Block	Tungsten No Vibration Density (g/cm^3)	Tungsten Vibration Density (g/cm^3)	Percent Change in Density Due to Vibration & Top Off (g/cm^3)	Tungsten Epoxy Mass (g)	Tungsten Epoxy Volume (cm^3)	Tungsten Epoxy Density (g/cm^3)	
I	10.12	10.19	+ 0.69%	93.6	7.97	11.7	
II	9.91	10.31	+ 4.04%	98.2	8.47	11.6	
III	9.51	10.58	+ 11.25%	90.4	7.66	11.8	
				Average:	11.7		

EmCal Calculations							
	Method I Tungsten Brick Density						
Brick	Total Mass (g)	Fiber & Screen Mass (g)	Tungsten Epoxy	Total Volume	Fiber & Screen Volume	Tungsten Epoxy Volume	Tungsten Epoxy Density
			Mass (g)	(cm^3)	(cm^3)	(cm^3)	(g/cm^3)
1	706.4	23.49	682.91	79.52	17.83	61.68	11.07
II	747	25.01	721.99	84.08	19.27	64.82	11.14
Note: Approximated Screen Mass					Average:	11.11	

EmCal Calculations			
	Estimated Densiti	es	
Overall Density Goal	Overall Density to Pure Density Ratio	Pure Density Required	
10.000	1.250	12.500	
8.884	1.250	11.105	
Note: 8.885 is current overall density			

EmCal Calculations					
	Statistics				
Fiber Volume Percent	Fiber Mass Percent	Screen Volume Percent	Screen Mass Percent		
21.6%	2.6%	0.8%	0.7%		

The average test block density and the average brick density (in green) are very similar. This suggests that our bricks were reaching the highest density possible with this method of filling.

After calculating the above densities, an estimation was made. The furthest left table shows what the pure tungsten and epoxy density would have to be in order to get the overall density. In order to get 10 g/cm³ we would have to increase our pure Tungsten and Epoxy density up to 12.5 g/cm³ which may be unreasonable.

2D Projective tower production - tilted wire frames

The next step to take will be to create the bowtie mold. This mold will then be filled with tungsten powder and epoxy. This should give us a better look at the fiber registration.

