## EMCAL BEAMTEST PREPARATION 2/11/2016

## **UPDATE:**

<u>Electronics</u> – 8/8 preamp boards are fully stuffed, w/ SiPM installed.
 Ready for installation on 1x8 rows of blocks
 Steve is preparing interface board setup/readout in highbay


## • Block production:


THP produced 16 blocks – 15 sent to UIUC for end cutting UIUC will produce and send additional blocks


## Once at BNL:

assemble /epoxy rows of 4 blocks (8 towers) attach end reflector (ESR reflector) attach light guides attach electronics assemble stack in support/enclosure

64 channels4 sipms per channel/tower









Detector support/enclosure
Still to consider:

- placement of cable connectors/feed-throughs
- ventilation