

CeC bake-out plan, 8/20/24

- Minimum 12 hrs to set up bake-out (long + short **accesses**)
- 3-4 days of bake
- start cool down (remove heat, can be done remotely, hold at 70 deg C)
- ~ 2-3 hrs to activate negs (500 deg C, **access**)
- ~ 10 - 12 hrs (overnight) to cool down of the neg
- Insert cathode from garage (**access**) ~ 2 - 3 hrs