# BNL EMCAL UPDATE

### To Do:

#### **Blocks**:

- Measure dims/density
- Image ends
- Measure uniformity (on pmt)
- Drill holes for support stud
- Attach (epoxy) light guides
  - measure LO uniformity
- Attach (epoxy) reflectors
- Attach/couple (rtv & screws) sipm pcb
  - Test cosmics
- Replacements?

#### Electronics:


- Put sipms onto pcbs
  - check uniformity
- Test preamp board
- Cables (inside and outside of housing)
- LEDs


## Frame/Housing


- Modify per 11/22 mtg (move post, add positioning plane, add mech support for load, markings for positioning)
- Backplane
- Cable connections
- Movements rotation
- Assemble
- Install blocks(w/LG & pcb)
- Air cooling manifolds/connections
- Lift points/hardware


#### Assembled Detector

- Gain balancing
- Temperature stability
- Burn in
- Cosmics data
















# connections






Block mounting hardware




Modified frame




19 20 21 22






Block 21-4 w/ attached LG and daughterboard

Sipm view of backlit block






Block + LG: – lit from back, viewed from front.....


and lit through light guide, viewed from back

# Uniformity scan of block 20-1


- quad I" injection molded acrylic light guides
- coupled to 7cm pmt
- Open end (no reflector) scanned with 360nm LED through 0.6mm diam quartz fiber
- Imm steps
- Fiber spaced Imm from block end










# X-Y Scan of Block 20-1 w/ quad LG, coupled to pmt










#### nov21 uniformity map of Aerogel pmt (70mm diam) photocathode





nov23 uniformity map of molded quad acrylic LG on Aerogel pmt photocathode





# Candidates for replacement:

20-3

21-2

22-4 (lowest density: 9.56 g/cc)