

RACF/SDCC Network Operations Status Report (Feb 14, 2019)


Alexandr ZAYTSEV
alezayt@bnl.gov

Project: Post RHIC Migration BCF & CDCE Cleansing & Service Normalization (2018Q1-2019Q2)

Chart

This chart shows the number of issues **created** vs. the number of issues **resolved** in the last 550 days.

Previous Report




Project: RACF/SDCC Network Operations & Interventions

Chart

Previous Report


This chart shows the number of issues **created** vs. the number of issues **resolved** in the last 550 days.




Ongoing/Upcoming Interventions and Equipment Deployment/Retirement Operations

- Electrical interventions in the CDCE of Jan 14, 2019 – Feb 1, 2019 (grounding work): disruptive part is done; grounding of the racks is being finalized; additional follow-up work is needed
 - Friday Feb 15, 2019, starting from 8:00am: non-disruptive power intervention for rows 43S and 44S (12 outlets on one side of the redundantly powered racks)
 - Power intervention on row 49N (16 outlets of non-redundantly powered racks), yet to be scheduled
- Simons Foundation row 33 placeholders are installed in QCDOC area
 - Electrical work to provision power feeds for row 33 is to be carried out within a month, which will cause service interruption for row 30 (CFN Gen.3 and Gen.4 clusters) – no exact schedule yet
- 19 racks of legacy RHIC storage being retired are getting ready for removal from the Facility
 - 10 racks from rows 24 and 23-[0, 1] range are gone
 - 9 more racks are being prepared for removal
- New ATLAS Tier-1 storage installation in CDCE (6 racks, 21.6 PB usable in the final config)
 - 21 out of 24 disk arrays are received, out of which 19 are installed in the racks (still unpowered)
 - 3 more disk arrays are yet to be delivered to CDCE
 - 25 storage servers are yet to be received
 - Old Belle II dCache storage racks are ready to be gone (racks 46-[2-6], all sanitized)
- New Belle II/LQCD HPSS mover system (2 servers + disk array)
 - All components are received and delivered to CDCE
 - Destination rack space in position 44-2 is yet to be liberated by the old ATLAS Tier-1 dCache central infrastructure rack


Electrical interventions in the CDCE between Monday Jan 14, 2019 and Friday Feb 1, 2019 (grounding work) (Follow-up)



Hardware Removal / Deployment Operations (1)



Hardware Removal / Deployment Operations (2)



Questions & Comments